

From: [REDACTED]

To: Jeffrey Epstein <jeevacation@gmail.com>

Cc: [REDACTED]

Subject: ZDC Projects and Photos

Date: Sat, 27 Jun 2015 00:46:39 +0000

Attachments: Movie_Room_Equipment.JPG; Movie_Room_Equipment_2.JPG; Leather_Panels.JPG; Gym-Pool_Audio.JPG; Pool_Speakers.JPG; MH_Landscaping.JPG; MH_Landscaping_2.JPG; MH_Landscaping_3.JPG; MH_Landscaping_4.JPG; MH_Rugs-Returned.JPG; RC_Bunk_House_Stucco_2.JPG; RC_Bunk_House_Stucco_2(1).JPG; RC_Bunk_House_New_Windows.JPG; RC_Paint.JPG; RC_Paint_2.JPG; RC_Paint_3.JPG; RC_Paint_4.JPG; RC_Picket_Fences.JPG; RC_Picket_Fences_2.JPG; RC_Pickets_Fences_3.JPG

Jeffrey

Project Status and pictures for your consideration

Main House

Movie Room:

New equipment install complete
Gun Cabinet panels leather inserts complete
Replacement subwoofer ready for install
Chaises, Chairs & Ottomans ordered, estimated delivery July 30th

Pool/Gym Sound System:

Complete

Great Room Sound System

Klipsch speakers needed new tweeters, ordered, expect delivery next week.
Separate e mailing regarding amps follows

Poolpak:

New compressor installed, still have operational issues
Will have more detail next week.

HVAC Controls:

Investigating second bid that allows wifi thermostat control.
Honey Well on sight 6/30 for sight inspection

Landscaping:

Hydroseeding complete
Pool Sod complete
Planter Beds, work to begin week of 29th June
Pruning/Trimming of trees continues

Surge Protection:

90% Complete, 2 outstanding units due on sight next week.

Outdoor Rugs:

Rugs returned due to damage in shipping
New delivery date, last week of July.

Lodge

Power washed exterior surfaces, sealer is being applied
Outside Furniture in production

New Appliances ordered, delivery first week of July.
Landscape tidy up next week.

Ranch Central

Bunkhouse:

Exterior painting, porch & new trim complete
Interior Painting of all rooms in progress
Sofa ordered, delivery estimated last week of July
Windows installed, exterior stucco repair week of June 29th

Outer Buildings:

Exterior Painting & Staining of workshops, garages, pole barn, hay barn, fire house complete
Painting of Picket Fences complete

Landscaping:

Pruning/Trimming of trees complete
Cottonwood Trees x 6 mid July

Equipment/Vehicles:

New Ride on Mower on sight
Tandem Trailer on site
Mercedes S500, completion of paint work 3 July

LV Property:

Painting Fence line complete
Tennis Court Resurfacing, Color & lines complete, basketball lines to be completed next week

Other Items

New Skid installed, Shed refurbished & stained complete
All systems up & running, fully operational
Still having minor issues with Reservoir Clay valve operation, nothing critical.

Water Development:

WRD Field Inspection Monday 29th, 10 am
To confirm well locations (GPS) and to view/photograph lands designated to be irrigated under the PBU for E 7871.
View plugged bore hole
WRD anticipates acting on application within a week of field inspection.
Casey Cook is recommending the construction of a irrigation pond.
The State need to advise if pond can has to be in the " Place of Use" or can be constructed outside this area.
We need OSE direction on pond location to confirm estimated cost of final 2 phases of this Project..

--

Brice Gordon

Stanley, NM

Ph: [REDACTED]