

This Week:

Electricians/plumbers - Dishwashers in, others to FPP & GSJ kitchen (leaking), cut in new floor boxes for electrical and Internet to desk - FPP cabana, installed wiring for desk at FPP, added landscape lighting around master bR, repaired landscape lighting near mr wind,

David & Okeam - rust remediation, water heater venting, emptied master, chillax, laundry roller out of laundry, adjusted household inventory to Karyna's list

Carpenters - Crates built for shipments, finished caulking, water sealing all 4 cabanas inside and out, met w welder about new gates - create material list for order, demoed and installed indoor mirror - master bath. Takeoff of thatch on LSJ tiki roof. Install other MC louver doors, paint patched wall from FPP wiring

Shipped Stuff

Painters - chillax bath, engineering buildings (almost done), prime louver doors, paint today

Painted pump room by staff kitchen

Landscapers - stone border at top of road coming down to beach - FPP, hydroseed kite site, heavy benches to dock

Heavy Equip - white benches by dock, finish grading the kite site, bust stone as needed for Danny mason, pebble beach breaking stone for fisherman's cottage. Boat ramp install

Engineering - working on electric car
Handle -

Other:

Danny finished wall

Peter Elie got last of material and equipment to complete bond beam and steel for fisherman's cottage

Reefco - master bedroom - went to hangar

MC Stove repaired

Released Sainfrans and Kyle

Tiki Kitchen tile in, letting cure through today, will be back tomorrow to do the acid wash

Carpet cleaner, tent, rugs - off island, prepping for shipment

Ghislaine - Kitchen Solutions coming in today - assess GSJ kitchen also?

OSHA Fire Safety Training Today

Next week:

Trenching on GSJ for heavy Equipment for septic Mc, new desal from beach all the way up hill

Paint floors in all the little storage rooms

Paint, put all living spaces back together after floors complete

Paint Louver doors

Reefco – Master Bath

Peter – complete bond beam and steel for fisherman's cottage

Mark coral stone tile for replacement

Order:

Spring Hinges

Place light order, install recess lights and wall sconces when arrive

Order spring hinges also

Copper tubing and fittings for gas at tiki kitchen

Action:

Inquire – appliances for tiki, missing pieces?

Need more carts

Implement Incentives – all divisions

2 new dryers - laundry

Other Info:

Little C – Wednesday

Will leave Calypso when pick up Little C

Steering about to go out in Sportis and Zodiac, helm ordered for zodiac, sportis helm will have to go to FL and come on plane

As soon as barge up, pulling Nautica out of water

Boscoe is checking out barge this weekend