
From: Daphne Wallace [REDACTED]
Sent: Wednesday, June 26, 2019 5:11 PM
To: ann rodriquez [REDACTED] MYLA TRESTIZA; Rich Kahn; michael glidden
Subject: Re: Punchlist Item #1 - SETH - MOLD REMEDIATION - June 21, 2019

Greetings,

I just spoke with Seth and his assistant Ashley. The schedule tentatively outlined below is confirmed, with these changes:

Friday, 6/28 - transport equipment and chemicals to Tropical FL - Seth will be emailing a list of smaller items that we need to look for on STT

= and purchase locally if possible

Tuesday, 7/9 - Seth plus crew (2 additional persons) arrive - Seth will be emailing IDs and DOB so I can book the tickets - I will be booking one-way tickets for now - once Seth is on the ground he will confirm the 7/16 project completion date and I will book the return flights.

On Fri, Jun 21, 2019 at 1:43 PM Daphne Wallace [REDACTED] wrote:

Greetings,

I just spoke with Seth Ettinger of Restore & More - he has been contracted for mold remediation on LSJ and GSJ (negotiated contract \$50K)

These are the tentative dates for this project:

Friday, 6/28 - transport equipment and chemicals to Tropical FL

Wednesday, 7/3 - cargo sails - EDA on STT 7/7

Monday, 7/8 - clear equipment and chemicals, pick up and transport to LSJ/GSJ

Tuesday, 7/9 - Seth plus crew (2-3) arrive

Tuesday, 7/16 - Seth plus crew depart

Seth will meet with his crew today/Monday, and confirm by end of day Monday.