

From: LSJ GSJ <[REDACTED]>
To: Daphne Wallace <[REDACTED]>
Cc: Brice LSJ <[REDACTED]>, michael glidden <[REDACTED]>, Richard Kahn <[REDACTED]>, Kyle reavis <[REDACTED]>
Subject: Re: Shipping Updates - August 24, 2018
Date: Fri, 24 Aug 2018 20:39:54 +0000

Thank you Daphne

On Fri, Aug 24, 2018 at 4:21 PM Daphne Wallace <[REDACTED]> wrote:

Greetings [REDACTED]

Arrived/Sailed/Booked to Sail

BOL 13279984 - Gemini Seawater Systems LLC - RO Plant components - on STT 8/22 - cleared, rescheduled for pick up Monday 8/27

BOL 13286791 - Southwest Products - 20 KW Generator - on STT 8/22 - cleared, rescheduled for pick up Friday, 8/24

BOL 13281498 - Caribbean Motoring - parts - on STT 8/19 - cleared, rescheduled for pick up Friday, 8/24

BOL 13291569 - Artistic Tile - LSJ Master Bath Tile - sailed 8/22 - EDA on STT 8/26

BOL 13290221 - Container **300126-9** - Empty - Hurricane storage - sailing 8/24 - EDA on STT 8/29

BOL 13293947 - Kassbohrer All Terrain Vehicles - Cherrington 5500 Beach Cleaner - scheduled to sail 8/29 if space is available

BOL 13300288 - LMT International - 5,000 SF Coral Stone - EDA to port of DR 8/29 - scheduled to sail 8/30 - EDA on STT 9/2

BOL 13287831 - Container **347359-0** - Trans-load - (6) Artefacto dining chairs, (5) toilets, (4) sinks, (2) kayaks, etc - delivered to 1489 location 8/22 - scheduled to sail 8/31 if goods are loaded

Awaiting Delivery to Tropical

Loranger - (30) 4.5 x 4.5 hinges, (150) 4 x 4 hinges (Stanley ball bearing) - EDA to ship out 8/24

SiteOne Landscape - Malathion and Prosecutor Pro - purchased 8/17 - EDA to Tropical FL by 8/31

Omega Container Services - Container **364921-0** - drop and pull to Kit Larkin - concrete bags, wire road mesh, rebar chairs - pending for week of 8/31

Omega Container Services - Container **#4** - drop and pull to Absolute Hardwood Flooring - pending

S&C Electric Company - Underground Distribution Switch-gear - EDA to Tropical FL by 9/30

Warren Cat - Caterpillar Model 303E - purchased 8/22 - in TX - EDA to Tropical FL pending

Warren Cat - Caterpillar Model 307 - purchased 8/22 - in TX 9/10 - EDA to Tropical FL pending

Warren Cat - (2) D 125-8 Electric Generators and (2) Replacement Generators - payment made 7/13 - EDA to ship out by 10/19

EGS International - Dark tint glass - LSJ Gym & Ballet rooms - payment made 8/21 - EDA to ship out by 10/30

JSC Interiors LLC Orders

Artistic Tile - LSJ Cabana Tiles - floor tiles, mortar - arrived at Tropical FL - awaiting Commercial invoice for shipping

Foshan King Patio Furniture Co., Ltd - outdoor furniture - shipping from China 7/15 - EDA to MIA - NOW 8/27

Flight Light - (29) Helipad light base cans - EDA to ship out 8/30 - EDA to Tropical FL 9/10

Christopher Hyland Inc - Kitchen Banquette fabric - ordered 7/25 - EDA to ship out by 9/15

Artistic Tile - LSJ Cabana Tiles - wall tiles EDA to warehouse in NY - 9/30 - EDA to Tropical FL pending

Ferguson Enterprises - Dornbracht bath fixtures - ordered 7/24 - EDA to vendor by 9/18

Interfreight-Cargo to Bob Lynch Movers - ETD Singapore 8/12 - ETA Hong Kong 8/19 - ETD Hong Kong 8/27 - ETA MIA 9/25 - ETA STT by 10/9

Gloria Art - Bali Statues

Liyan Antiq & Primitive - Bali Statues

Nikini Art Indonesia - Bali Furniture

Miroku Furniture - Bali Furniture

Home Depot Orders

WA29068621 (NOTE: Not the Correct Invoice Number) - Flooring material for GSJ Cottage - EDA to Tropical FL pending

H3501-87428 - Kitchen Cabinetry for GSJ Cottage - EDA to Tropical FL pending

--

The St. James Group
6100 Red Hook Quarter
Suite B3
St Thomas
USVI 00802