

**From:** LSJ GSJ <[REDACTED]>  
**To:** Daphne Wallace <[REDACTED]>  
**Cc:** brice gordon <[REDACTED]>, michael glidden <[REDACTED]>, Rich Kahn <[REDACTED]>, Kyle reavis <[REDACTED]>  
**Subject:** Re: Shipping Updates - August 30, 2018  
**Date:** Fri, 31 Aug 2018 00:08:25 +0000

---

Thank you Daphne

On Aug 30, 2018, at 6:54 PM, Daphne Wallace <[REDACTED]> wrote:

Greetings [REDACTED],

Arrived/Sailed/Booked to Sail

**BOL 13291569** - Artistic Tile - LSJ Master Bath Tile - on STT 8/25 - cleared, awaiting pickup to be scheduled

**BOL 13290221** - Container **300126-9** - Empty - Hurricane storage - on STT 8/28 - cleared, awaiting pickup to be scheduled

BOL 13297554 - Artistic Tile - LSJ Cabanas - floor tiles - EDA on STT 9/2 - pre-cleared - pickup to be scheduled

BOL 13293947 - Kassbohrer All Terrain Vehicles - Cherrington 5500 Beach Cleaner - cleared to sail 8/31 if space is available

BOL 13300288 - LMT International - 5,000 SF Coral Stone - scheduled to sail 8/30 - EDA on STT 9/2

BOL 13287831 - Container **347359-0** - (24) cartons outdoor furniture (6) dining chairs, (5) toilets, jet ski parts, (8) tires, decorative household accessories - scheduled to sail 8/31 - EDA on STT 9/5

BOL 13308602 - Warren Cat - Caterpillar Model 303E - in TX 8/29 - scheduled to pick up 8/31 - EDA to Tropical FL 9/7

BOL 13310471 - Container **364921-0** - Live Load to Kit Larkin 9/4 - concrete bags, wire road mesh, rebar chairs - scheduled to sail 9/5 - EDA on STT 9/9

Awaiting Delivery to Tropical

Loranger - (30) 4.5 x 4.5 hinges, (150) 4 x 4 hinges (Stanley ball bearing) - shipping out 8/30 - EDA to Tropical FL 9/7

SiteOne Landscape - Malathion and Prosecutor Pro - EDA to Tropical FL 8/31

Omega Container Services - Container **#4** - drop and pull to Absolute Hardwood Flooring - pending

S&C Electric Company - Underground Distribution Switch-gear - EDA to Tropical FL by 9/30

Warren Cat - Caterpillar Model 307 Midi Excavator - in TX 9/10 - EDA to Tropical FL pending

Warren Cat - Caterpillar Model 325 Excavator - in TX 9/30 - EDA to Tropical FL pending

Warren Cat - JLG TH-1255 Telehandler - in TX 10/5 - EDA to Tropical FL pending

Warren Cat - Caterpillar 272 Skid Steer - in TX 10/31 - EDA to Tropical FL pending

Warren Cat - (2) D 125-8 Electric Generators and (2) Replacement Generators - payment made 7/13 - EDA to ship out by 10/19

EGS International - Dark tint glass - LSJ Gym & Ballet rooms - payment made 8/21 - EDA to ship out by 10/30

JSC Interiors LLC Orders

Flight Light - (29) Helipad light base cans - shipping out 8/30 - EDA to Tropical FL 9/10

Christopher Hyland Inc - Kitchen Banquette fabric - ordered 7/25 - EDA to ship out by 9/15

Artistic Tile - LSJ Cabana Tiles - wall tiles, mortar - EDA to warehouse in NY - 9/30 - EDA to Tropical FL pending

Ferguson Enterprises - Dornbracht bath fixtures - ordered 7/24 - EDA to vendor by 9/18

Interfreight-Cargo to Bob Lynch Movers - ETD Singapore 8/12 - ETA Hong Kong 8/19 - ETD Hong Kong 8/27 - ETA MIA 9/25  
- ETA STT by 10/9

Gloria Art - Bali Statues

Liyana Antik & Primitive - Bali Statues

Nikini Art Indonesia - Bali Furniture

Miroku Furniture - Bali Furniture

Home Depot Orders

**WA29068621** (NOTE: Not the Correct Invoice Number) - Flooring material for GSJ Cottage - EDA to Tropical FL pending

**H3501-87428** - Kitchen Cabinetry for GSJ Cottage - EDA to Tropical FL pending