

From: Daphne Wallace <[REDACTED]>
To: LSJ GSJ <[REDACTED]>, [REDACTED] <[REDACTED]>, michael glidden <[REDACTED]>, Rich Kahn <[REDACTED]>, Karyna Shuliak <[REDACTED]>, Kyle reavis <[REDACTED]>
Subject: Shipping Updates - October 12, 2018
Date: Fri, 12 Oct 2018 21:51:37 +0000

Greetings [REDACTED]

Arrived/Sailed/Booked to Sail

[BOL 13308602](#) - Warren Cat - Caterpillar Model 303E - on LSJ

[BOL 13356393](#) - Awntech Corporation - 20' x 10' Awning, hardware, mounting accessories - on STT 10/12 - cleared - pick up pending

BOL 13377215 - Luli Pools - Swimming pool chemicals - sailing Friday, 10/12 - EDA on STT 10/17
- Caribbean Motoring - 2000 Freightliner dump truck parts - sailing Friday, 10/12 - EDA on STT 10/17
- USA Granite Tools - ABACO A-Frame - sailing Friday, 10/12 - EDA on STT 10/17

BOL 13378314 - Artistic Tile - LSJ Cabana Tiles - wall tiles, mortar - scheduled to sail 10/17 - EDA on STT 10/21

BOL 13374662 - Barn Light Electric Co LLC - awaiting invoice - EDA on STT pending

Awaiting Delivery to Tropical

Christopher Hyland Inc - Kitchen Banquette fabric - arrived in NY 10/8, but on hold by US Customs - delivery to STT via FEDEX pending

Adventure Sports Inc - Windsurfer/Boom/Sail/Attachments - Carluz to pick up and deliver to Tropical FL - pending

Warren Power - (2) D 125-8 Electric Generators for GSJ - EDA to ship out from vendor pending

Steel Factory Mfg. - (60) Q45-17 58" S-Panel 20 Gauge - shipped out 10/8 - EDA to Tropical FL 10/15

Home Depot - H3501-120359 - GSJ range/dishwasher/microwave - purchased 10/10 - EDA to Tropical FL 10/15

Loranger - Library Baldwin Hardware in Dark Bronze finish - ordered 9/4 - EDA to ship out by 10/16

Artistic Tile - LSJ Master Bath Add-On Thassos tile, mortar, sealer - shipping out 10/12 - EDA to Tropical FL 10/19

Overhead Door of South Florida - (2) Overhead Rolling Service doors for GSJ Quonsets - purchased 9/17 - EDA to ship out by 10/19

United Rentals - 2018 JLG 4045R Electrical Scissor Lift for TWA - purchased 10/3 - EDA to vendor 10/19

Cabinet Alberto Pinto - (1) 40' container of Furniture - ETA on STT 10/23

Interfreight-Cargo to Bob Lynch Movers - Bali Statues and Furniture - NOW ETA MIA 10/10 - ETA STT by 10/26

EGS International - Dark tint glass - LSJ Gym & Ballet rooms - payment made 8/21 - EDA to ship out by 10/30

Carmix - Carmix 5.5XL Self-Loading Mixer - scheduled to depart Genova 10/15 - EDA to MIA 11/5

Warren Cat - Caterpillar Model 307 Midi Excavator - EDA to pick up by 10/19 - EDA to Tropical FL pending
Caterpillar Model 325 Excavator - in TX - EDA to Tropical FL pending
JLG TH-1255 Telehandler - in TX - EDA to Tropical FL pending
Caterpillar 272 Skid Steer - in TX 10/31 - EDA to Tropical FL pending

Groundworks - (4) Zahidi Palms (20' CT), (25) Sea Grapes (25 gallons) - 6 week Hydration Program - at FL farm 10/9 - EDA to Tropical FL 11/7

Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen - deposit paid 10/5 - Lead time 3 to 4 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - purchased 9/14 - EDA to Tropical FL 12/31

Warren Power - (2) D 175-8 Electric Generators for LSJ - purchased 10/5 - Lead time 12-13 weeks