

From: Daphne Wallace <[REDACTED]>

To: Kyle reavis <[REDACTED]>, michael glidden <[REDACTED]>, Rich Kahn <[REDACTED]>, Karyna Shuliak <[REDACTED]>, LSJ GSJ <[REDACTED]>

Subject: Shipping Updates - October 22, 2018

Date: Tue, 23 Oct 2018 15:22:18 +0000

Greetings Kyle,

Arrived/Sailed/Booked to Sail

BOL [REDACTED] - Awntech Corporation - on LSJ

BOL [REDACTED] - on LSJ
Luli Pools - Swimming pool chemicals
Caribbean Motoring - 2000 Freightliner dump truck parts
USA Granite Tools - ABACO A-Frame

Christopher Hyland Inc - Kitchen Banquette fabric - on LSJ

BOL [REDACTED] - on STT 10/21 - will clear 10/23 - pickup pending
Barn Light Electric Co LLC
Artistic Tile - LSJ Cabana Tiles - wall tiles, mortar
Artistic Tile - LSJ Master Bath Add-On Thassos tile, mortar, sealer
Steel Factory Mfg. - (60) Q45-17 58" S-Panel 20 Gauge
Home Depot - H3501-120359 - GSJ range/dishwasher/microwave
Warren Power - (2) D 125-8 Electric Generators for GSJ
Absolute Hardwood Flooring - Flooring chemicals

BOL [REDACTED] - United Rentals - 2018 JLG 4045R Electrical Scissor Lift for TWA - EDA on STT 10/24

BOL [REDACTED] - scheduling to sail 10/24 - EDA on STT 10/28
Adventure Sports Inc - Windsurfer/Boom/Sail/Attachments
Pottery Barn
Amazon
Zuri
Goal Zero

Interfreight-Cargo to Bob Lynch Movers - Bali Statues and Furniture - on STT - BOB LYNCH is working on clearance - pickup pending

BOL [REDACTED] - Warren Cat - Caterpillar Model 307 Midi Excavator - delivered to Tropical FL 10/19 - sail date pending

BOL [REDACTED] - Groundworks - (4) Zahidi Palms (20' CT), (25) Sea Grapes (25 gallons) - 6 week Hydration Program - at FL farm 10/9 - EDA to Tropical FL 11/8 - scheduled to sail 11/9 - EDA on STT 11/14

Awaiting Delivery to Tropical

Overhead Door of South Florida - (2) Overhead Rolling Service doors for GSJ Quonsets - purchased 9/17 - EDA to ship out pending

Cabinet Alberto Pinto - (1) 40' container of Furniture - EDA on STT 10/23 - BOB LYNCH will clear and deliver

EGS International - Dark tint glass - LSJ Gym & Ballet rooms - payment made 8/21 - EDA to ship out by 10/30

Carmix - Carmix 5.5XL Self-Loading Mixer/Manuals/Keys - departing Genova 10/15 - EDA to MIA 11/5

Loranger - Library Baldwin Hardware in Dark Bronze finish - NOW EDA to ship out by 10/24 - EDA to Tropical FL 11/9

Warren Cat - Caterpillar Model 325 Excavator - in TX - EDA to Tropical FL pending
JLG TH-1255 Telehandler - in TX - EDA to Tropical FL pending
Caterpillar 272 Skid Steer - in TX 10/31 - EDA to Tropical FL pending

Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen - deposit paid 10/5 - Lead time 3 to 4 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - purchased 9/14 - EDA to Tropical FL 12/31

Warren Power - (2) D 175-8 Electric Generators for LSJ - purchased 10/5 - Lead time 12-13 weeks