

From: Daphne Wallace <[REDACTED]>
To: michael glidden <[REDACTED]>, LSJ GSJ <[REDACTED]>, brice gordon
<[REDACTED]>, Rich Kahn <[REDACTED]>, Kyle reavis
<[REDACTED]>, Karyna Shuliak <[REDACTED]>, [REDACTED]
Subject: Shipping Updates - December 3, 2018
Date: Mon, 03 Dec 2018 21:22:04 +0000

Greetings Mike,

Arrived/Sailed/Booked to Sail

BOL 13458200 - on STT 12/2 - cleared - will plan to pick up this week
- Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen
- Restoration Hardware - (2) Mirrors for LSJ Tiki Hut
- Home Depot - INV. H3501-124321 - Bosch panel ready dishwasher and assembly kit for LSJ Main Kitchen

BOL 13464323 - EDA on STT 12/5 - pre-cleared - will plan to pick up this week
- IKEA household items
- SiteOne Landscape - irrigation parts
- Home Depot - INV. H3501-124037 - Bosch panel ready dishwasher and assembly kit for LSJ Main Kitchen

BOL 13438960 - Warren Cat - Caterpillar Model 325FL Excavator, Bucket and Claw - sailed 12/1 - EDA on STT 12/5 - pre-clearing 12/4

BOL 13463831 - Gemini Seawater Systems - (2) pallets Sulfuric Acid - scheduling to sail 12/5 - EDA on STT 12/9

BOL 13456502 - JCH - Controller for the LSJ Main Distribution pumps - scheduling to sail 12/5 - EDA on STT 12/9

Awaiting Delivery to Tropical - Or to LSJ via FEDEX, ETC

Duc Duc - (3) Queen Canopy Beds - EDA to ship out by 12/7

Alberto Pinto - Curtains, Curtain Rods, (2) Lamps - EDA to STT by 12/15

Restoration Hardware - (2) Ottomans, (1) Dresser for LSJ Staff Cottage - EDA to Tropical FL by 12/10

Awntech Corporation - (2) Awnings, one for the Flagpole Pool and Main Compound Pool Shelters - purchased 11/30 - EDA to Tropical FL by 12/21

Warren Cat - Caterpillar 325 Hammer - in TX - EDA to Tropical FL pending

Gemini Seawater Systems - Replacement of the Seawater Supply Pumping Station - payment made 10/14 - Lead time 6-8 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - purchased 9/14 - EDA to Tropical FL 12/31

Warren Power - (2) D 175-8 Electric Generators for LSJ - awaiting - Lead time 12-13 weeks

Warren Cat - Caterpillar 272 Skid Steer - EDA to Tropical FL pending
JLG TH-1255 Telehandler - EDA to Tropical FL pending