

From: michael glidden <[REDACTED]>
To: Daphne Wallace <[REDACTED]>
Cc: LSJ GSJ <[REDACTED]>, brice gordon <[REDACTED]>, Richard Kahn <[REDACTED]>, Kyle reavis <[REDACTED]>, Karyna Shuliak <[REDACTED]>, [REDACTED]
Subject: Re: Shipping Updates - November 30, 2018
Date: Sat, 01 Dec 2018 11:44:40 +0000

Thank you Daphne.

On Nov 30, 2018, at 6:46 PM, Daphne Wallace <[REDACTED]> wrote:

Greetings Mike,

Arrived/Sailed/Booked to Sail

BOL 13412243 - Carmix - Carmix 5.5XL Self-Loading Mixer/Manuals/Keys - on LSJ

BOL 13415821 - Warren Cat - Caterpillar 307 Hammer, Bucket and Claw - on LSJ

BOL 13458200 - sailed 11/28 - EDA on STT 12/2

- Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen
- Restoration Hardware - (2) Mirrors for LSJ Tiki Hut
- Home Depot - INV. H3501-124321 - Bosch panel ready dishwasher and assembly kit for LSJ Main Kitchen

BOL 13463831 - Brenntag Mid-South Inc. - (2) pallets Sulfuric Acid - invoice pending

BOL 13464323 - sailing 11/30 - EDA on STT 12/5

- IKEA household items
- SiteOne Landscape - irrigation parts
- Home Depot - INV. H3501-124037 - Bosch panel ready dishwasher and assembly kit for LSJ Main Kitchen

BOL 13456502 - JCH - Controller for the LSJ Main Distribution pumps - delivered to Tropical FL 11/27 - invoice pending

BOL 13438960 - Warren Cat - Caterpillar Model 325FL Excavator, Bucket and Claw - delivered to Tropical FL 11/28 - will sail when space available

Awaiting Delivery to Tropical - Or to LSJ via FEDEX

Duc Duc - (3) Queen Canopy Beds - EDA to ship out pending

Restoration Hardware - (2) Ottomans, (1) Dresser for LSJ Staff Cottage - EDA to Tropical FL by 12/10

Awntech Corporation - (2) Awnings, one for the Flagpole Pool and Main Compound Pool Shelters - purchased 11/30 - EDA to Tropical FL by 12/21

Warren Cat - Caterpillar 325 Hammer - in TX - EDA to Tropical FL pending

Gemini Seawater Systems - Replacement of the Seawater Supply Pumping Station - payment made 10/14 - Lead time 6-8 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - purchased 9/14 - EDA to Tropical FL 12/31

Warren Power - (2) D 175-8 Electric Generators for LSJ - awaiting - Lead time 12-13 weeks

Warren Cat - Caterpillar 272 Skid Steer - EDA to Tropical FL pending

JLG TH-1255 Telehandler - EDA to Tropical FL pending