

From: Daphne Wallace <[REDACTED]>
To: LSJ GSJ <[REDACTED]>, brice gordon <[REDACTED]>, michael glidden <[REDACTED]>, Rich Kahn <[REDACTED]>, Kyle reavis <[REDACTED]>, Karyna Shuliak <[REDACTED]>
Subject: Shipping Updates - November 2, 2018
Date: Fri, 02 Nov 2018 21:45:58 +0000

Greetings Mike,

Arrived/Sailed/Booked to Sail

Alberto Pinto - (1) 40' container of Furniture - on LSJ

KBAuthority.com - Toto Neorest700H Tankless Dual Flush Toilet with Integrated Washlet Seat for LSJ MBR - on LSJ

BOL 13379883 - United Rentals - 2018 JLG 4045R Electrical Scissor Lift for TWA - in the hangar

BOL 13384039 - portion delivered prior to Big N going down
Artistic Tile - LSJ Cabana Tiles - wall tiles, mortar - on LSJ
Artistic Tile - LSJ Master Bath Add-On Thassos tile, mortar, sealer - on LSJ
Warren Power - (2) D 125-8 Electric Generators for GSJ - on GSJ

BOL 13384039 - balance of shipment - on STT - Ready for Pickup when Big N is back in service
Barn Light Electric Co LLC
Steel Factory Mfg. - (60) Q45-17 58" S-Panel 20 Gauge
Home Depot - H3501-120359 - GSJ range/dishwasher/microwave
Absolute Hardwood Flooring - Flooring chemicals

BOL 13392010 - South Florida Trailers Mfr - Zodiac 25' trailer - on STT - cleared - Ready for Pickup when Big N is back in service

BOL 13387445 - on STT - cleared - Ready for Pickup when Big N is back in service
Adventure Sports Inc - Windsurfer/Boom/Sail/Attachments
Pottery Barn
Amazon
Zuri
Goal Zero

BOL 13413071 - booked to sail Friday, 11/2 - EDA on STT 11/7
Gemini Seawater - Media Filter and other RO plant components
JCH - (2) pumps

BOL 13384001 - Warren Cat - Caterpillar Model 307 Midi Excavator - NOW booked to sail 11/4 - EDA on STT 11/9

BOL 13401799 - scheduled to sail Wednesday, 11/7 - EDA on STT 11/11
Cali Bamboo - bamboo fencing
Pryde America - Surf board

BOL13413909 - EGS International - Dark tint glass sliders/fixed windows - LSJ Gym & Ballet rooms - scheduled to sail 11/7 - EDA on STT 11/11

BOL 13388507 - Groundworks - (4) Zahidi Palms (20' CT), (25) Sea Grapes (25 gallons) - 6 week Hydration Program - at FL farm 10/9 - EDA to Tropical FL 11/8 - scheduled to sail 11/9 - EDA on STT 11/14

BOL13412243 - Carmix - Carmix 5.5XL Self-Loading Mixer/Manuals/Keys - EDA to MIA 11/5 - Lund & Pullara will bond and transport to PPB

BOL 13414959 - **Barbour Plastic Inc.**

Awaiting Delivery to Tropical

Loranger - Library Baldwin Hardware in Dark Bronze finish - EDA to Tropical FL 11/9

Overhead Door of South Florida - (2) Overhead Rolling Service doors for GSJ Quonsets - EDA to ship out 11/15

Restoration Hardware - Chair for LSJ Master Bathroom - EDA to PB House by 11/17

Warren Cat - Caterpillar Model 325 Excavator - in TX - EDA to Tropical FL pending
JLG TH-1255 Telehandler - in TX - EDA to Tropical FL pending
Caterpillar 272 Skid Steer - in TX 10/31 - EDA to Tropical FL pending

Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen - deposit paid 10/5 - Lead time 3 to 4 weeks

Gemini Seawater Systems - Replacement of the Seawater Supply Pumping Station - payment made 10/14 - Lead time 6-8 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - purchased 9/14 - EDA to Tropical FL 12/31

Warren Power - (2) D 175-8 Electric Generators for LSJ - purchased 10/5 - Lead time 12-13 weeks