

From: Daphne Wallace <[REDACTED]>
To: michael glidden <[REDACTED]>, LSJ GSJ <[REDACTED]>, brice gordon <[REDACTED]>, Rich Kahn <[REDACTED]>, Kyle reavis <[REDACTED]>, Karyna Shuliak <[REDACTED]>, [REDACTED]
Subject: Re: Shipping Updates - December 7, 2018
Date: Fri, 07 Dec 2018 17:06:55 +0000

Greetings Mike,

Arrived/Sailed/Booked to Sail

BOL 13458200 - on STT 12/2 - cleared - Ready for Pickup
- Brown Jordan - Cabinets/Appliances for LSJ Tiki Hut kitchen
- Restoration Hardware - (2) Mirrors for LSJ Tiki Hut
- Home Depot - INV. H3501-124321 - Bosch panel ready dishwasher and assembly kit for LSJ Main

Kitchen

BOL 13464323 - on STT 12/6 - pre-cleared - Pick Up Pending
- IKEA household items
- SiteOne Landscape - irrigation parts
- Home Depot - INV. H3501-124037 - Bosch panel ready dishwasher and assembly kit for LSJ Main

Kitchen

BOL 13438960 - Warren Cat - Caterpillar Model 325FL Excavator, Bucket and Claw - on STT 12/6 - pre-cleared - Pick Up Big N directly from Tropical

BOL 13456502 - JCH - Controller for the LSJ Main Distribution pumps - sailing 12/5 - EDA on STT 12/9

BOL 13463831 - Gemini Seawater Systems - (2) pallets Sulfuric Acid - sailing 12/7 - EDA on STT 12/12

BOL 13474139 - Warren CAT - Caterpillar 272 Skid Steer - EDA to Tropical FL pending

BOL 13474168 - Warren CAT - Caterpillar 325 Hammer - EDA to Tropical FL pending

Awaiting Delivery to Tropical - Or to LSJ via FEDEX, ETC

Duc Duc - (3) Queen Canopy Beds - EDA to ship out by 12/7

Alberto Pinto - Curtains, Curtain Rods, (2) Lamps - EDA to STT via AA 12/7

Restoration Hardware - (2) Ottomans, (1) Dresser for LSJ Staff Cottage - EDA to Tropical FL by 12/10

INYO Pools - (1) Pentair Heat Pump - purchased 12/3 - EDA to Tropical FL by 12/12

Pools Supply World - (2) Hayward 2025ADC Pool Cleaners - purchased 12/4 - EDA to Tropical FL by 12/13

Petersen Furniture - (2) pairs of Stainless Steel "T End" Table Bases for the LSJ Main Compound Kitchen Table - purchased 12/4 - EDA to Tropical FL by 12/15

Awnitech Corporation - (2) Awnings, one for the Flagpole Pool and Main Compound Pool Shelters - purchased 11/30 - EDA to Tropical FL by 12/21

Gemini Seawater Systems - Replacement of the Seawater Supply Pumping Station - payment made 10/14 - Lead time 6-8 weeks

Stark Carpet - LSJ Custom Carpet requested by JE - purchased 12/5 - Lead time 8-9 weeks

Gemini Seawater Systems - 25K GPD Containerized Seawater RO System for GSJ - container delayed - NOW EDA to Tropical FL 1/21-1/25/19

Warren Power - (2) D 175-8 Electric Generators for LSJ - awaiting - Lead time 12-13 weeks

Warren Cat - JLG TH-1255 Telehandler - EDA to Tropical FL pending