



CUSTOMER QUOTE

Name Kenneth Benjamin Jr.
Company Jaredian Design Group

Tel 9407771000
Fax

Quote Date 05/18/2015
Valid Through 06/02/2015

Street TBD
City TBD
State ZZ Zip TBD
Country US Virgin Islands

Email jbg@jarediandesign.com

Project ID BS15229
Sales Rep Brian Buck

Page 1 of 3

Project Building 1

Location Street TBD City TBD County TBD
State ZZ Zip TBD Country US Virgin Islands

Engineering

Width	41'-4"	Code	IBC 2009	Snow Gnd	0	Seismic Ss	Shell	Enclosed	Occupancy	Normal
Length	61'-4"	Wind Load	145 MPH	Snow Roof	0	Seismic S1	Column	Straight	Thermal	Unheated
Height	18'4"/>20'4" 3/64"	Exposure	C	Snow Is	1.0	Seismic Co	Base	Deluxe Formed Trim	Snow Exp	Sheltered
Roof Pitch	.5:12	Live Load	20	Snow Ct	1.0	Frame	Single Slope			
		Reducible	Yes	Snow Ce	1.0	Collateral	0.5			
Left Endwall	Spacing 2 @ 20'	Type	Post and Beam	Bracing	Cable	Girt	Bypass			
Right Endwall	Spacing 2 @ 20'	Type	Post and Beam	Bracing	Cable	Girt	Bypass			
Front Sidewall	Spacing 3 @ 20'	Type	N/A	Bracing	Portal	Girt	Bypass			
Back Sidewall	Spacing 3 @ 20'	Type	N/A	Bracing	Cable	Girt	Bypass			
Roof Panel	Gauge 24	Style PBR	Screw Type-Length	Long Life-1 1/4"	Color	Not Specified				
Wall Panel	Gauge 24	Style PBR	Screw Type-Length	Long Life-1 1/4"	Color	Not Specified				

Engineering Notes EXPORT BUILDING with final destination of Virgin Islands via PORT Everglades with unloading and freight forwarding by others. Export package includes extra sheeting, nuts, bolts, fasteners, girts and purlins with all rollup doors specifically crated for export to provide additional protection. It is the customer's responsibility to VERIFY ALL CODES & LOADS used to design this building as being in accordance with local requirements. Total weight is estimated as XX,XXX lbs. COD amount is to be paid in full 2 weeks prior to delivery to port.

Building Pricing

Qty	Description	
1	Base Building as per Engineering Specifications	Included
1	Stamped Engineered Building Drawings (3 Sets)	Included
1	Erecting Drawings (2 Sets)	Included
1	Letter of Certification	Included
1	Anchor Bolt Plans	Included
1	All Frames Hot Dipped Galvanized, Secondary Members Pre-Galvanized	Included
1	FSW 10 53/64" Below BSW Grade	Included
1	FSW, BSW, REW Open to 5'-6"	Included
1	Full Trim Package Including: Corner Trim, Eave Trim, Sculptured Rake Trim	Included
1	Die-formed Ridge Cap	Included
1	Closure Strip Package	Included
1	Gutters & Downspouts	Included
2	Framed Opening Standard 12' x 16' For Rollup Doors	Included
1	Personnel Door 3070-M White Insulated Pre-Assembled Windlock Certified w/ Lever Handle w/ Threshold	Included
2	Roll Up Steel Windlock Certified Non-Insulated w/ Chainhoist 12' x 16'	Included
1	Roof Insulation 6"/ R19 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Wall Insulation 4"/ R13 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Building & Accessory Freight To Port Everglades	Included
1	Export Package Including Extra Components and Special Crating	Included



CUSTOMER QUOTE

Name Kenneth Benjamin Jr.
Company Jaredian Design Group

Tel [Redacted]
Fax [Redacted]

Quote Date 05/18/2015
Valid Through 06/02/2015

Street TBD
City TBD
State ZZ Zip TBD
Country US Virgin Islands

Email [Redacted]

Project ID BS15229
Sales Rep Brian Buck

Page 2 of 3

Project Building 2

Location Street TBD City TBD County TBD
State ZZ Zip TBD Country US Virgin Islands

Engineering

Width 62'	Code IBC 2009	Snow Gnd 0	Seismic Ss	Shell Enclosed	Occupancy Normal
Length 122'	Wind Load 145 MPH	Snow Roof 0	Seismic S1	Column Tapered	Thermal Unheated
Height 12'	Exposure C	Snow Is 1.0	Seismic Co	Base Deluxe Formed Trim	Snow Exp Sheltered
Roof Pitch 1.5:12	Live Load 20	Snow Ct 1.0		Frame Gable Symmetrical	
	Reducible Yes	Snow Ce 1.0	Collateral 0.5		

Left Endwall Spacing 25'/23'6"/21'6"	Type Post and Beam	Bracing Cable	Girt Bypass
Right Endwall Spacing 21'6"/23'6"/25'	Type Post and Beam	Bracing Cable	Girt Bypass
Front Sidewall Spacing 21'4"@20'/21'	Type N/A	Bracing Cable	Girt Bypass
Back Sidewall Spacing 21'4"@20'/21'	Type N/A	Bracing Cable	Girt Bypass

Roof Panel Gauge 24 Style RROL	Screw Type-Length Long Life-1 1/4"	Color Not Specified
Wall Panel Gauge 24 Style PBR	Screw Type-Length Long Life-1 1/4"	Color Not Specified

Engineering Notes

Building Pricing

Qty	Description	
1	Base Building as per Engineering Specifications	Included
1	Stamped Engineered Building Drawings (3 Sets)	Included
1	Erecting Drawings (2 Sets)	Included
1	Letter of Certification	Included
1	Anchor Bolt Plans	Included
1	All Frames Hot-Dipped Galvanized, Secondary Members Pre-Galvanized	Included
1	FSW 1'- 53/64" Below BSW Grade	Included
1	LEW, BSW Open to 5'-6" For Block, REW Open to 2'-4" For Block	Included
5	Misc Steel Columns To Support Roof From Below Floor(Max 30lb. per ft., Bracing At Floor W/Hdware	Included
1	Mod-2 Design 40', 20' Framelines #2-#6	Included
1	Full Trim Package Including: Corner Trim, Eave Trim, Sculptured Rake Trim	Included
1	Die-formed Ridge Cap	Included
1	Closure Strip Package	Included
1	Gutters & Downspouts	Included
2	Framed Opening Standard 18' x 10' Rolling Steel Doors	Included
1	Personnel Door 3070-M White Insulated Pre-Assembled Windlock Certified w/ Lever Handle w/ Threshold	Included
2	Roll Up Windlock Certified Non-Insulated w/ Chainhoist 18' x 10'	Included
1	Roof Insulation 6"/ R19 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Wall Insulation 4"/ R13 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Building & Accessory Freight To Port Everglades	Included
1	Export Package Including Extra Components and Special Crating	Included

Total Building [Redacted]



CUSTOMER QUOTE

Name Kenneth Benjamin Jr.
Company Jaredian Design Group

Tel [REDACTED]
Fax [REDACTED]

Quote Date 05/18/2015
Valid Through 06/02/2015

Street TBD
City TBD
State ZZ Zip TBD
Country US Virgin Islands

Email [REDACTED]

Project ID BS15229
Sales Rep Brian Buck

Page 3 of 3

Project Building Pricing

Qty	Description	Unit	Extended
1	Base Building as per Engineering Specifications		126,640.00

Project Option Pricing (Options are NOT INCLUDED in the building price above)

Qty	Description	Unit	Extended
1	Stamped Engineered Foundation Drawings (3 Sets)	5,250.00	5,250.00
1	Project Erecting Including Equipment Rental, Unloading, and Labor(ESTIMATE)	36,000.00	36,000.00

IMPORTANT NOTES - PLEASE READ

- This quote is based on Buck Steel's interpretation of plans and/or conversations with the customer, Buck Steel is NOT responsible for any errors and/or omissions.
- Carefully check this quote for completeness and verify the accuracy of the information contained within.
- This quote is valid through 6/2/2015, and is subject to review of pricing. Revisions to quote may result in a price adjustments.
- Erecting is NOT included in this quote, unless specifically listed.
- Anchor bolts are NOT included in this quote and are NOT provided by Buck Steel.
- Concrete is NOT included in this quote and is NOT provided by Buck Steel
- Buck Steel and/or the Building Engineer is NOT the "Engineer of Record". The customer/owner is responsible for any "special building inspector" or "structural engineer" required by the city or county for pre and post construction inspections.
- All prices are in USD.
- Pricing contained in this quote does not include any applicable sales taxes.