

From: Ann Rodriquez <[REDACTED]>

To: "jeffrey E." <jeevacation@gmail.com>

Cc: Daphne Wallace <[REDACTED]>

Subject: Re: ???

Date: Wed, 16 Sep 2015 00:23:51 +0000

Inline-Images: Screen_Shot_2015-09-15_at_8.03.46_PM.png

In the process of putting in the New part for the shower Danny E. noticed a small extender for one of the handles were missing/not in the box. The Company mailed out the part on 9/11 Daphne requested the tracking # today but no response. Sylvester said CB2 shower floor will be ready tomorrow afternoon.

They were unable to pull the fiber straight through because of some unknown blockage half way through to Blue Beach so Danny ran a new conduit where the blockage was. They will run it straight through tomorrow morning.

It's been really windy at the Main Compound so they took them down, I asked for them to be spray over before they put them back. They will be put back first thing in the morning.

Ann R.

On Sep 15, 2015, at 8:03 PM, jeffrey E. <jeevacation@gmail.com> wrote:

Island	Cabana 1 & 2	Danny V. & E.	Replace shower fixtures in CB1 & CB2 to match master bath shower. CB1 ready. Waiting for small handle part for CB2 and floor to be tiled	8/19/2015	9/4/2015		50%
Maintenance	Fiber Optic Cable	Danny V. & E.	Install armored cable to Blue Beach.	9/10/2015	9/16/2015		50%
House	Coral Stone Bench	Danny V. & E.	Paint or replace lantern on each side of the Coral Stone bench.	9/15/2015	9/16/2015		50%

--

please note

The information contained in this communication is confidential, may be attorney-client privileged, may constitute inside information, and is intended only for the use of the addressee. It is the property of JEE

Unauthorized use, disclosure or copying of this communication or any part thereof is strictly prohibited and may be unlawful. If you have received this communication in error, please notify us immediately by return e-mail or by e-mail to jeevacation@gmail.com, and destroy this communication and all copies thereof, including all attachments. copyright -all rights reserved