

**From:** Kyle reavis <[REDACTED]>

**To:** "jeffrey E." <jeevacation@gmail.com>

**Cc:** Richard Kahn <[REDACTED]>, [REDACTED] <[REDACTED]>, [REDACTED] <[REDACTED]>, [REDACTED] <[REDACTED]>, LSJ Michael Glidden <[REDACTED]>

**Subject:** Re: Cabana 3 and 4 Plumbing Issue

**Date:** Wed, 19 Dec 2018 17:01:59 +0000

---

We have enough tile to complete cabana 3 by tomorrow. Cabana 4 will take a few more working days.

On Wed, Dec 19, 2018 at 12:42 PM Kyle reavis <[REDACTED]> wrote:

Good Morning,

The plumbing for the showers in cabana 3 and 4 were run incorrectly by JPKs plumber Brian. He tied in both the hand held shower head and the main shower head into one line instead of two. This means that when you turn on the handle (there are 2) that water comes out of both shower heads. The only way to fix cabana 3 is to remove tiles and split the line the correct way. In cabana 4 they can access the pipes from the backside of the shower wall leaving the tiles in tack. They are going to start the split in 4 first today. I am going to check now to see if we have enough tile to do cabana 3. The plumbing in 1 and 2 were tested today also and have no issues, these two were plumbed by JPKs plumber Jon. We will have Jon do the fix in 3 and 4. Until they open the wall I cannot give an end date on this work. I suggest no payments made to JPK until the work is completed, I know that Jay had paid Brian for all of this work as completed. Jay will be notified by email of these issues immediately.

Very Respectfully,

Kyle Reavis