
From: [REDACTED]
Sent: Friday, March 4, 2011 4:00 AM
To: jeevacation@gmail.com
Subject: GII update

Jeffrey,

Tstat is installed and working, APU is not as smooth as I thought= it would sound when accelerating from 80% to 100%, the part=we installed is 41 years old, so that could be an issue,.We are doing functio=al checks of the APU Surge Valve, which is the last part of the air system involved in starting. Surge valve will arrive tomorr=w from Savannah at 10:30am is what I'm being told, just in case we=elect to install it,.

I'm fine with APU operation at this point, so we can depart if you li=e any time tomorrow,.

I will know more around midnight tonight if a problem with surge valv= is found,, only takes 1.5 hours to install,. I did not want to dela= your departure,.I can always install when we do the below floor inspection,.if=there is an issue found with surge valve,.

The technicians at Long Beach are marginal as far as GII knowledge, they are following the Tech supports recommendations,.only one=guy is approved to run APU, all others are GIV and up specialist,.

Boost pump operation normal,.

changed boost pump Relay for L/H side, and two pressure switches,.

I will update you if any findings on surge valve,.let me know if ther= is a departure time yet?

thank you,

Larry