



CUSTOMER QUOTE

Name Brice Gordon
Company LSJ Employees, LLC

Tel [Redacted]
Fax [Redacted]

Quote Date
Valid Through

Street [Redacted]
City [Redacted]
State [Redacted]
Country US Virgin Islands

Email [Redacted]

Project ID BS23415
Sales Rep Brian Buck

Page 1 of 2

Project Building 2

Location Street TBD City TBD County TBD
State ZZ Zip TBD Country US Virgin Islands

Engineering

Width 60'	Code IBC 2009	Snow Gnd 0	Seismic Ss	Shell Enclosed	Occupancy Normal
Length 120'	Wind Load 145 MPH	Snow Roof 0	Seismic S1	Column Tapered	Thermal Unheated
Height 12'	Exposure C	Snow Is 1.0	Collateral 0.5	Base Deluxe Formed Trim	Snow Exp Sheltered
Roof Pitch 1.5:12	Live Load 20	Snow Ct 1.0		Frame Gable Symmetrical	
	Reducible Yes	Snow Ce 1.0			

Left Endwall Spacing 25'/23'6"/21'6"	Type Post and Beam	Bracing Cable	Girt Bypass
Right Endwall Spacing 21'6"/23'6"/25'	Type Post and Beam	Bracing Cable	Girt Bypass
Front Sidewall Spacing 21'4"@20'/21'	Type N/A	Bracing Cable	Girt Bypass
Back Sidewall Spacing 21'4"@20'/21'	Type N/A	Bracing Cable	Girt Bypass

Primary Frame Coating Red Oxide Primer Secondary Frame Coating Red Oxide Primer

Roof Panel Gauge 24 Style RROL	Screw Type-Length Long Life-1 1/4"	Color Not Specified
Wall Panel Gauge 24 Style PBR	Screw Type-Length Long Life-1 1/4"	Color Not Specified

Engineering Notes EXPORT BUILDING with final destination of XXXX via PORT XXXX with unloading and freight forwarding by others. Export package includes extra sheeting, nuts, bolts, fasteners, girts and purlins with all rollup doors specifically crated for export to provide additional protection. It is the customer's responsibility to VERIFY ALL CODES & LOADS used to design this building as being in accordance with local requirements. Total weight is estimated as XX,XXX lbs. COD amount is to be paid in full 2 weeks prior to delivery to port.

Building Pricing

Qty	Description	Included
1	Base Building as per Engineering Specifications	Included
1	Stamped Engineered Building Drawings (3 Sets)	Included
1	Erecting Drawings (2 Sets)	Included
1	Letter of Certification	Included
1	Anchor Bolt Plans	Included
1	All Frames Hot-Dipped Galvanized, Secondary Members Pre-Galvanized	Included
1	FSW 1'- 53/64" Below BSW Grade	Included
1	LEW, BSW Open to 5'-6" For Block, REW Open to 2'-4" For Block	Included
5	Misc Steel Columns To Support Roof From Below Floor(Max 30lb. per ft., Bracing At Floor W/Hdware	Included
1	Mod-2 Design 40', 20' Framelines #2-#6	Included
1	Full Trim Package Including: Corner Trim, Eave Trim, Sculptured Rake Trim	Included
1	Die-formed Ridge Cap	Included
1	Closure Strip Package	Included
1	Gutters & Downspouts	Included
2	Framed Opening Standard 18' x 10' Rolling Steel Doors	Included
1	Framed Opening Standard 4' x 4' For CUSTOMER Provided Louvers	Included
2	Framed Opening Standard 5' x 4', 1' AFF For CUSTOMER Provided Louver	Included
1	Personnel Door 3070-M White Insulated Pre-Assembled Windlock Certified w/ Lever Handle w/ Threshold	Included
2	Roll Up Windlock Certified Non-Insulated w/ Chainhoist 18' x 10'	Included
1	Roof Insulation 6"/ R19 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Wall Insulation 4"/ R13 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Building & Accessory Freight To Port Everglades	Included
1	Export Package Including Extra Compnents and Special Crating	Included

Total Building 83,640.00

Florida
Tel: [Redacted]

Tennessee
Tel: [Redacted]

Website
www.bucksteel.com



Corporate Headquarters
6855 Lyons Technology Circle • Suite 18
Coconut Creek • FL • 33073

Tennessee Office
1107 Battlewood Street
Franklin • TN • 37069

CUSTOMER QUOTE

Name Brice Gordon
Company LSJ Employees, LLC

Tel [REDACTED]
Fax [REDACTED]

Quote Date
Valid Through

Street [REDACTED]
City [REDACTED]
State [REDACTED]
Country US Virgin Islands

Email [REDACTED]

Project ID BS23415
Sales Rep Brian Buck

Page 2 of 2

IMPORTANT NOTES - PLEASE READ

- This quote is based on Buck Steel's interpretation of plans and/or conversations with the customer, Buck Steel is NOT responsible for any errors and/or omissions.
- Carefully check this quote for completeness and verify the accuracy of the information contained within.
- This quote is valid through , and is subject to review of pricing. Revisions to quote may result in a price adjustments.
- Erecting is NOT included in this quote, unless specifically listed.
- Erecting estimate is based upon, but not limited to, pad being accessible for a clear 25' around entire building, no trees, powerlines or equipment which may interfere with erecting, and power supplied to slab. Erecting estimate does not take into consideration any OSHA, Davis Bacon, special insurance requirements, or limit to days and times erecting crews are permitted to work.
- Accessories not provided by Buck Steel (including but not limited to: windows, doors, cupolas, vents, fans, lighting, stucco, masonry etc.) will not be installed by the erector unless otherwise specified.
- Anchor bolts are NOT included in this quote and are NOT provided by Buck Steel.
- Concrete is NOT included in this quote and is NOT provided by Buck Steel
- Buck Steel and/or the Building Engineer is NOT the "Engineer of Record". The customer/owner is responsible for any "special building inspector" or "structural engineer" required by the city or county for pre and post construction inspections.
- All prices are in USD.
- Sales tax is NOT included in this quote.

Questions about this quote?

Contact Brian Buck at [REDACTED]