

OWNER: PICTON II LTD.
ADDRESS: C/O JET AVIATION
GENEVA AIRPORT CH-1215
PHONE: [REDACTED]
FAX: [REDACTED]

OPERATOR: PICTON II LTD.
ADDRESS: C/O JET AVIATION
GENEVA AIRPORT CH-1215
PHONE: [REDACTED]
FAX: [REDACTED]

ANALYST: DENNIS RUFFINI [REDACTED] (OFFICE) [REDACTED] (EFAX-CARDS)
EMAIL: [REDACTED] [REDACTED] (OFFICE) [REDACTED] (FAX)

PROJECTED : 60 MOS. to 05-AUG-2019

AIRCRAFT	SERIAL/REGNO: 29273 (YG006)/VP-BBJ	MODEL: 737-72UBJ REVISION 21	MANUFACTURER: BOEING COMPANY
	DATES	LAST ACTUALS	PROJECTED
	INSERVICE DATE: 08-OCT-1999	3753:19 A/C HRS as of 30-JUN-2014	6273
		922 AFL as of 30-JUN-2014	1822
		3455:18 APH as of 30-JUN-2014	5855

APU	SERIAL/PART: P-5180/3800702-1	MODEL: 131-9B	MANUFACTURER: HONEYWELL
	INSTALLED ON 25-JUN-2010	LAST ACTUALS	PROJECTED
	3001 APU HRS	3455:18 APU HRS as of 30-JUN-2014	5855
	2487 APUS	2961 APUS as of 30-JUN-2014	4161

ENGINE NO. 1	SERIAL/PART: 874437/CFM56-7B27/B3	MODEL: CFM56-7B27/B3	MANUFACTURER: CFM INTERNATIONAL, S.A.
	INSTALLED ON 05-MAY-2011	LAST ACTUALS	PROJECTED
	3556:48 ENG. HRS 3525:36 A/C HRS	3753:19 ENG. HRS as of 30-JUN-2014	6273
	821 ENC	886 ENC as of 30-JUN-2014	1786

ENGINE NO. 2	SERIAL/PART: 874438/CFM56-7B27/B3	MODEL: CFM56-7B27/B3	MANUFACTURER: CFM INTERNATIONAL, S.A.
	INSTALLED ON 08-OCT-1999	LAST ACTUALS	PROJECTED
	44 ENG. HRS 44 A/C HRS	3753:19 ENG. HRS as of 30-JUN-2014	6273
	15 ENC	886 ENC as of 30-JUN-2014	1786



NEW REQUIREMENT ITEMS Operator Review And Action Required

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

These tasks or requirements have been added newly to your aircraft status. Please review them and approve or modify as appropriate. Please pay particular attention to the Base and Next Due Times for these tasks. It is important to note that any task that has insufficient information (marked by ?), will never come due unless the necessary information is provided by you.

TASK NO	TASK DESCRIPTION	EFFECTIVE DATE	UNIT	INTERVAL	BASE TIME Current Change To	NEXT DUE	DISPOSITION	
EASA 2013-0020 R4 (1)	INSPECT THE MARKINGS OF SAFETY BELTS AND/OR TORSO RESTRAINT SYSTEMS, TO DETERMINE IF THEY HAVE BEEN MAINTAINED OR REPAIRED BY ORGANISATIONS OTHER THAN THE DESIGN APPROVAL HOLDER	14-FEB-2013	MOS		_____	11-JUL-2014 ^M	MANDATORY	
			DUE EVERY	HRS/MSC	DUE	_____		
	REF: AD		AFL		_____			
	NEW REQUIREMENT ADDED ON 16-JUL-2014. REVIEW BASE TIMES TO ENSURE CORRECT DUE TIMES.							
FAA 2014-13-07 PARA (G)	INSTALL A NEW TAIL STROBE LIGHT HOUSING, INSTALL A NEW DISCONNECT BRACKET, AND CHANGE THE WIRE BUNDLES (FOR AIRPLANES ON WHICH SB 737-33-1146 HAVE NOT BEEN DONE BEFORE THE EFFECTIVE DATE OF THIS AD)	19-AUG-2014	DUE NEXT	MOS	72	19-AUG-2014	19-AUG-2020	MANDATORY
				HRS/MSC		_____		
	REF: AD		AFL		_____			
	NEW REQUIREMENT ADDED ON 17-JUL-2014. REVIEW BASE TIMES TO ENSURE CORRECT DUE TIMES.							
FAA 2014-13-10 PARA (G)	DETAIL INSPECTION TO DETERMINE IF A WIRE SUPPORT CLAMP HAVING PART NUMBER (P/N) TA0930034-10, TA0930034-10P, TA0930034-11, OR TA0930034-12P IS INSTALLED, & DO ALL APPLICABLE RELATED INVESTIGATIVE & CORRECTIVE ACTIONS	19-AUG-2014	DUE NEXT	MOS	60	19-AUG-2014	19-AUG-2019	MANDATORY
				HRS/MSC		_____		
	REF: AD		AFL		_____			
	NEW REQUIREMENT ADDED ON 16-JUL-2014. REVIEW BASE TIMES TO ENSURE CORRECT DUE TIMES.							

AUTHORIZED BY _____ CERT.# _____ DATE _____
 ?-Insufficient Information (s) Suppressed Requirement *-Estimated Due (New Requirement) (EBT)-Estimated Base Time
 05-AUG-2014



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
EASA 2013-0020 R4 (1)	INSPECT THE MARKINGS OF SAFETY BELTS AND/OR TORSO RESTRAINT SYSTEMS, TO DETERMINE IF THEY HAVE BEEN MAINTAINED OR REPAIRED BY ORGANISATIONS OTHER THAN THE DESIGN APPROVAL HOLDER						MANDATORY	
	REF AD :	MOS			11-JUL-2014 M		NEW REQMT	11-JUL-2014
		HRS/MSC DUE						
		AFL						
NEW REQUIREMENT ADDED ON 16-JUL-2014 (EFFECTIVE: 14-FEB-2013). REVIEW BASE TIMES TO ENSURE CORRECT DUE TIMES.								
SB 737-32-1448 TABLE 1.2	PERFORM LANDING GEAR - MAIN LANDING GEAR - FORWARD AND AFT TRUNNION PIN ASSEMBLIES INSPECTION AND CHANGE, SERVICE BULLETIN A GENERAL VISUAL INSPECTION OF THE MLG FORWARD AND AFT TRUNNION PIN ASSEMBLIES WITH THE MLG NOT REMOVED FOR SIGNS OF CORROSION AND/OR CHROME PLATING DAMAGE FOR ALL AIRPLANES						RECOMMENDED	
	REF BULLETINS :	MOS	18		09-AUG-2011	09-FEB-2013	<<<	
		HRS/MSC			3533:32			
		AFL			863			
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MONTHLY APR.								
05-00014	ACTIVE STORAGE PROCEDURE							
	REF :	DAYS	7		14-JUN-2014	21-JUN-2014	<<<	
		HRS/MSC			3749:42			
		AFL			920			
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MONTHLY MAY13								
+ 347101	UPDATE NAV DATABASE							
	REF :	MOS			27-MAY-2014	25-JUN-2014 M	<<<	
		HRS/MSC DUE			3743:34			
		AFL			917			
WO: A1 CHECK VP-BBJ FEB. 2013, AMAC ADDITIONAL REQUEST OCT., BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE LIST JULY 2014, VP-BBJ DUE TASKS DEC 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MONTHLY JUNE 2014, VP-BBJ MONTHLY MAY13, VP-BBJ MX DUE JAN. 2014								
FAA 2005-18-23	CORROSION PROTECTION OF THE ELECTRICAL CONNECTORS IN THE MAIN WHEEL WELL						MANDATORY	
	REF AD :	MOS	12		03-JUL-2013	03-JUL-2014	<<<	
		HRS/MSC			3723:21			
		AFL			908			
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
2	FAA 2006-21-01 PART FLIGHT CONTROLS - AILERON AND AILERON TRIM CONTROL SYSTEM - REPETATIVE LUBRICATION							MANDATORY	
		MOS	12			03-JUL-2013		<<<	
		HRS/MSC	4000			3723:21		3970:02	
		AFL				908			
	REF								
	:								
	WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								
H	FAA 2011-27-03 PARA LUBRICATE TO PREVENT AN UNDETECTED FAILURE OF THE PRIMARY LOAD PATH FOR THE BALLSCREW IN THE DRIVE MECHANISM OF THE HSTA AND SUBSEQUENT WEAR AND FAILURE OF THE SECONDARY LOAD PATH IN ACCORDANCE SERVICE BULLETIN 737-27A1277 R2							MANDATORY	
		MOS	12			03-JUL-2013		<<<	
		HRS/MSC	1600			3723:21		1570:02	
		AFL				908			
	REF AD								
	:								
	WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								
	FAA 2014-08-11 (PARA G) (LEFT) LUBRICATE THE LEFT MLG FORWARD TRUNNION PINS							MANDATORY	
		DAYS	30			(EFF)		<<<	
		HRS/MSC							
		AFL							
	REF								
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
	FAA 2014-08-11 (PARA G) (RIGHT) LUBRICATE THE RIGHT MLG FORWARD TRUNNION PINS							MANDATORY	
		DAYS	30			(EFF)		<<<	
		HRS/MSC							
		AFL							
	REF								
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
+ 050020	A-2 CHECK								
		MOS	12			03-JUL-2013		<<<	
		HRS/MSC				3723:21			
		AFL				908			
	REF								
	:								
	WO: VP-BBJ 2A JUNE 2013, VP-BBJ C CHECK JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement) H - Task also due in hours due list



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
050060	MONTHLY CHECK								
		MOS	1			13-JUN-2014			
		HRS/MSC				3749:42			
	REF	AFL				920			<<<
	:								
WO: A1 CHECK VP-BBJ FEB. 2013, AMAC ADDITIONAL REQUEST OCT., VP-BBJ 2A JUNE 2013, VP-BBJ C CHECK JULY 2014, VP-BBJ MONTHLY APR.2014, VP-BBJ MX DUE JAN. 2014									
H + 29-230-00	OPERATIONAL CHECK STANDBY RUDDER SYSTEM TO INCLUDE OBSERVING LOW PRESSURE LIGHT ILLUMINATION AND THEN EXTINGUISHING.								
29.480		DAYS	150			12-FEB-2014			<<<
		HRS/MSC	1000			3743:34			990:15
	REF BTC 29-230-00-01	AFL				917			
	:								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014									
FAA 2009-12-06	ENSURE THAT THE FLIGHTCREW IS ABLE TO TURN OFF ELECTRICAL POWER TO IFE SYSTEMS AND OTHER NON-ESSENTIAL ELECTRICAL SYSTEMS THROUGH A SWITCH IN THE FLIGHT COMPARTMENT							MANDATORY	
		MOS	60		(EFF)	16-JUL-2014			<<<
	REF AD	HRS/MSC							
	:	AFL							
WO: VP-BBJ DUE LIST JULY 2014									
24-120-00 (001.1)	RESTORE MAIN BATTERY							RESTORE	
24.240	P/N: 539CH-1	MOS	6			23-JAN-2014			<<<
	S/N: 090520010322D	HRS/MSC							
	REF BTC 24-120-00-01	AFL							
	:								
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014									
24-120-00 (002.1)	RESTORE AUXILIARY BATTERY							RESTORE	
24.240	P/N: 539CH-1	MOS	6			23-JAN-2014			<<<
	S/N: 09052000364DC	HRS/MSC							
	REF BTC 24-120-00-01	AFL							
	:								
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement) H - Task also due in hours due list



Due List
737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014
Operator: PICTON II LTD.

Calendar Section
Projected To: 60 MOS. to 05-AUG-2019
Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 050030	C-1 CHECK								
		MOS	36		29-AUG-2011	09-AUG-2014		4 d	09-AUG-2014
		HRS/MSC			3533:32				
	REF	AFL			863				
	:								
	WO: VP-BBJ C CHECK JULY 2014								
25-60-00	GENERAL VISUAL INSPECTION OF ALL COCKPIT / CABIN EMERGENCY EQUIPMENT								
		MOS	12			09-AUG-2014 M		4 d	09-AUG-2014
		HRS/MSC							
	REF	AFL							
	:								
+ 050010	A-1 CHECK								
		MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
		HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ 2A JUNE 2013, VP-BBJ C CHECK JULY 2014, VP-BBJ MX DUE JAN. 2014								
256323 (001.1)	OPERATIONAL CHECK OF THE NO. 1 FORWARD EMERGENCY FLASHLIGHT								
	P/N: P2-07-0001-101	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: N/SN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
256323 (002.1)	OPERATIONAL CHECK OF THE NO. 2 FORWARD EMERGENCY FLASHLIGHT								
	P/N: P2-07-0001-101	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: SN-UNKNOWN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
256323 (003.1)	OPERATIONAL CHECK OF THE NO. 1 COCKPIT FLASHLIGHT								
	P/N: UNKNOWN	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: NSN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
256323 (004.1)	OPERATIONAL CHECK OF THE NO. 2 COCKPIT FLASHLIGHT								
	P/N: PN-UNKNOWN	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: SN-UNKNOWN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
256323 (005.1)	OPERATIONAL CHECK OF THE NO. 1 AFT EMERGENCY FLASHLIGHT								
	P/N: P2-07-0001-101	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: SN-UNKNOWN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
256325 (003.1)	OPERATIONAL CHECK OF THE CARGO NET								
	P/N: 453A1810-13	MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
	S/N: N/SN	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
33-51-00	DEEP CYCLE ALL EMERGENCY BATTERIES								
		MOS	3		12-MAY-2014	12-AUG-2014		7 d	12-AUG-2014
		HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MX DUE JAN. 2014								
+ 34-BBJ-01	SERVICE HEADS UP DISPLAY OVERHEAD UNIT DESICCANT CAPSULE								
34.452		MOS	3		12-MAY-2014	12-AUG-2014		7 d	12-AUG-2014
		HRS/MSC			3743:34				
	REF BTC 34-BBJ-01-01	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, AMAC ADDITIONAL REQUEST OCT., VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MX DUE JAN. 2014								
347105 (1)	BI-ANNUAL CHECK EGPWS TERRAIN DATABASE VERSION STATUS								
		MOS	6		12-FEB-2014	12-AUG-2014		7 d	12-AUG-2014
		HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 252501	VISUALLY CHECK FORWARD ENTRY DOOR EMERGENCY ESCAPE SLIDE PRESSURE BOTTLE FOR PROPER PRESSURE								
	P/N: 5A3086-301	MOS	2			14-JUN-2014	14-AUG-2014	9 d	14-AUG-2014
	S/N: B3F476	HRS/MSC				3749:42			
	REF BTC 25-250-00-01	AFL				920			
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MX DUE JAN. 2014								
+ 252502	VISUALLY CHECK FORWARD SERVICE DOOR EMERGENCY ESCAPE SLIDE PRESSURE BOTTLE FOR PROPER PRESSURE								
	P/N: 5A3086-301	MOS	2			14-JUN-2014	14-AUG-2014	9 d	14-AUG-2014
	S/N: B3F481	HRS/MSC				3749:42			
	REF BTC 25-250-00-01	AFL				920			
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MX DUE JAN. 2014								
+ 252503	VISUALLY CHECK AFT ENTRY DOOR EMERGENCY ESCAPE SLIDE PRESSURE BOTTLE FOR PROPER PRESSURE								
	P/N: 5A3088-301	MOS	2			14-JUN-2014	14-AUG-2014	9 d	14-AUG-2014
	S/N: B3A333	HRS/MSC				3749:42			
	REF BTC 25-250-00-01	AFL				920			
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MX DUE JAN. 2014								
+ 252504	VISUALLY CHECK AFT SERVICE DOOR EMERGENCY ESCAPE SLIDE PRESSURE BOTTLE FOR PROPER PRESSURE								
	P/N: 5A3088-301	MOS	2			14-JUN-2014	14-AUG-2014	9 d	14-AUG-2014
	S/N: B3A315	HRS/MSC				3749:42			
	REF BTC 25-250-00-01	AFL				920			
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ MONTHLY APR.2014, VP-BBJ MX DUE JAN. 2014								
+ 262901	WEIGHT CHECK COCKPIT PORTABLE FIRE EXTINGUISHER BOTTLE								
	P/N: 898052	MOS	18			14-FEB-2013	14-AUG-2014	9 d	14-AUG-2014
	S/N: X-841371	HRS/MSC							
	REF	AFL							
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 262902	WEIGHT CHECK ENTRANCE WAY PORTABLE FIRE EXTINGUISHER BOTTLE								
	P/N: 898052	MOS	18		14-FEB-2013	14-AUG-2014		9 d	14-AUG-2014
	S/N: X402285	HRS/MSC							
	REF	AFL							
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE LIST JULY 2014								
+ 262903	WEIGHT CHECK GALLEY PORTABLE HALON FIRE EXTINGUISHER BOTTLE								
	P/N: 898052	MOS	18		14-FEB-2013	14-AUG-2014		9 d	14-AUG-2014
	S/N: X-841372	HRS/MSC							
	REF	AFL							
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE LIST JULY 2014								
262904	WEIGHT CHECK MID CABIN PORTABLE HALON FIRE EXTINGUISHER BOTTLE								
	P/N: 898052	MOS	18		14-FEB-2013	14-AUG-2014		9 d	14-AUG-2014
	S/N: X-840288	HRS/MSC							
	REF	AFL							
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE LIST JULY 2014								
25-390-00	REPLACE THE EMERGENCY FLASHLIGHT (NON-RECHARGEABLE) BATTERIES AT THE MANUFACTURER'S RECOMMENDED INTERVAL.								
25.421		MOS	24		17-AUG-2012	17-AUG-2014		12 d	17-AUG-2014
		HRS/MSC			3655:09				
	REF BTC 25-390-00-01	AFL			888				
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
+ 33-020-00	OPERATIONAL CHECK FLIGHT DECK EMERGENCY LIGHTING SWITCH "ON" AND "ARMED" POSITION AND ATTENDANT PANEL EMERGENCY LIGHTING SWITCH "ON" POSITION.								
33.160		MOS	24		17-AUG-2012	17-AUG-2014		12 d	17-AUG-2014
		HRS/MSC			3655:09				
	REF See Workcard	AFL			888				
	:								
	WO: VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2011-14-08 PARA (G)	RECORD TO DETERMINE IF ANY OXYGEN MASK ASSEMBLY PART NUMBER LISTED IN B/E AEROSPACE SERVICE BULLETIN 174080-35-04, REV 000, DATED SEPTEMBER 6, 2010, IS INSTALLED IN THE AIRCRAFT							MANDATORY	
		MOS	36		(EFF)	19-AUG-2014		14 d	19-AUG-2014
		HRS/MSC							
	REF	AFL	6500			7366		6444	
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
FAA 2011-14-08 PARA (H)	MODIFY THE OXYGEN MASK ASSEMBLY BY REPLACING THE IN-LINE FLOW INDICATOR FOLLOWING B/E AEROSPACE SERVICE BULLETIN 174080-35-04, REV 000, DATED SEPTEMBER 6, 2010							MANDATORY	
		MOS	36		(EFF)	19-AUG-2014		14 d	19-AUG-2014
		HRS/MSC							
	REF	AFL	6500			7366		6444	
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
+ 20-020-00	GENERAL VISUAL INSPECTION OF HIRF/L SENSITIVE WIRE RUNS INSIDE THE PRESSURE VESSEL. LOOK FOR OBVIOUS DAMAGE AND CONDITION OF SECURITY OF WIRE RUNS								
20.030		MOS	72		22-AUG-2008	22-AUG-2014		17 d	22-AUG-2014
		HRS/MSC			3260:48				
	REF BTC 20-020-00-01	AFL			782				
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
+ 20-050-00	DETAILED VISUAL INSPECTION OF HIRF/L SENSITIVE CONNECTORS INSIDE THE PRESSURE VESSEL. DURING THE INSPECTION DO NOT DISCONNECT CONNECTORS. LOOK FOR CONDITION, SECURITY, AND SIGNS OF CORROSION								
20.090		MOS	72		22-AUG-2008	22-AUG-2014		17 d	22-AUG-2014
		HRS/MSC			3260:48				
	REF BTC 20-050-00-01	AFL			782				
	:								
	WO: VP-BBJ DUE LIST JULY 2014								
+ 20-060-00	FUNCTIONAL CHECK OF HIRF/L. SENSITIVE CONNECTORS INSIDE THE PRESSURE VESSEL BY DC RESISTANCE CHECK FROM BACKSHELL TO GROUND.								
20.100		MOS	72		22-AUG-2008	22-AUG-2014		17 d	22-AUG-2014
		HRS/MSC			3260:48				
	REF BTC 20-060-00-01	AFL			782				
	:								
	WO: VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 20-070-00									
DETAILED VISUAL INSPECTION OF THE HIRF/L SENSITIVE PIG TAILS INSIDE THE PRESSURE VESSEL. LOOK FOR CONDITION OF SECURITY AND SIGNS OF CORROSION.									
20.110		MOS	72			22-AUG-2008			22-AUG-2014
		HRS/MSC				3260:48		17 d	22-AUG-2014
	REF BTC 20-070-00-01	AFL				782			
:									
WO: VP-BBJ DUE LIST JULY 2014									
28-00-01 PATS									
GENERAL VISUAL INSPECTION OF AFS PLACARDS AND DECALS									
28.025		MOS	72			22-AUG-2008			22-AUG-2014
		HRS/MSC				3260:48		17 d	22-AUG-2014
	REF	AFL				782			
:									
WO: VP-BBJ DUE LIST JULY 2014									
28-00-02 PATS									
INSPECT AFS ELECTRICAL COMPONENTS CONNECTORS AND CABLES FOR CHAFFING, FRAYED LEADS, BENT PINS, CORROSION, CHAFFING AND CONDITION									
28.045		MOS	72			22-AUG-2008			22-AUG-2014
		HRS/MSC				3260:48		17 d	22-AUG-2014
	REF	AFL				782			
:									
WO: VP-BBJ DUE LIST JULY 2014									
28-10-01 PATS									
FUNCTIONAL CHECK CORE VACUUM CHECK OF INDIVIDUAL AUXILIARY FUEL CELLS									
		MOS	72			08-OCT-1999			22-AUG-2014 M
		HRS/MSC				44		17 d	22-AUG-2014
	REF	AFL				38			
:									
WO: VP-BBJ DUE LIST JULY 2014									
28-10-02 PATS									
DETAILED INSPECTION AUXILIARY FUEL CELL EXTERIOR STRUCTURE (INCLUDING DOORS/PANELS) FOR DAMAGE AND CONDITION									
		MOS	72			08-OCT-1999			22-AUG-2014 M
		HRS/MSC				44		17 d	22-AUG-2014
	REF	AFL				38			
:									
WO: VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE	
28-20-02 PATS	FUNCTIONAL CHECK OF THE AUXILIARY FLOAT SWITCHES BY REMOVING FROM MASTER CELL AND VERIFY OPERATION WITH OHMMETER. (FS1,FS2,FS3,FS51, FS52,FS53)									
28.085		MOS HRS/MSC AFL	72			22-AUG-2008 3260:48 782		22-AUG-2014	17 d	22-AUG-2014
	REF :									
	WO: VP-BBJ DUE LIST JULY 2014									
28-20-02-01 PATS	FUNCTIONAL CHECK OF THE CENTER WING TANK FLOAT SWITCHES BY REMOVING FROM CENTER WING TANK (CWT) AND VERIFY OPERATION WITH OHMMETER (FS4/FS5 OR FS6/FS7)									
28.086		MOS HRS/MSC AFL	72			22-AUG-2008 3260:48 782		22-AUG-2014	17 d	22-AUG-2014
	REF :									
	WO: VP-BBJ DUE LIST JULY 2014									
28-20-06 PATS	GENERAL VISUAL INSPECTION OF THE AUXILIARY FUEL SYSTEM CELL INTERNAL HORIZONTAL AND VERTICAL STRUCTURAL TUBES AND ALL ATTACHMENTS FOR CRACKS AND LOOSE FASTNERS.									
		MOS HRS/MSC AFL	72			08-OCT-1999 44 38		22-AUG-2014 M	17 d	22-AUG-2014
	REF :									
	WO: VP-BBJ DUE LIST JULY 2014									
28-AWL-01 PATS	DETAILED INSPECTION OF THE CRITICAL WIRE HARNESS SEPARATION, BRACKETS, CLAMPS, SHIELDING, SHIELDING TERMINATION POINTS, DIELECTRIC SLEEVING, AND ROUTING (EWIS)								ALI	
28.146		MOS HRS/MSC AFL	72			22-AUG-2008 3260:48 782		22-AUG-2014	17 d	22-AUG-2014
	REF :									
	WO: VP-BBJ DUE LIST JULY 2014									
28-AWL-02 PATS	DETAILED INSPECTION OF ALL AFS COMPONENTS (INCLUDING VALVE PLATE, FILL/TRANSFER/VENT LINES) BONDING JUMPERS AND GROUNDING STUDS FOR MISSING OR DAMAGE HARDWARE, CORROSION, FRAYING OR LOOSE PHYSICAL CONNECTIONS								ALI	
28.152		MOS HRS/MSC AFL	72			22-AUG-2008 3260:48 782		22-AUG-2014	17 d	22-AUG-2014
	REF :									
	WO: VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
28-AWL-03 PATS	DETAILED INSPECTION OF DRY BAY WIRING HARNESS ROUTING, CLAMPING, AND ATTACHING BRACKETS FOR CONTAMINATION BY FUEL OR FUEL VAPOR, PHYSICAL DAMAGE, CRACKING AND SECURITY. INSPECT DRY BAY VALVE ACTUATORS FOR SIGNS OF OVERHEATING, PHYSICAL DAMAGE, OR CRACKING. INSPECT DRY BAY DUAL REDUNDANT BONDING JUMPERS FOR CORROSION, MECHANICAL WEAR, FRAYING AND SECURITY (EWIS)						ALI	
28.154		MOS	72		22-AUG-2008	22-AUG-2014	17 d	22-AUG-2014
	REF	HRS/MSC			3260:48			
	:	AFL			782			
	WO: VP-BBJ DUE LIST JULY 2014							
28-AWL-04 PATS	FUNCTIONAL CHECK TO VERIFY THE 10 PSID DIFFERENTIAL PRESSURE RELIEF VALVE FREELY OPENS AND CLOSES RELATIVE TO AMBIENT PRESSURE.						ALI	
28.158		MOS	72		22-AUG-2008	22-AUG-2014	17 d	22-AUG-2014
	REF	HRS/MSC			3260:48			
	:	AFL			782			
	WO: VP-BBJ DUE LIST JULY 2014							
28-AWL-05 PATS	DETAILED INSPECTION OF THE BLEED AIR SOLENOID VALVE, DUAL CHECK VALVE, VENTURI AND PLUMBING FOR DETERIORATION, CORROSION, EVIDENCE OF OVERHEATING OR LEAKAGE. INSPECT IMMEDIATE SURROUNDING STRUCTURE FOR SIGNS OF HEAT DAMAGE AND/OR DISCOLORATION DUE TO HEAT DAMAGE.						ALI	
28.159		MOS	72		22-AUG-2008	22-AUG-2014	17 d	22-AUG-2014
	REF	HRS/MSC			3260:48			
	:	AFL			782			
	WO: VP-BBJ DUE LIST JULY 2014							
28-AWL-06 PATS	DETAILED INSPECTION OF CWT (AFS ASSOCIATED EQUIPMENT) WIRING HARNESS ROUTING, CLAMPING, AND ATTACHING BRACKETS FOR PHYSICAL DAMAGE, CRACKING, AND SECURITY. (EWIS)						ALI	
	INSPECT CENTER WING TANK FILL VALVE ACTUATORS FOR SIGNS OF OVERHEAT, PHYSICAL DAMAGE, OR CRACKING.							
	INSPECT CENTER WING TANK UPPER AND LOWER FLOAT SWITCHES FOR SECURITY, PHYSICAL DAMAGE, CRACKING OR LEAKAGE.							
	INSPECT CENTER WING TANK (AFS ASSOCIATED) DUAL REDUNDANT BONDING JUMPERS FOR CORROSION, MECHANICAL WEAR, FRAYING AND SECURITY.							
28.163		MOS	72		22-AUG-2008	22-AUG-2014	17 d	22-AUG-2014
	REF	HRS/MSC			3260:48			
	:	AFL			782			
	WO: VP-BBJ DUE LIST JULY 2014							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 53-160-00	INSPECT (INTERNAL-GENERAL VISUAL) FORWARD BILGE SKIN PANELS (SKINS, FRAMES, STRINGERS), LONGITUDINAL LAP SPLICES, AND CARGO DOOR CUTOUT SURROUND STRUCTURE IN BILGE. [NOTE: INSPECTION INCLUDES THE CIRCUMFERENTIAL SKIN AND STRINGER SPLICE AT STA 500E FOR THE -900ER MODELS]							
53.190		MOS HRS/MSC AFL	72		22-AUG-2008 3260:48 782		22-AUG-2014	17 d 22-AUG-2014
	REF BTC 53-160-00-01 :							
	WO: VP-BBJ DUE LIST JULY 2014							
+ 53-250-00	INSPECT (INTERNAL-GENERAL VISUAL) AFT BILGE SKIN PANELS (SKINS, FRAMES, STRINGERS), LONGITUDINAL LAP SPLICES, CIRCUMFERENTIAL SKIN AND STRINGER SPLICES, [NOTE: LOCATED AT STA 727I FOR -900ER AND 727L FOR - 900ER MODELS]; STA 727 BULKHEAD AND PRESSURE WEB, AND CARGO DOOR CUTOUT SURROUND STRUCTURE IN BILGE.							
53.235		MOS HRS/MSC AFL	72		22-AUG-2008 3260:48 782		22-AUG-2014	17 d 22-AUG-2014
	REF BTC 53-250-00-01 :							
	WO: VP-BBJ DUE LIST JULY 2014							
+ 53-260-00	INSPECT (INTERNAL-GENERAL VISUAL) AREA AFT OF CARGO COMPARTMENT INCLUDING: 1. SKIN PANELS (SKINS, FRAMES, STRINGERS), LONGITUDINAL LAP SPLICES, CIRCUMFERENTIAL SKIN AND STRINGER SPLICES; 2. AFT ENTRY AND GALLEY DOOR CUTOUT SURROUND STRUCTURE IN LOWER LOBE; 3. STA 1016 BULKHEAD, INCLUDING CHORDS, PRESSURE WEB, STIFFENERS, CHORD/WEB ATTACHMENTS; 4. STRINGER SPLICE FITTINGS AND TENSION BOLTS AT STA 1016.							
53.240		MOS HRS/MSC AFL	72		22-AUG-2008 3260:48 782		22-AUG-2014	17 d 22-AUG-2014
	REF BTC 53-260-00-01 :							
	WO: VP-BBJ DUE LIST JULY 2014							
342412	COMPASS SWING							
		MOS HRS/MSC AFL	36		29-AUG-2011 3533:32 863		29-AUG-2014	24 d 29-AUG-2014
	REF :							
	WO: VP-BBJ DUE LIST JULY 2014							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 35-060-00								
VISUALLY CHECK THE TEMPERATURE SENSITIVE TAPE ON EACH PASSENGER CABIN, (INCLUDING LAVATORY AND CABIN ATTENDANT'S), CHEMICAL OXYGEN GENERATOR								
35.110		MOS	36		29-AUG-2011		24 d	29-AUG-2014
		HRS/MSC			3533:32			
	REF BTC 35-060-00-01	AFL			863			
:								
WO: VP-BBJ DUE LIST JULY 2014								
+ 53-390-00								
INSPECT (INTERNAL-GENERAL VISUAL) PASSENGER COMPARTMENT FLOOR STRUCTURE WET AREA (WITHIN APPROXIMATELY 20 INCHES FROM DOORS, GALLEYS AND LAVS AND THE FLOORS STRUCTURE BELOW THE DOOR TO AND INCLUDING THE FIRST FRAME FROM THE DOOR).								
53.351		MOS	36		29-AUG-2011		24 d	29-AUG-2014
		HRS/MSC			3533:32			
	REF BTC 53-390-00-01	AFL			863			
:								
WO: VP-BBJ DUE LIST JULY 2014								
+ 55-080-01								
INSPECT (INTERNAL-GENERAL VISUAL) LEFT HORIZONTAL STABILIZER FRONT SPAR TERMINAL FITTINGS AND CENTER SECTION FRONT SPAR LUGS-								
55.130		MOS	36		29-AUG-2011		24 d	29-AUG-2014
		HRS/MSC			3533:32			
	REF BTC 55-080-01-01	AFL			863			
:								
WO: VP-BBJ DUE LIST JULY 2014								
+ 55-080-02								
INSPECT (INTERNAL-GENERAL VISUAL) RIGHT HORIZONTAL STABILIZER FRONT SPAR TERMINAL FITTINGS AND CENTER SECTION FRONT SPAR LUGS-								
55.140		MOS	36		29-AUG-2011		24 d	29-AUG-2014
		HRS/MSC			3533:32			
	REF BTC 55-080-02-01	AFL			863			
:								
WO: VP-BBJ DUE LIST JULY 2014								
+ 55-120-01								
INSPECT (INTERNAL-GENERAL VISUAL) LEFT HORIZONTAL STABILIZER REAR SPAR TERMINAL FITTINGS AND CENTER SECTION REAR SPAR LUGS-								
55.330		MOS	36		29-AUG-2011		24 d	29-AUG-2014
		HRS/MSC			3533:32			
	REF BTC 55-120-01-01	AFL			863			
:								
WO: VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 55-120-02	INSPECT (INTERNAL-GENERAL VISUAL) RIGHT HORIZONTAL STABILIZER REAR SPAR TERMINAL FITTINGS AND CENTER SECTION REAR SPAR LUGS-							
55.340		MOS HRS/MSC AFL	36	29-AUG-2011 3533:32 863	29-AUG-2014		24 d	29-AUG-2014
	REF BTC 55-120-02-01 :							
WO: VP-BBJ DUE LIST JULY 2014								
+ 57-030-00	INSPECT (EXTERNAL-GENERAL VISUAL) AFT SIDE OF REAR SPAR, INCLUDING KEEL BEAM STIFFENERS AT BL 6.2, AND SIDE OF BODY REAR SPAR TERMINAL FITTING.							
57.050		MOS HRS/MSC AFL	36	29-AUG-2011 3533:32 863	29-AUG-2014		24 d	29-AUG-2014
	REF BTC 57-030-00-01 :							
WO: VP-BBJ DUE LIST JULY 2014								
25-420-00 (001.1)	RESTORE FORWARD FIRST AID KIT						RESTORE	
	P/N: RE1013-107 S/N: FA5Z009 REF BTC 25-420-00-01 :	MOS HRS/MSC AFL	12	02-SEP-2013 3728:53 911	02-SEP-2014		28 d	02-SEP-2014
WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								
25-420-00 (002.1)	RESTORE AFT FIRST AID KIT						RESTORE	
	P/N: RE1013-107 S/N: FA5Z007 REF BTC 25-420-00-01 :	MOS HRS/MSC AFL	12	02-SEP-2013 3728:53 911	02-SEP-2014		28 d	02-SEP-2014
WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								
25-430-00 (001.1)	RESTORE MEDAIRE - BLUE FIRST AID MEDICAL KIT							
25.461	P/N: IFAK S/N: DUM150710 REF BTC 25-430-00-01 :	MOS HRS/MSC AFL	12	02-SEP-2013 3728:53 911	02-SEP-2014		28 d	02-SEP-2014
WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-300-00 (002.1)	INSPECT AFT LIFE RAFT							INSPECT	
	P/N: 5A3212-10121 S/N: 12R099 REF BTC 25-300-00-01 :	MOS HRS/MSC AFL	12		30-SEP-2013	30-SEP-2014		56 d	30-SEP-2014
WO: VP-BBJ DUE LIST JULY 2014									
25-300-00 (003.1)	INSPECT NO. 3 LIFE RAFT							INSPECT	
	P/N: 5A3212-10121 S/N: 12R098 REF BTC 25-300-00-01 :	MOS HRS/MSC AFL	12		30-SEP-2013	30-SEP-2014		56 d	30-SEP-2014
WO: VP-BBJ DUE LIST JULY 2014									
SB 737-28A1206 R3	FUEL - DISTRIBUTION - CENTER FUEL TANK BOOST PUMP AUTO SHUTOFF AND MASTER CAUTION LOGIC CHANGE, SERVICE BULLETIN							RECOMMENDED	
	REF BULLETINS :	MOS HRS/MSC AFL	36		(EFF)	30-SEP-2014		56 d	30-SEP-2014
+ 53-170-00	INSPECT (INTERNAL-GENERAL VISUAL) AREA AFT OF FORWARD CARGO COMPARTMENT, INCLUDING SKIN PANELS (SKINS, FRAMES, STRINGERS), LONGITUDINAL LAP SPLICES, CIRCUMFERENTIAL SKIN AND STRINGER SPLICES AND FORWARD SIDE OF STA 540 BULKHEAD AND BULKHEAD SPLICES								
53.195	REF BTC 53-170-00-01 :	MOS HRS/MSC AFL	180		08-OCT-1999 44 38	08-OCT-2014		64 d	08-OCT-2014
WO: VP-BBJ DUE LIST JULY 2014									
28-054-00	OPERATIONAL CHECK (BITE) THE FUEL PUMP GFI RELAY								
28.890	REF :	MOS HRS/MSC AFL	12		30-OCT-2013 3728:53 911	30-OCT-2014		86 d	30-OCT-2014
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
28-056-00	FUNCTIONALLY CHECK THE CENTER TANK FUEL BOOST PUMP POWER FAILED ON PROTECTION SYSTEM								
28.895		MOS HRS/MSC AFL	12			30-OCT-2013 3728:53 911		86 d	30-OCT-2014
	REF :								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
28-115-00	FUNCTIONALLY CHECK THE CENTER TANK BOOST PUMP AUTO SHUTOFF SYSTEM								
28.115		MOS HRS/MSC AFL	12			30-OCT-2013 3728:53 911		86 d	30-OCT-2014
	REF :								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
28-AWL-20	OPERATIONALLY CHECK THE GFI OF ALL AC FUEL TANK BOOST PUMPS PER AMM 28-22-41							ALI	
28.900		MOS HRS/MSC AFL	12			30-OCT-2013 3728:53 911		86 d	30-OCT-2014
	REF BTC 28-AWL :								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
28-AWL-23	FUNCTIONALLY TEST CENTER TANK FUEL BOOST PUMP POWER FAILED ON PROTECTION SYSTEM.							ALI	
28.320		MOS HRS/MSC AFL	12			30-OCT-2013 3728:53 911		86 d	30-OCT-2014
	REF BTC 28-AWL :								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
737015 (1)	ANNUAL CHECK OF EEC#1 & EEC#2 SOFTWARE ENGINE FUEL AND CONTROL ECU SOFTWARE STATUS								
	P/N: 1853M78P33 S/N: 122 REF :	MOS HRS/MSC AFL	12			30-OCT-2013 3728:53 911		86 d	30-OCT-2014
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
35-031-00 (001.1)	HYDROSTATIC TEST CREW OXYGEN CYLINDER							HYDRO CHECK	
35.080	P/N: 801307-00 S/N: ST60796 REF See Workcard :	MOS HRS/MSC AFL	36			31-OCT-2011 31-OCT-2014		87 d	31-OCT-2014
WO: VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
<p>FAA 2012-05-02 PARA (I) & (J) ACCOMPLISH ENGINE EXHAUST - THRUST REVERSERS - TO DETECT AND CORRECT HEAT DAMAGE TO THE INNER WALL OF THE THRUST REVERSERS A DETAILED INSPECTION FOR DAMAGE OF THE ENGINE SIDE AND INNER WALL SIDE OF THE UPPER AND LOWER INSULATION BLANKETS; MEASURE THE ELECTRICAL CONDUCTIVITY ON THE ALUMINUM UPPER COMPRESSION PADS 2 AND 3,; AND INSPECT FOR DISCREPANCIES OF THE THRUST REVERSER INNER WALL</p>								MANDATORY
		MOS	30		10-NOV-2014		97 d	10-NOV-2014
	REF AD :	HRS/MSC						
	AFL							
WO: VP-BBJ DUE LIST JULY 2014								
35-111-00 (001.1)	HYDROSTATIC TEST CABIN PORTABLE OXYGEN CYLINDER						HYDRO CHECK	
35.200	P/N: DOT-3AA2100 S/N: 47901U REF BTC 35-111-00-01 :	MOS	60		10-NOV-2009	10-NOV-2014	97 d	10-NOV-2014
	HRS/MSC							
	AFL							
WO: VP-BBJ DUE LIST JULY 2014								
35-111-00 (002.1)	HYDROSTATIC TEST PORTABLE OXYGEN CYLINDER						HYDRO CHECK	
35.205	P/N: DOT-3AA1800 S/N: 493157 REF BTC 35-111-00-01 :	MOS	60		10-NOV-2009	10-NOV-2014	97 d	10-NOV-2014
	HRS/MSC							
	AFL							
WO: VP-BBJ DUE LIST JULY 2014								
35-111-00 (003.1)	HYDROSTATIC TEST PORTABLE OXYGEN CYLINDER						HYDRO CHECK	
35.210	P/N: DOT-3AA1800 S/N: ST16269 REF BTC 35-111-00-01 :	MOS	60		10-NOV-2009	10-NOV-2014	97 d	10-NOV-2014
	HRS/MSC							
	AFL							
WO: VP-BBJ DUE LIST JULY 2014								
35-111-00 (004.1)	HYDROSTATIC TEST PORTABLE OXYGEN CYLINDER						HYDRO CHECK	
35.215	P/N: DOT-3AA1800 S/N: 497254 REF BTC 35-111-00-01 :	MOS	60		10-NOV-2009	10-NOV-2014	97 d	10-NOV-2014
	HRS/MSC							
	AFL							
WO: VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-300-00 (001.1)	INSPECT FORWARD LIFE RAFT							INSPECT	
	P/N: 5A3212-10121 S/N: 12R100 REF BTC 25-300-00-01 :	MOS HRS/MSC AFL	12			01-NOV-2013	30-NOV-2014 M	117 d	30-NOV-2014
FAA 2014-08-11 (PARA H) (LEFT)	DETAILED INSPECTION FOR DISCREPANCIES (INCLUDING FINISH DAMAGE, CORROSION, PITTING, AND BASE METAL SCRATCHES) OF THE TRANSITION RADIUS OF THE LEFT MLG FORWARD TRUNNION PINS							MANDATORY	
	REF :	MOS HRS/MSC AFL	6		(EFF)		03-DEC-2014	120 d	03-DEC-2014
WO: VP-BBJ DUE LIST JULY 2014									
FAA 2014-08-11 (PARA H) (RIGHT)	DETAILED INSPECTION FOR DISCREPANCIES (INCLUDING FINISH DAMAGE, CORROSION, PITTING, AND BASE METAL SCRATCHES) OF THE TRANSITION RADIUS OF THE LEFT MLG FORWARD TRUNNION PINS							MANDATORY	
	REF :	MOS HRS/MSC AFL	6		(EFF)		03-DEC-2014	120 d	03-DEC-2014
WO: VP-BBJ DUE LIST JULY 2014									
057001	RENEWAL CERTIFICATE OF WORTHINESS								
	REF :	MOS HRS/MSC DUE AFL				09-DEC-2013 3729:30 912	16-DEC-2014 M	133 d	16-DEC-2014
23-070-00	REPLACE THE ULB BATTERY AT VENDOR'S RECOMMENDATION								
23.090	REF BTC 23-070-00-01 :	MOS HRS/MSC DUE AFL				02-DEC-2009 3402:19 824	31-DEC-2014 M	148 d	31-DEC-2014
FAA 2012-24-08	TO PREVENT ICE FROM FORMING ON AIR DATA SYSTEM SENSORS AND CONSEQUENT LOSS OF OR MISLEADING AIRSPEED INDICATION ON ALL AIRSPEED INDICATING SYSTEMS							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	24		(EFF)		14-JAN-2015	162 d	14-JAN-2015

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
SB 737-30A1063 R2	ICE AND RAIN PROTECTION - PITOT AND STATIC - AIR DATA PROBE ANTI-ICING SYSTEM - AIR DATA PROBE HEAT AUTOMATION INSTALLATION, SERVICE BULLETIN							MANDATORY	
		MOS	24		(EFF)	14-JAN-2015		162 d	14-JAN-2015
	REF BULLETINS	HRS/MSC							
	:	AFL							
347001 (1)	ANNUAL CHECK OF FMC OPS SOFTWARE STATUS								
		MOS	12		12-FEB-2014	12-FEB-2015		191 d	12-FEB-2015
	REF	HRS/MSC			3743:34				
	:	AFL			917				
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ MX DUE JAN. 2014								
347005 (1)	ANNUAL CHECK OF FMC MEDB SOFTWARE STATUS								
		MOS	12		12-FEB-2014	12-FEB-2015		191 d	12-FEB-2015
	REF	HRS/MSC			3743:34				
	:	AFL			917				
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ MX DUE JAN. 2014								
347010 (1)	ANNUAL CHECK FMC OPC SOFTWARE STATUS								
	P/N: 242A6030-1093	MOS	12		12-FEB-2014	12-FEB-2015		191 d	12-FEB-2015
	S/N: 22464401	HRS/MSC			3743:34				
	REF	AFL			917				
	:								
	WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ MX DUE JAN. 2014								
31-31-00-710-801	OPERATIONAL TEST FLIGHT DATA RECORDER SYSTEM								
		MOS	24		21-FEB-2013	21-FEB-2015		200 d	21-FEB-2015
	REF	HRS/MSC			3702:13				
	:	AFL			897				
	WO: A1 CHECK VP-BBJ FEB. 2013								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2009-01-02 (F1)	GENERAL VISUAL INSPECTION PREVENT FRAME CRACKING TO DETERMINE IF THE SUPPORT BRACKETS OF THE A/C OUTLET EXTRUSIONS BETWEEN BODY STATION (BS) 360 AND BS 907 HAVE TWO-RIVET ATTACHMENT FITTINGS IN ACCORDANCE WITH PART 2 OF THE ACCOMPLISHMENT INSTRUCTIONS OF BOEING SPECIAL ATTENTION SERVICE BULLETIN 737-25-1544, REVISION 1, DATED JANUARY 16, 2008	MOS HRS/MSC AFL	72	(EFF)	27-FEB-2015		MANDATORY 206 d	27-FEB-2015
	REF :							
FAA 2009-01-02 (F2)	EDDY CURRENT INSPECTION PREVENT FRAME CRACKING ,MEDIUM- AND HIGH FREQUENCY FOR CRACKING OF THE FRAME AROUND THE ATTACHMENT HOLES OF THE SUPPORT BRACKET	MOS HRS/MSC AFL	72	(EFF)	27-FEB-2015		MANDATORY 206 d	27-FEB-2015
	REF :							
FAA 2009-01-02 (G)	REPLACE PREVENT FRAME CRACKING THE SUPPORT FITTINGS OF ALL A/C OUTLET EXTRUSIONS BETWEEN BS 360 AND BS 907 WITH NEW, IMPROVED SUPPORT FITTINGS, IN ACCORDANCE WITH PART 4 OF THE ACCOMPLISHMENT INSTRUCTIONS OF BOEING SPECIAL ATTENTION SERVICE BULLETIN 737-25-1544, REVISION 1, DATED JANUARY 16, 2008	MOS HRS/MSC AFL	72	(EFF)	27-FEB-2015		MANDATORY 206 d	27-FEB-2015
	REF :							
23-110-00 (001.1)	DISCARD (AUTOMATIC/FIXED) EMERGENCY LOCATOR TRANSMITTER BATTERY						DISCARD	
23.020		MOS HRS/MSC AFL			16-FEB-2010 3417:51 829	28-FEB-2015 M	207 d	28-FEB-2015
	REF BTC 23-110-00-01 :							
SB 737-25A1626	EQUIPMENT/FURNISHINGS - ELECTRICAL EQUIPMENT RACK MOISTURE SHROUD - LIQUID CONTAMINATION PROTECTION IMPROVEMENTS ON THE E5 ELECTRONIC RACK DRIPSHIELD EQUIPMENT, SERVICE BULLETIN	MOS HRS/MSC AFL	60	(EFF)	25-MAR-2015		RECOMMENDED 232 d	25-MAR-2015
	REF BULLETINS :							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
254205	INSPECT DEFIBRILLATOR								
	P/N: LAERDAL HEARTSTART SN: 23069 REF :	MOS HRS/MSC AFL	12		09-APR-2014 3743:34 917	09-APR-2015		247 d	09-APR-2015
WO: A1 CHECK VP-BBJ FEB. 2013, VP-BBJ MONTHLY APR.2014									
FAA 2013-19-23 PARA (G) (2)	INSPECTIONS							MANDATORY	
	REF :	MOS HRS/MSC AFL	18		(EFF)	07-MAY-2015		275 d	07-MAY-2015
FAA 2013-07-09 PARA (G)	GENERAL VISUAL INSPECTION UNITS TO DETERMINE IF THE SERIAL NUMBER OF THE CREW OXYGEN MASK STOWAGE BOX THE APPENDIX OF INTERTECHNIQUE SERVICE BULLETIN MXP1/4-35-175 R2							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	24		(EFF)	20-MAY-2015		288 d	20-MAY-2015
FAA 2013-08-18	MODIFY THE FLUID DRAIN PATH IN THE WING LEADING EDGE AREA, FORWARD OF THE WING FRONT SPAR, AND DO ALL APPLICABLE RELATED INVESTIGATIVE AND CORRECTIVE ACTIONS							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	24		(EFF)	05-JUN-2015		304 d	05-JUN-2015
FAA 2006-21-01 PART 1	FLIGHT CONTROLS - AILERON AND AILERON TRIM CONTROL SYSTEM - MEASURE THE FREEPLAY OF BOTH AILERON CONTROL BALANCE TABS							MANDATORY	
	REF :	MOS HRS/MSC AFL	24 8000		03-JUL-2013 3723:21 908	03-JUL-2015 11723:21		332 d 7970:02	03-JUL-2015
WO: VP-BBJ DUE CARDS JUNE 2013									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
MANDATORY									
FAA 2011-27-03 PARA (G)(1)(I)(1)	DETAILED INSPECTION TO PREVENT AN UNDETECTED FAILURE OF THE PRIMARY LOAD PATH FOR THE BALLSCREW IN THE DRIVE MECHANISM OF THE HSTA AND SUBSEQUENT WEAR AND FAILURE OF THE SECONDARY LOAD PATH IN ACCORDANCE WITH SERVICE BULETIN 737-27A1277 R2								
		MOS	24			03-JUL-2013		332 d	03-JUL-2015
		HRS/MSC	6400			3723:21		6370:02	
	REF AD	AFL				908			
	:								
WO: VP-BBJ DUE CARDS JUNE 2013									
254206	LAERDAL HEARTSTART FR DEFIBRILLATOR PADS								
	P/N: M3713A	MOS		TSN:0		12-FEB-2014	01-AUG-2015 M	361 d	01-AUG-2015
	S/N: LOT090613-01	HRS/MSC DUE		TSN:0		3743:34			
	REF	AFL		TSN:0		917			
	:								
WO: VP-BBJ MX DUE JAN. 2014									
28-AWL-101	OPERATIONAL TEST ENGINE FUEL SUCTION FEED							ALI	
		MOS	36			(EFF)	01-AUG-2015	361 d	01-AUG-2015
		HRS/MSC	7500				11153:10	7399:51	
	REF	AFL							
	:								
081001	WEIGHT CHECK OF AIRCRAFT								
08.010		MOS	60			09-AUG-2010	09-AUG-2015	369 d	09-AUG-2015
		HRS/MSC				3448:31			
	REF	AFL				841			
	:								
+ 252901	CAPTAIN LIFE JACKET							RESTORE	
	P/N: S-51150-7300	MOS	60	TSO:0		09-AUG-2010	09-AUG-2015	369 d	09-AUG-2015
	S/N: 33973	HRS/MSC				3448:31			
	REF	AFL				841			
	:								
+ 252902	FIRST OFFICER LIFE JACKET							RESTORE	
	P/N: S-51150-7300	MOS	60	TSO:0		09-AUG-2010	09-AUG-2015	369 d	09-AUG-2015
	S/N: 33917	HRS/MSC				3448:31			
	REF	AFL				841			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 252903	FIRST OBSERVER LIFE JACKET							RESTORE	
	P/N: S-51150-7300 S/N: 33911 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 3448:31 841	09-AUG-2015		369 d	09-AUG-2015
+ 252904	NO. 1 FORWARD FLIGHT ATTENDANT LIFE JACKET							RESTORE	
	P/N: S-51150-7300 S/N: 33928 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 3448:31 841	09-AUG-2015		369 d	09-AUG-2015
+ 252905	NO. 2 FORWARD FLIGHT ATTENDANT LIFE JACKET							RESTORE	
	P/N: S-51150-7300 S/N: 33982 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 3448:31 841	09-AUG-2015		369 d	09-AUG-2015
+ 252906	NO. 1 AFT FLIGHT ATTENDANT LIFE JACKET							RESTORE	
	P/N: S-51150-7300 S/N: 33936 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 3448:31 841	09-AUG-2015		369 d	09-AUG-2015
+ 252907	NO. 2 AFT FLIGHT ATTENDANT LIFE JACKET							RESTORE	
	P/N: S-51150-7300-999001S-51150-7 S/N: 33932 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 TSN:2106:28 3448:31 TSN:490 841	09-AUG-2015		369 d	09-AUG-2015
252909	SECOND OBSERVER LIFE JACKET							RESTORE	
	P/N: S-51150-7300 S/N: 33959 REF :	MOS HRS/MSC AFL	60	TSO:0	09-AUG-2010 3448:31 841	09-AUG-2015		369 d	09-AUG-2015

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 33-060-00	RESTORE EMERGENCY LIGHTING BATTERY PACK (TWO OR MORE COMPLETE DEEP CYCLES) BATTERY CAPACITY TO REQUIRED STANDARD							RESTORE	
33.170		MOS HRS/MSC AFL	24		23-AUG-2013 3728:53 911	23-AUG-2015		383 d	23-AUG-2015
	REF See Workcard :								
WO: VP-BBJ DUE CARDS JUNE 2013									
+ 38-040-00	RESTORE WASTE DRAIN BALL VALVE THE WASTE DRAIN BALL-VALVE BY REPLACING SEALS (2) (OFF AIRCRAFT)								
38.130	P/N: 2651-278-21 S/N: 1138 REF BTC 38-040-00-01 :	MOS HRS/MSC AFL	72		28-SEP-2009 3378:04 812	28-SEP-2015		419 d	28-SEP-2015
26-330-00 (002.1)	REPLACE (LRD2) CARGO FIRE EXTINGUISHER BOTTLE AFT SQUIB							LIFE LIMIT	
26.035	P/N: M446616 S/N: 00078 REF BTC 26-330-00-02 :	MOS HRS/MSC AFL	120		30-SEP-2005	30-SEP-2015 M		421 d	30-SEP-2015
+ 23-050-00	FUNCTIONAL CHECK OF THE VOICE RECORDER FOR AUDIO FIDELITY								
23.080		MOS HRS/MSC AFL	24		30-OCT-2013 3728:53 911	30-OCT-2015		451 d	30-OCT-2015
	REF BTC 23-050-00-01 :								
WO: VP-BBJ DUE CARDS JUNE 2013									
23-060-00	OPERATIONAL CHECK OF THE ULB								
23.090		MOS HRS/MSC AFL	24		30-OCT-2013 3728:53 911	30-OCT-2015		451 d	30-OCT-2015
	REF BTC 23-060-00-01 :								
WO: VP-BBJ DUE CARDS JUNE 2013									
+ 25-370-00	VISUALLY CHECK ALL DETACHABLE EMERGENCY EQUIPMENT (GLOVES, SMOKE GOGGLES, CRASH AXE, FLASH LIGHTS, FIRST AID KITS, AND MEDICAL KITS, AS APPLICABLE) FOR CONDITION AND PRESENCE.								
25.395		MOS HRS/MSC AFL	24		30-OCT-2013 3728:53 911	30-OCT-2015		451 d	30-OCT-2015
	REF BTC 25-370-00-01 :								
WO: VP-BBJ DUE CARDS JUNE 2013									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-110-00									
DETAILED VISUAL INSPECTION OF THE STABILIZER TRIM JACKSCREW, BALLNUT, BALLNUT RETURN TUBES AND THE UPPER AND LOWER GIMBALL PINS.									
27.420		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 27-110-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									
+ 34-010-00									
FUNCTIONAL LEAK CHECK OF THE CAPTAIN'S PITOT SYSTEM .(NOTE: TASK MEETS INTENT OF FAR 91.411)									
34.400		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 34-010-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									
34-020-00									
FUNCTIONAL LEAK CHECK OF THE FIRST OFFICER'S PITOT SYSTEM . (TASK MEETS INTENT OF FAR 91.411)									
34.080		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 34-020-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									
34-030-00									
FUNCTIONAL LEAK CHECK OF THE STANDBY PITOT SYSTEM . (TASK MEETS INTENT OF FAR 91.411)									
34.105		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 34-030-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									
34-040-00									
FUNCTIONAL LEAK CHECK OF THE CAPTAIN'S STATIC SYSTEM . (TASK MEETS INTENT OF FAR 91.411)									
34.120		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 34-040-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									
34-050-00									
FUNCTIONAL LEAK CHECK OF THE FIRST OFFICER'S STATIC SYSTEM . (TASK MEETS INTENT OF FAR 91.411)									
34.140		MOS	24			30-OCT-2013			
		HRS/MSC				3728:53		451 d	30-OCT-2015
	REF BTC 34-050-00-01	AFL				911			
:									
WO: VP-BBJ DUE CARDS JUNE 2013									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
34-060-00	FUNCTIONAL LEAK CHECK OF THE STANDBY STATIC SYSTEM . (TASK MEETS INTENT OF FAR 91.411)							RVSM	
34.160		MOS HRS/MSC AFL	24			30-OCT-2013 3728:53 911		451 d	30-OCT-2015
	REF BTC 34-060-00-01 :								
	WO: VP-BBJ DUE CARDS JUNE 2013								
+ 34-110-00	FUNCTIONAL CHECK AIRCRAFT'S ATC SYSTEM (NOTE: TASK MEETS INTENT OF FAR 91.413)							RVSM	
34.425		MOS HRS/MSC AFL	24			30-OCT-2013 3728:53 911		451 d	30-OCT-2015
	REF See Workcard :								
	WO: VP-BBJ DUE CARDS JUNE 2013								
341105	TEST STANDBY ALTIMETER INDICATOR PER FAR 91.411								
34.010	P/N: WL102AMS3 S/N: AL073 REF :	MOS HRS/MSC AFL	24			30-OCT-2013 3728:53 911		451 d	30-OCT-2015
	WO: VP-BBJ DUE CARDS JUNE 2013								
FAA 2013-19-03	HYDRAULIC POWER - MAIN LANDING GEAR (MLG) WHEEL WELL - DETECT AND CORRECT POSSIBLE DAMAGE BETWEEN WIRE BUNDLES AND HYDRAULIC TUBING							MANDATORY	
		MOS HRS/MSC AFL	24		(EFF)		04-NOV-2015	456 d	04-NOV-2015
	REF AD :								
+ 28-130-00 (001.1)	REPLACE EMERGENCY FUEL SHUTOFF BATTERY								
28.710	P/N: S283W008-3 S/N: 4363 REF BTC 28-130-00-01 :	MOS HRS/MSC AFL	84	TSI:10		28-SEP-2009 3378:04 812	26-NOV-2015 M	478 d	26-NOV-2015
FAA 2010-24-11 PARA (G)	ACCOMPLISH TO PREVENT ARCING AT CERTAIN FUEL TANK FASTENERS IN THE EVENT OF A LIGHTNING STRIKE OR FAULT CURRENT EVENT SEAL THE FASTENERS ON THE FRONT AND REAR SPARS INSIDE THE MAIN FUEL TANK AND ON THE LOWER PANEL OF THE CENTER FUEL TANK							MANDATORY	
		MOS HRS/MSC AFL	60		(EFF)		05-JAN-2016	518 d	05-JAN-2016
	REF :								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2010-24-11 PARA (H)	GENERAL VISUAL INSPECTION TO PREVENT ARCING AT CERTAIN FUEL TANK FASTENERS IN THE EVENT OF A LIGHTNING STRIKE OR FAULT CURRENT EVENT OF THE WIRE BUNDLE SUPPORT INSTALLATION IN THE EQUIPMENT COOLING SYSTEM BAYS TO IDENTIFY THE TYPE OF CLAMP INSTALLED, AND DETERMINE WHETHER THE TEFLON SLEEVE IS INSTALLED							MANDATORY	
		MOS HRS/MSC AFL	60		(EFF)	05-JAN-2016		518 d	05-JAN-2016
	REF :								
+ 341111	TEST NO. 1 ATC TRANSPONDER PER FAR 91.413								
34.450	P/N: 822-1338-003 S/N: 7BLX REF :	MOS HRS/MSC AFL	24		28-JAN-2014	28-JAN-2016		541 d	28-JAN-2016
+ 341112	TEST NO. 2 ATC TRANSPONDER PER FAR 91.413								
34.451	P/N: 822-1338-003 S/N: 1PYMX REF :	MOS HRS/MSC AFL	24		28-JAN-2014	28-JAN-2016		541 d	28-JAN-2016
FAA 2012-25-05 PARA (G)	MODIFY TO PREVENT FAILURE OF AN ESCAPE SLIDE TO DEPLOY THE ESCAPE SLIDE IN ACCORDANCE WITH THE ACCOMPLISHMENT INSTRUCTIONS OF GOODRICH SERVICE BULLETIN 5A3307-25-389, REVISION 2, DATED MAY 4, 2012.							MANDATORY	
		MOS HRS/MSC AFL	36		(EFF)	31-JAN-2016		544 d	31-JAN-2016
	REF AD :								
FAA 2012-25-05 PARA (H)(1)	MODIFY TO PREVENT FAILURE OF AN ESCAPE SLIDE TO DEPLOY SLIDE P/N 5A3307-301 IN ACCORDANCE WITH THE ACCOMPLISHMENT INSTRUCTIONS OF GOODRICH SERVICE BULLETIN 5A3307-25-339, REVISION 5, DATED MAY 4, 2012.							MANDATORY	
		MOS HRS/MSC AFL	36		(EFF)	31-JAN-2016		544 d	31-JAN-2016
	REF :								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)

Due List

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2012-25-05 PARA (H)(2)	MODIFY TO PREVENT FAILURE OF AN ESCAPE SLIDE TO DEPLOY THE VESPEL PISTON , FOR SLIDE P/N 5A3307-301 OR 5A3307-5 IN ACCORDANCE WITH THE ACCOMPLISHMENT INSTRUCTIONS OF GOODRICH SERVICE BULLETIN 25- 349, REVISION 1, DATED JANUARY 11, 2010.	MOS	36	(EFF)	31-JAN-2016		MANDATORY	31-JAN-2016
	REF AD :	HRS/MSC					544 d	
		AFL						
FAA 2008-11-08 (F) TABLE 2	DETAIL INSPECTION DETECT AND CORRECT CRACKING IN THE VINYL INTERLAYER OR DAMAGE TO THE STRUCTURAL INNER GLASS PANES OF THE FLIGHT DECK NO.2, NO.4 AND NO.5 WINDOWS FOR CRACKING AND DAMAGE IN THE VINYL INTERLAYER AND GLASS PANES FOR FLIGHT DECK NUMBER 4 WINDOW	MOS	24	12-FEB-2014	12-FEB-2016		MANDATORY	12-FEB-2016
	REF AD :	HRS/MSC	6000	3743:34	9743:34		556 d	
		AFL		917			5990:15	
	WO: VP-BBJ MX DUE JAN. 2014							
FAA 2008-11-08 (F) TABLE 3	DETAIL INSPECTION DETECT AND CORRECT CRACKING IN THE VINYL INTERLAYER OR DAMAGE TO THE STRUCTURAL INNER GLASS PANES OF THE FLIGHT DECK NO.2, NO.4 AND NO.5 WINDOWS FOR CRACKING AND DAMAGE IN THE VINYL INTERLAYER AND GLASS PANES FOR FLIGHT DECK NUMBER 5 WINDOW	MOS	24	12-FEB-2014	12-FEB-2016		MANDATORY	12-FEB-2016
	REF AD :	HRS/MSC	6000	3743:34	9743:34		556 d	
		AFL		917			5990:15	
	WO: VP-BBJ MX DUE JAN. 2014							
FAA 2013-02-05 PARA (G)	INSTALL INSTRUMENTS - TO PREVENT FAILURE OF THE FLIGHTCREW TO RECOGNIZE AND REACT TO A VALID CABIN ALTITUDE WARNING HORN TWO WARNING LEVEL INDICATOR LIGHTS ON EACH OF THE P1-3 AND P3-1 INSTRUMENT PANELS IN THE FLIGHT COMPARTMENT, AND, AS APPLICABLE, REPLACE THE EXISTING P5-16 AND P5-10 PANELS	MOS	36	(EFF)	06-MAR-2016		MANDATORY	06-MAR-2016
	REF AD :	HRS/MSC					579 d	
		AFL						
SB 737-31A1332 R4	INDICATING / RECORDING SYSTEMS - AURAL WARNING SYSTEM - INSTALLATION OF THE CABIN ALTITUDE WARNING SYSTEM AND TAKEOFF CONFIGURATION WARNING SYSTEM LIGHTS, SERVICE BULLETIN	MOS	36	(EFF)	06-MAR-2016		RECOMMENDED	06-MAR-2016
	REF BULLETINS :	HRS/MSC					579 d	
		AFL						

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFL	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2014-05-27	APPLIANCE AD - NAVIGATION - ROCKWELL COLLINS, INC. TPR-720 AND TPR-900 MODE S TRANSPONDERS - TEST AND CALIBRATION	MOS	24		(EFF)	02-MAY-2016		MANDATORY	
	REF AD :	HRS/MSC						636 d	02-MAY-2016
	AFL								
FAA 2013-08-01	DETECT AND CORRECT DAMAGE TO THE FIRE SEALS	MOS	36		(EFF)	10-JUN-2016		MANDATORY	
	REF AD :	HRS/MSC						675 d	10-JUN-2016
	AFL								
FAA 2004-05-19 PARAD	INSPECT REAR SPAR ATTACH PINS AND FRONT SPAR ATTACH BOLTS (AD 2013-07-07 AFFECTS CERTAIN REQUIREMENTS OF THIS AD) REPLACED	MOS	60			29-AUG-2011		MANDATORY	
	REF :	HRS/MSC				3533:32		755 d	29-AUG-2016
	AFL		15000			863		14941	
25-240-00 (001.1)	RESTORE FORWARD ENTRY ESCAPE SLIDE AT THE MANUFACTURER'S RECOMMENDED INTERVAL.	MOS	36			30-SEP-2013		RESTORE	
	P/N: 5A3086-301	HRS/MSC						787 d	30-SEP-2016
	S/N: B3F476	AFL							
	REF BTC 25-240-00-01								
	WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013								
25-240-00 (002.1)	RESTORE FORWARD SERVICE ESCAPE SLIDE AT THE MANUFACTURER'S RECOMMENDED INTERVAL.	MOS	36			30-SEP-2013		RESTORE	
	P/N: 5A3086-301	HRS/MSC						787 d	30-SEP-2016
	S/N: B3F481	AFL							
	REF BTC 25-240-00-02								
	WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013								
25-240-00 (003.1)	RESTORE AFT ENTRY ESCAPE SLIDE AT THE MANUFACTURER'S RECOMMENDED INTERVAL.	MOS	36			30-SEP-2013		RESTORE	
	P/N: 5A3088-301	HRS/MSC						787 d	30-SEP-2016
	S/N: B3A333	AFL							
	REF BTC 25-240-00-03								
	WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-240-00 (004.1)	RESTORE AFT SERVICE ESCAPE SLIDE AT THE MANUFACTURER'S RECOMMENDED INTERVAL.							RESTORE	
	P/N: 5A3088-301 S/N: B3A315 REF BTC 25-240-00-04 :	MOS HRS/MSC AFL	36			30-SEP-2013 30-SEP-2016		787 d	30-SEP-2016
WO: BVBBJ007 - DUE CARDS + MONTHLY, VP-BBJ DUE CARDS JUNE 2013									
FAA 2013-15-17 PARA (G)(1)	PERFORM REPETITIVE OPERATIONAL TESTS OF THE ENGINE FUEL SUCTION FEED OF THE FUEL SYSTEM, AND OTHER RELATED TESTING AND CORRECTIVE ACTION THE INITIAL OPERATIONAL TEST							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	36 7500		(EFF)	01-OCT-2016 11244:01		788 d 7490:42	01-OCT-2016
26-181-00 (001.1)	HYDROSTATIC TEST APU FIRE EXTINGUISHER BOTTLE								
26.290	P/N: 33000027-1 S/N: 39424B1 REF BTC 26-181-00-01 :	MOS HRS/MSC AFL	60			03-OCT-2011 31-OCT-2016 M		818 d	31-OCT-2016
FAA 2011-20-10 PARA (G)	DETAILED INSPECTION DETECT AND CORRECT CONTACT BETWEEN THE WIRE BUNDLE AND THE LEFT FORWARD RUDDER QUADRANT OF WIRE BUNDLE W443 FOR DAMAGE AND MEASURE FOR SUFFICIENT CLEARANCE							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	60		(EFF)	09-NOV-2016		827 d	09-NOV-2016
SB 737-22A1215	AUTOFLIGHT - AUTOTHROTTLE SYSTEM - AUTOTHROTTLE COMPUTER REPLACEMENT, SERVICE BULLETIN							RECOMMENDED	
	REF BULLETINS :	MOS HRS/MSC AFL	36		(EFF)	22-NOV-2016		840 d	22-NOV-2016
FAA 2011-26-09	TO PREVENT FAILURE OF THE FIRE SEAL							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	60		(EFF)	03-FEB-2017		913 d	03-FEB-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)

Due List

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2008-11-08 (F) TABLE 1	DETAIL INSPECTION DETECT AND CORRECT CRACKING IN THE VINYL INTERLAYER OR DAMAGE TO THE STRUCTURAL INNER GLASS PANES OF THE FLIGHT DECK NO.2, NO.4 AND NO.5 WINDOWS FOR CRACKING AND DAMAGE IN THE VINYL INTERLAYER AND GLASS PANES ON NUMBER 2 WINDOW							MANDATORY	
		MOS	36		12-FEB-2014	12-FEB-2017		922 d	12-FEB-2017
		HRS/MSC	7500		3743:34	11243:34		7490:15	
	REF AD	AFL			917				
	:								
35-070-00 (001.1)	DISCARD FORWARD LAVATORY OXYGEN GENERATOR							DISCARD	
	P/N: S417T401-43	MOS	180			22-FEB-2017 M		932 d	22-FEB-2017
	S/N: ARSA-F011-451	HRS/MSC							
	REF BTC 35-070-00	AFL							
	:								
35-070-00 (003.1)	DISCARD FORWARD SERVICE DOOR OXYGEN GENERATOR							DISCARD	
	P/N: S417T401-43	MOS	180			22-FEB-2017 M		932 d	22-FEB-2017
	S/N: ARSA-F011-454	HRS/MSC							
	REF BTC 35-070-00	AFL							
	:								
35-070-00 (004.1)	DISCARD AFT ENTRY DOOR OXYGEN GENERATOR							DISCARD	
	P/N: S417T401-43	MOS	180			22-FEB-2017 M		932 d	22-FEB-2017
	S/N: ARSA-F011-448	HRS/MSC							
	REF BTC 35-070-00	AFL							
	:								
FAA 2012-02-14 PARA (G)	PERFORM TO PREVENT A FIRE IN THE FAN COMPARTMENT (A FIRE ZONE) FROM MIGRATING THROUGH THE SEAL TO A FLAMMABLE FLUID IN THE THRUST REVERSER ACTUATOR COMPARTMENT A ONE-TIME DETAILED INSPECTION TO DETERMINE THE COLOR OF THE AERO/FIRE SEALS OF THE BLOCKER DOORS ON THE THRUST REVERSER TORQUE BOXES ON THE ENGINES							MANDATORY	
		MOS	60		(EFF)	19-MAR-2017		957 d	19-MAR-2017
		HRS/MSC							
	REF AD	AFL	8200			9080		8158	
	:								
26-330-00 (001.1)	REPLACE (LRD2) CARGO FIRE EXTINGUISHER BOTTLE FORWARD SQUIB							LIFE LIMIT	
26.035	P/N: M446617	MOS	120		30-JUN-2007	30-JUN-2017 M		1060 d	30-JUN-2017
	S/N: 00173	HRS/MSC							
	REF BTC 26-330-00-02	AFL							
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 050040	C-2 CHECK								
		MOS	72			29-AUG-2011		1100 d	09-AUG-2017
		HRS/MSC				3533:32			
	REF	AFL				863			
	:								
+ 352001	DETAILED VISUAL INSPECTION OF ALL (35) PASSENGER OXYGEN BOXES							OVERHAUL	
	P/N: S417T401-43	MOS	60	TSN:0		17-AUG-2012		1108 d	17-AUG-2017
	S/N: ALL	HRS/MSC		TSN:0		3655:09			
	REF	AFL		TSN:0		888			
	:								
+ 49-020-00	DETAILED INSPECTION OF THE APU MOUNTS								
		MOS	108			22-AUG-2008		1113 d	22-AUG-2017
		HRS/MSC				3260:48			
	REF BTC 49-020-00-01	AFL				782			
	:								
55-135-01	INTERNAL DETAILED INSPECTION OF LEFT ELEVATOR HINGE FITTINGS, LEFT ELEVATOR ACTUATOR FITTINGS, LEFT ELEVATOR BALANCE WEIGHT SUPPORT STRUCTURE, LEFT ELEVATOR TAB MAST ARM FITTING AND LEFT ELEVATOR TAB HINGE FITTINGS.								
55.171		MOS	108			22-AUG-2008		1113 d	22-AUG-2017
		HRS/MSC				3260:48			
	REF BTC 55-135-01-01	AFL				782			
	:								
55-135-02	INTERNAL DETAILED INSPECTION OF RIGHT ELEVATOR HINGE FITTINGS, RIGHT ELEVATOR ACTUATOR FITTINGS, RIGHT ELEVATOR BALANCE WEIGHT SUPPORT STRUCTURE, RIGHT ELEVATOR TAB MAST ARM FITTING AND RIGHT ELEVATOR TAB HINGE FITTINGS.								
55.172		MOS	108			22-AUG-2008		1113 d	22-AUG-2017
		HRS/MSC				3260:48			
	REF BTC 55-135-02-01	AFL				782			
	:								
25-410-00 (001.1)	RESTORE NO.1 SMOKE HOOD							RESTORE	
	P/N: 119-003	MOS	120			24-AUG-2007		1115 d	24-AUG-2017
	S/N: 17687	HRS/MSC				2968:28			
	REF BTC 25-410-00-01	AFL				699			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-410-00 (002.1)	RESTORE SMOKE HOOD							RESTORE	
	P/N: 119-003 S/N: 17690 REF BTC 25-410-00-01 :	MOS HRS/MSC AFL	120		24-AUG-2007 2968:28 699	24-AUG-2017		1115 d	24-AUG-2017
28-AWL-24	FUNCTIONAL CHECK MOTOR OPERATED VALVE (MOV) ACTUATOR PER AMM 28-22-11							ALI	
28.905	REF BTC 28-AWL :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-150-00	INSPECT (INTERNAL-DETAILED) FORWARD CARGO DOOR CUTOUT SURROUND STRUCTURE								
53.185	REF BTC 53-150-00-01 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-240-00	INSPECT (INTERNAL-DETAILED) AFT CARGO DOOR CUTOUT SURROUND STRUCTURE								
53.230	REF BTC 53-240-00-01 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-360-00 (01)	INSPECT (INTERNAL-DETAILED) FORWARD ENTRY DOOR CUTOUT SURROUND STRUCTURE LOOK AT DOOR CUTOUT TO, AND INCLUDING THE DOORSIDE OF THE FIRST FRAME FROM THE DOOR.								
53.335	REF BTC 53-360-00-01 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-360-00 (02)	INSPECT (INTERNAL-DETAILED) FORWARD SERVICE DOOR CUTOUT SURROUND STRUCTURE LOOK AT DOOR CUTOUT TO, AND INCLUDING THE DOORSIDE OF THE FIRST FRAME FROM THE DOOR.								
53.336	REF BTC 53-360-00-02 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 53-360-00 (03)	INSPECT (INTERNAL-DETAILED) AFT ENTRY DOOR CUTOUT SURROUND STRUCTURE LOOK AT DOOR CUTOUT TO, AND INCLUDING THE DOORSIDE OF THE FIRST FRAME FROM THE DOOR.								
53.340	REF BTC 53-360-00-03 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-360-00 (04)	INSPECT (INTERNAL-DETAILED) AFT SERVICE DOOR CUTOUT SURROUND STRUCTURE LOOK AT DOOR CUTOUT TO, AND INCLUDING THE DOORSIDE OF THE FIRST FRAME FROM THE DOOR								
53.341	REF BTC 53-360-00-04 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-380-00	INSPECT (INTERNAL-GENERAL VISUAL) PASSENGER COMPARTMENT FLOOR STRUCTURE IN WET AREA (WITHIN APPROXIMATELY 20 INCHES FROM DOORS, GALLEYS AND LAVS AND THE FLOOR STRUCTURE BELOW THE DOOR TO AND INCLUDING THE FIRST FRAME FROM THE DOOR).								
53.350	REF See Workcard :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-814-00	INTERNAL ZONAL INSPECTION (GV) AREA ABOVE FORWARD CARGO COMPARTMENT - SECTION 43, STATION 396 TO FORWARD CARGO COMPARTMENT AFT BULKHEAD								
53.696	REF BTC 53-814-00-01 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
+ 53-820-00	INTERNAL ZONAL INSPECTION (GV) AREA BELOW THE FORWARD CARGO COMPARTMENT - SECTION 43, STATION 396 TO FORWARD CARGO COMPARTMENT AFT BULKHEAD (EZAP)								
53.705	REF BTC 53-820-00-01 :	MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 53-822-00	INTERNAL ZONAL INSPECTION (GV) AIR CONDITIONING DISTRIBUTION BAY - SECTION 43, FORWARD CARGO COMPARTMENT TO STATION 540 (EZAP)								
53.710		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 53-822-00-01 :								
+ 53-826-00	INTERNAL ZONAL INSPECTION (GV) PRESSURE DECK ABOVE THE MAIN LANDING GEAR WHEEL WELL - SECTION 44, STATION 663.75 TO STATION 727 (EZAP)								
53.720		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 53-826-00-01 :								
+ 53-832-00	INTERNAL ZONAL INSPECTION (GV) AFT CARGO COMPARTMENT - SECTION 46 AND 47, (PART) STATION 727 TO STATION 947.5								
53.731		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 53-832-00-01 :								
+ 53-840-00	INTERNAL ZONAL INSPECTION (GV) AREA BELOW THE AFT CARGO COMPARTMENT - SECTION 46 AND 47 (PART), STATION 727 TO STATION 947.5 (EZAP)								
53.745		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 53-840-00-01 :								
+ 57-270-01	INSPECT THE INTERIOR OF LEFT WING TRAILING EDGE CAVITY, INCLUDING SKINS, RIBS, AILERONS AND SPOILERS.								
57.400		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 57-270-01-01 :								
+ 57-270-02	INSPECT THE INTERIOR OF RIGHT WING TRAILING EDGE CAVITY, INCLUDING SKINS, RIBS, AILERONS AND SPOILERS.								
57.401		MOS HRS/MSC AFL	72		29-AUG-2011 3533:32 863	29-AUG-2017		1120 d	29-AUG-2017
	REF BTC 57-270-02-01 :								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
26-330-00 (005.1)	REPLACE (HRD) CARGO FIRE EXTINGUISHER BOTTLE FORWARD SQUIB							LIFE LIMIT	
26.600	P/N: 446307 S/N: 03010 REF BTC 26-330-00-02 :	MOS HRS/MSC AFL	120		31-AUG-2007	31-AUG-2017 M		1122 d	31-AUG-2017
26-330-00 (006.1)	REPLACE (HRD) CARGO FIRE EXTINGUISHER BOTTLE AFT SQUIB							LIFE LIMIT	
26.600	P/N: 446290 S/N: 05004 REF BTC 26-330-00-02 :	MOS HRS/MSC AFL	120		30-SEP-2007	30-SEP-2017 M		1152 d	30-SEP-2017
20-141-00	FUNCTIONAL CHECK OF THE LIGHTNING/HIRF PROTECTION COMPONENTS IN THE TAIL CONE FOR ELECTRICAL BOND DEGRADATION USING THE LOOP RESISTANCE TESTER (LRT). (L/HIRF)								
	REF :	MOS HRS/MSC AFL	216		08-OCT-1999 44 38	08-OCT-2017		1160 d	08-OCT-2017
27-230-00	DETAILED VISUAL INSPECTION OF ALL FLIGHT CONTROL CABLES THAT ARE OVER THE CENTER WING SECTION B.S. 540 TO 663.75 AND CABLE WITHIN PILOT'S CONTROL QUADRANT								
27.999	REF See Workcard :	MOS HRS/MSC AFL	216		08-OCT-1999 44 38	08-OCT-2017		1160 d	08-OCT-2017
32-460-00	DETAILED VISUAL INSPECTION OF THE INTERNAL PORTIONS OF THE LANDING GEAR SYSTEMS CONTROL CABLES THAT ARE OVER THE CENTER WING SECTION BS 540 TO BS 727 OR CABLES THAT REQUIRE SPECIAL ACCESS.								
32.160	REF See Workcard :	MOS HRS/MSC AFL	216		08-OCT-1999 44 38	08-OCT-2017		1160 d	08-OCT-2017
31-150-00	REPLACE FDR ULB BATTERY AT VENDOR'S RECOMMENDATION								
31.125	REF BTC 31-150-00-01 :	MOS HRS/MSC DUE AFL			10-FEB-2012 3609:52 879	01-DEC-2017 M		1214 d	01-DEC-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2012-23-08	TO PREVENT FAILURE OF THE DRAIN TUBE ASSEMBLIES AND CLAMPS ON THE AFT FAIRINGS OF THE ENGINE STRUTS	MOS HRS/MSC AFL	60		(EFF)	31-DEC-2017		MANDATORY 1244 d	31-DEC-2017
	REF AD :								
FAA 2013-26-08 PARA (G) (1)	GENERAL VISUAL INSPECTION OF THE ORIENTATION OF THE COIL CORD CONNECTOR KEYWAYS ON THE CAPTAIN'S AND FIRST OFFICER'S SIDES OF THE FLIGHT COMPARTMENT / TURN THE RECEPTACLE CONNECTOR TO THE CORRECT POSITION IF THE ORIENTATION IS NOT AT THE SPECIFIED POSITION. (FOR AIRPLANES IDENTIFIED AS GROUP 1, CONFIGURATION 1)	MOS HRS/MSC AFL	48		(EFF)	10-FEB-2018		MANDATORY 1285 d	10-FEB-2018
	REF AD :								
FAA 2013-26-08 PARA (G) (2)	REPLACE THE COIL CORDS WITH NEW COIL CORDS ON BOTH SIDES OF THE FLIGHT DECK (FOR AIRPLANES IDENTIFIED AS GROUP 1, CONFIGURATION 1)	MOS HRS/MSC AFL	48		(EFF)	10-FEB-2018		MANDATORY 1285 d	10-FEB-2018
	REF AD :								
FAA 2013-02-07	TO PREVENT DETACHMENT OF COS BOXES AT FORWARD LOAD LEVELS LESS THAN 9 G DURING AN EMERGENCY LANDING	MOS HRS/MSC AFL	60		(EFF)	06-MAR-2018		MANDATORY 1309 d	06-MAR-2018
	REF AD :								
FAA 2013-04-11 PARA (G)	DO DETAILED INSPECTION AND CORRECTIVE ACTIONS WIRE SUPPORT CLAMP A DETAILED INSPECTION AND CORRECTIVE ACTIONS FOR PART NUMBER (P/N) TA0930034-10 WIRE SUPPORT CLAMP AT THE LOCATIONS SPECIFIED	MOS HRS/MSC AFL	60		(EFF)	11-APR-2018		MANDATORY 1345 d	11-APR-2018
	REF AD :								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2013-06-05 PARA (U) (1)	REPLACE REPLACING THE LEFT AND RIGHT ELEVATOR TAB CONTROL MECHANISMS WITH ELEVATOR TAB CONTROL MECHANISMS THAT HAVE THE MODIFIED ATTACH LUGS THE LEFT AND RIGHT ELEVATOR TAB CONTROL MECHANISMS WITH ELEVATOR TAB CONTROL MECHANISMS THAT HAVE NEW MACHINED AFT ATTACH LUGS, FOR AIRPLANES HAVING LINE NUMBERS 1 THROUGH 3909 INCLUSIVE.	MOS HRS/MSC AFL	60	(EFF)	09-MAY-2018	1373 d	MANDATORY	09-MAY-2018
	REF AD :							
FAA 2012-09-06 PARA (G)	REPLACE REPLACE, WITH NEW COMPONENTS, CERTAIN FLOOR PANELS, SEAT TRACK PIVOT LINK ASSEMBLIES, AND SEAT TRACK SECTIONS WITH NEW COMPONENTS, AND MODIFY CERTAIN SEAT TRACKS WITH NEW COMPONENTS, CERTAIN FLOOR PANELS, SEAT TRACK PIVOT LINK ASSEMBLIES, AND SEAT TRACK SECTIONS WITH NEW COMPONENTS, AND MODIFY CERTAIN SEAT TRACKS	MOS HRS/MSC AFL	72	(EFF)	12-JUN-2018	1407 d	MANDATORY	12-JUN-2018
	REF AD :							
FAA 2012-09-06 PARA (H)	ACCOMPLISH REPLACE, WITH NEW COMPONENTS, CERTAIN FLOOR PANELS, SEAT TRACK PIVOT LINK ASSEMBLIES, AND SEAT TRACK SECTIONS WITH NEW COMPONENTS, AND MODIFY CERTAIN SEAT TRACKS MOVING SEAT ROWS AFTER MODIFYING SEAT TRACK STRUCTURE	MOS HRS/MSC AFL	72	(EFF)	12-JUN-2018	1407 d	MANDATORY	12-JUN-2018
	REF AD :							
FAA 2012-09-06 PARA (I) & (J)	VISUAL INSPECTION REPLACE, WITH NEW COMPONENTS, CERTAIN FLOOR PANELS, SEAT TRACK PIVOT LINK ASSEMBLIES, AND SEAT TRACK SECTIONS WITH NEW COMPONENTS, AND MODIFY CERTAIN SEAT TRACKS OF CERTAIN AREAS OF THE SEAT TRACKS FOR DAMAGE	MOS HRS/MSC AFL	72	(EFF)	12-JUN-2018	1407 d	MANDATORY	12-JUN-2018
	REF AD :							
26-351-00 (001.1)	HYDROSTATIC TEST (LRD2) CARGO HALON FIRE EXTINGUISHER BOTTLE	MOS HRS/MSC AFL	120	25-JUL-2008	25-JUL-2018	1450 d	RESTORE	25-JUL-2018
26.035	P/N: 473957 S/N: 25627EL REF BTC 26-351-00-02 :							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
26-351-00 (002.1)	HYDROSTATIC TEST (LRD1) CARGO HALON FIRE EXTINGUISHER BOTTLE							RESTORE	
26.036	P/N: 34600010-28 S/N: 10661F1 REF BTC 26-351-00-02 :	MOS HRS/MSC AFL	120		25-JUL-2008	25-JUL-2018		1450 d	25-JUL-2018
26-351-00 (003.1)	HYDROSTATIC TEST (HRD) CARGO HALON FIRE EXTINGUISHER BOTTLE							RESTORE	
26.600	P/N: 474089-1 S/N: 10033EL REF BTC 26-351-00-02 :	MOS HRS/MSC AFL	120		01-AUG-2008	01-AUG-2018		1457 d	01-AUG-2018
25-310-00 (003.1)	RESTORE NO. 3 LIFE RAFT PRESSURE BOTTLE							RESTORE	
	P/N: 5A3212-10121 S/N: 12R098 REF :	MOS HRS/MSC AFL	60		30-AUG-2013	30-AUG-2018		1486 d	30-AUG-2018
25-310-00 (002.1)	RESTORE NO. 2 LIFE RAFT PRESSURE BOTTLE							RESTORE	
	P/N: 5A3212-10111 S/N: 12R099 REF :	MOS HRS/MSC AFL	60		31-AUG-2013	31-AUG-2018		1487 d	31-AUG-2018
25-310-00 (001.1)	RESTORE FORWARD LIFE RAFT PRESSURE BOTTLE							RESTORE	
	P/N: 5A3212-10121 S/N: 12R100 REF :	MOS HRS/MSC AFL	60		31-OCT-2013	31-OCT-2018		1548 d	31-OCT-2018
FAA 2012-19-11	TO PREVENT THE LOSS OF CABIN ALTITUDE WARNING							MANDATORY	
	REF AD :	MOS HRS/MSC AFL	72		(EFF)	07-NOV-2018		1555 d	07-NOV-2018
+ 25-290-00 (002.1)	RESTORE PASSENGER ADULT/CHILD/INFANT LIFE JACKETS-VESTS								
25.500	REF BTC 25-290-00-01 :	MOS HRS/MSC AFL	120	TSI:9	28-SEP-2009 3378:04 812	31-DEC-2018 M		1609 d	31-DEC-2018

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Calendar Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Projected To: 60 MOS. to 05-AUG-2019

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2013-24-13 PARA (G) (1)	INSTALL NEW, IMPROVED PIVOT LINK ASSEMBLIES, IN ACCORDANCE WITH THE ACCOMPLISHMENT INSTRUCTIONS OF BOEING SERVICE BULLETIN 737-53-1244 R5.						MANDATORY	
	REF AD :	MOS 60 HRS/MSC AFL		(EFF)	07-JAN-2019		1616 d	07-JAN-2019
26-210-00 (001.1)	REPLACE APU FIRE EXTINGUISHER BOTTLE FORWARD SQUIB						LIFE LIMIT	
26.290	P/N: 30903872 S/N: 0108MD REF BTC 26-210-00-01 :	MOS 120 HRS/MSC AFL		30-APR-2009	30-APR-2019		1729 d	30-APR-2019

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 73-020-01 INTERROGATE LEFT ENGINE FMC CDU FAULTS (BASIC AND DAC ENGINE).									
73.130		MOS				21-FEB-2013			15-OCT-2014
		HRS/MSC 150				3702:13		98:54	
	REF BTC 73-020-01-01	AFL				897			
	:								
WO: A1 CHECK VP-BBJ FEB. 2013									
+ 73-020-02 INTERROGATE RIGHT ENGINE FMC CDU FAULTS (BASIC AND DAC ENGINE)									
73.140		MOS				21-FEB-2013			15-OCT-2014
		HRS/MSC 150				3702:13		98:54	
	REF BTC 73-020-02-01	AFL				897			
	:								
WO: A1 CHECK VP-BBJ FEB. 2013									
27-160-00 OPERATIONALLY CHECK THE FLAP SKEW SYSTEM BY INITIATING A BITE CHECK AT THE FLAP SLAT ELECTRONICS UNIT (FSEU)									
27.995		MOS				18-AUG-2006			07-NOV-2014
		HRS/MSC 1250				2633:50		130:31	
	REF BTC 27-160-00-01	AFL				633			
	:								
WO: VP-BBJ DUE LIST JULY 2014									
+ 72-320-01 NO. 1 ENGINE - DETAILED INSPECTION ENGINE FWD SUMP, AFT SUMP, AGB/TGB MAGNETIC CHIP DETECTORS OR DEBRIS MONITORING SYSTEM DETECTORS AND SCAVENGE SCREENS FOR PARTICLES.									
72.310		MOS				09-AUG-2010			24-DEC-2014
		HRS/MSC 500				3448:28	(3948:28) 3948:28	195:09	
	REF See Workcard	ENC							
	:								
WO: VP-BBJ DUE LIST JULY 2014									
+ 72-320-01 NO. 2 ENGINE - DETAILED INSPECTION ENGINE FWD SUMP, AFT SUMP, AGB/TGB MAGNETIC CHIP DETECTORS OR DEBRIS MONITORING SYSTEM DETECTORS AND SCAVENGE SCREENS FOR PARTICLES.									
72.310		MOS				09-AUG-2010			24-DEC-2014
		HRS/MSC 500				3448:28	(3948:28) 3948:28	195:09	
	REF See Workcard	ENC							
	:								
WO: VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 21-150-00 CLEAN/REPLACE THE CABIN TEMPERATURE SENSOR FILTERS (737-700 HAS ONE EACH IN THE CONTROL AND PASSENGER CABIN, 737-800/900ER HAS 3 FILTERS)								
21.260		MOS			24-AUG-2007			07-JAN-2015
		HRS/MSC 1000		2968:28		3968:28	215:09	
	REF BTC 21-150-00-01	AFL		699				
	:							
WO: VP-BBJ DUE LIST JULY 2014								
+ 257008 CHECK WASTE BINS								
		MOS			24-AUG-2007			07-JAN-2015
		HRS/MSC 1000		2968:28		3968:28	215:09	
	REF	AFL		699				
	:							
WO: VP-BBJ DUE LIST JULY 2014								
+ 26-320-00 VISUAL CHECK LAVATORY WASTE COMPARTMENT TEMPERATURE INDICATOR STRIP FOR HEAT EXPOSURE (NOTE: ETOPS SIGNIFICANT TASK)								
26.380		MOS			24-AUG-2007			07-JAN-2015
		HRS/MSC 1000		2968:28		3968:28	215:09	
	REF BTC 26-320-00-01	AFL		699				
	:							
WO: VP-BBJ DUE LIST JULY 2014								
+ 32-300-00 CHECK BRAKE ACCUMULATOR PRECHARGE PRESSURE, SERVICE AS REQUIRED								
32.725		MOS			24-AUG-2007			07-JAN-2015
		HRS/MSC 1000		2968:28		3968:28	215:09	
	REF BTC 32-300-00-01	AFL		699				
	:							
WO: VP-BBJ DUE LIST JULY 2014								
+ 78-120-01 OPERATIONAL CHECK (BITE) ON THE LEFT ENGINE EAU								
78.200		MOS			24-AUG-2007			07-JAN-2015
		HRS/MSC 1000		2968:28		3968:28	215:09	
	REF BTC 78-120-01-01	AFL		699				
	:							
WO: VP-BBJ DUE LIST JULY 2014								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List
737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014
Operator: PICTON II LTD.

Hours Section

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE	
+ 78-120-02	OPERATIONAL CHECK (BITE) ON THE RIGHT ENGINE EAU									
78.210		MOS				24-AUG-2007			07-JAN-2015	
		HRS/MSC 1000				2968:28	3968:28	215:09		
	REF BTC 78-120-02-01	AFL				699				
	:									
	WO: VP-BBJ DUE LIST JULY 2014									
+ 79-020-01	NO. 1 ENGINE - DETAILED INSPECTION OIL SUPPLY FILTER POP-OUT INDICATOR									
79.020		MOS				24-AUG-2007			07-JAN-2015	
		HRS/MSC 1000				2968:28	(3968:28) 3968:28	215:09		
	REF BTC 79-020-01-01	ENC				669				
	:									
	WO: VP-BBJ DUE LIST JULY 2014									
+ 79-020-01	NO. 2 ENGINE - DETAILED INSPECTION OIL SUPPLY FILTER POP-OUT INDICATOR									
79.020		MOS				24-AUG-2007			07-JAN-2015	
		HRS/MSC 1000				2968:28	(3968:28) 3968:28	215:09		
	REF BTC 79-020-02-01	ENC				669				
	:									
	WO: VP-BBJ DUE LIST JULY 2014									
SB 737-23A1170 R2 PART II	COMMUNICATIONS - VHF-1 AND VHF-2 ANTENNA INTERCHANGE, SERVICE BULLETIN							RECOMMENDED		
		MOS							30-JAN-2015	
		HRS/MSC 4000					4000	246:41		
	REF BULLETINS	AFL								
	:									
+ 21-020-00	OPERATIONAL CHECK THE ALTERNATE E/E COOLING SUPPLY FAN									
21.120		MOS				08-OCT-1999			03-MAR-2015	
		HRS/MSC 4000				44	4044	290:41		
	REF BTC 21-020-00-01	AFL				38				
	:									
+ 21-030-00	OPERATIONAL CHECK ALTERNATE E/E COOLING EXHAUST FAN									
21.130		MOS				08-OCT-1999			03-MAR-2015	
		HRS/MSC 4000				44	4044	290:41		
	REF BTC 21-030-00-01	AFL				38				
	:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
23-080-00	OPERATIONAL CHECK OF OXYGEN MASK MICROPHONE								
23.010		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 23-080-00-01	AFL			38				
	:								
+ 25-010-01	FUNCTIONAL CHECK THE HORIZONTAL ADJUSTMENT HOLES IN CAPTAIN SEAT TRACKS FOR ELONGATION AND VERIFY CAPTAIN SEAT TRACKS FOR WEAR, CONDITION AND SECURITY								
25.100		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-010-01-01	AFL			38				
	:								
+ 25-010-02	FUNCTIONAL CHECK THE HORIZONTAL ADJUSTMENT HOLES IN FIRST OFFICER SEAT TRACKS FOR ELONGATION AND VERIFY FIRST OFFICER SEAT TRACKS FOR WEAR, CONDITION AND SECURITY								
25.105		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-010-02-01	AFL			38				
	:								
25-080-00	INSPECT (DETAILED) THE ATTENDANT SEAT BOTTOMS FOR PROPER RETRACTION, CONDITION AND SECURITY								
25.056		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-080-00-01	AFL			38				
	:								
25-090-00	INSPECT (DETAILED) THE ATTENDANT SEAT HARNESS AND ATTACHMENTS W/O REMOVAL FOR WEAR, CONDITION, AND SECURITY.								
25.091		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-090-00-01	AFL			38				
	:								
25-100-00	OPERATIONAL CHECK THE ATTENDANT SEAT HARNESS INERTIA REEL LOCK FEATURE.								
25.010		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-100-00-01	AFL			38				
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-110-00	OPERATIONAL CHECK THE ATTENDANT SEAT HARNESS INERTIA REELS								
25.150		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 25-110-00-01	AFL			38				
	:								
+ 27-011-00	GENERAL VISUAL INSPECTION OF THE FORWARD AILERON MECHANICAL COMPONENTS								
27.170		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 27-011-00-01	AFL			38				
	:								
+ 27-013-01	GENERAL VISUAL INSPECTION LEFT WING AILERON MECHANICAL COMPONENTS FROM THE AILERON PCU TO THE AILERON AND THE FLIGHT SPOILER MECHANICAL CONTROL PATH								
27.180		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 27-013-01-01	AFL			38				
	:								
+ 27-013-02	GENERAL VISUAL INSPECTION RIGHT WING AILERON MECHANICAL COMPONENTS FROM THE AILERON PCU TO THE AILERON AND THE FLIGHT SPOILER MECHANICAL CONTROL PATH								
27.181		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 27-013-02-01	AFL			38				
	:								
+ 27-215-01	GENERAL VISUAL INSPECTION LEFT WING SPOILER ACTUATORS								
27.650		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 27-215-01-01	AFL			38				
	:								
+ 27-215-02	GENERAL VISUAL INSPECTION RIGHT WING SPOILER ACTUATORS								
27.651		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44		4044	290:41	
	REF BTC 27-215-02-01	AFL			38				
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
27-215-03	GENERAL VISUAL INSPECTION OF THE SPOILER MECHANISM CONTROL PATH								
27.017		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF BTC 27-215-03-01	AFL				38			
	:								
+ 28-010-00	GENERAL VISUAL INSPECTION OF THE MAIN AND CENTER FUEL TANK (WING) EXTERNAL LOWER SURFACES INCLUDING TANK VENTS, SUMP DRAIN VALVES, SKIN LAP JOINTS FOR OBVIOUS LEAKS, CONDITION, AND SECURITY								
28.190		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF BTC 28-010-00-01	AFL				38			
	:								
28-14-01 PATS	FUNCTIONAL CHECK OF THE FORWARD AND AFT SUMP DRAIN LINE								
		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF	AFL				38			
	:								
+ 29-070-00	CLEAN RESERVOIR PRESSURIZATION MODULE FILTER								
29.240		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF BTC 29-070-00-02	AFL				38			
	:								
+ 29-080-00	OPERATIONAL CHECK EMDP GROUND FAULT PROTECTION SYSTEM								
29.250		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF BTC 29-080-00-01	AFL				38			
	:								
+ 35-010-00	OPERATIONAL CHECK EACH FLIGHT CREW OXYGEN MASK/REGULATOR (OUT OF THE BOX ASSEMBLY)								
35.060		MOS				08-OCT-1999			03-MAR-2015
		HRS/MSC 4000				44		290:41	
	REF BTC 35-010-00-01	AFL				38			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
52-050-00 (01)	GENERAL VISUAL INSPECTION THE FORWARD ENTRY DOOR PRESSURE AND FLAPPER SEALS FOR DEGRADATION.							
52.105		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-050-00-01	AFL			38			
	:							
52-050-00 (02)	GENERAL VISUAL INSPECTION THE FORWARD SERVICE DOOR PRESSURE SEAL FOR DEGRADATION.							
52.115		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-050-00-02	AFL			38			
	:							
52-050-00 (03)	GENERAL VISUAL INSPECTION THE AFT ENTRY DOOR PRESSURE SEAL FOR DEGRADATION.							
52.120		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-050-00-03	AFL			38			
	:							
52-050-00 (04)	GENERAL VISUAL INSPECTION THE AFT SERVICE DOOR PRESSURE SEAL FOR DEGRADATION.							
52.125		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-050-00-04	AFL			38			
	:							
52-100-00 (01)	GENERAL VISUAL INSPECTION THE FORWARD CARGO COMPARTMENT DOOR PRESSURE SEAL FOR DEGRADATION.							
52.245		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-100-00-01	AFL			38			
	:							
52-100-00 (02)	GENERAL VISUAL INSPECTION THE AFT CARGO COMPARTMENT DOOR PRESSURE SEAL FOR DEGRADATION.							
52.250		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-100-00-02	AFL			38			
	:							
+ 52-130-00	INSPECT (GENERAL VISUAL) ELECTRICAL/ELECTRONICS ACCESS DOOR PRESSURE SEAL FOR DEGRADTION							
52.160		MOS			08-OCT-1999			03-MAR-2015
		HRS/MSC 4000			44	4044	290:41	
	REF BTC 52-130-00-01	AFL			38			
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFL	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 52-180-00	INSPECT (DETAILED) THE AIRSTAIR DOOR PRESSURE SEAL FOR DEGRADATION.							
52.190		MOS		08-OCT-1999				03-MAR-2015
		HRS/MSC 4000		44	4044		290:41	
	REF BTC 52-180-00-01	AFL		38				
	:							
+ 52-200-00	OPERATIONAL CHECK THE DOOR SENSORS (PROXIMITY OR MECHANICAL SWITCHES AS APPLICABLE) FOR THE PASSENGER CABIN ENTRY/SERVICE, E/E ACCESS, AUTOMATIC OVERWING EMERGENCY EXIT, FORWARD ACCESS, CARGO DOORS AND AIRSTAIR DOOR PROXIMITY SENSOR (AS APPLICABLE, IF AIRSTAIRS SYSTEM INCLUDING STAIRS INSTALLED)							
52.195		MOS		08-OCT-1999				03-MAR-2015
		HRS/MSC 4000		44	4044		290:41	
	REF See Workcard	AFL		38				
	:							
+ 52-210-00	OPERATIONAL CHECK FLIGHT LOCK MECHANICAL SWITCHES FOR AUTOMATIC OVERWING EMERGENCY EXIT DOORS							
52.200		MOS		08-OCT-1999				03-MAR-2015
		HRS/MSC 4000		44	4044		290:41	
	REF BTC 52-210-00-01	AFL		38				
	:							
+ 24-020-01	DETAIL INSPECTION LEFT INTEGRATED DRIVE GENERATOR OF LEFT IDG DELTA P INDICATOR							
24.140	P/N: 761574	MOS		17-AUG-2012				11-MAR-2015
	S/N: 0034	HRS/MSC 400		3655:09	4055:09		301:50	
	REF BTC 24-020-01-01	AFL		888				
	:							
+ 24-020-02	DETAIL INSPECTION RIGHT INTEGRATED DRIVE GENERATOR OF RIGHT IDG DELTA P INDICATOR							
24.150	P/N: 761574	MOS		17-AUG-2012				11-MAR-2015
	S/N: 0358	HRS/MSC 400		3655:09	4055:09		301:50	
	REF BTC 24-020-02-01	AFL		888				
	:							
+ 24-030-01	DETAIL INSPECTION LEFT INTEGRATED DRIVE GENERATOR OF LEFT IDG OIL LEVEL							
24.160	P/N: 761574	MOS		17-AUG-2012				11-MAR-2015
	S/N: 0034	HRS/MSC 400		3655:09	4055:09		301:50	
	REF BTC 24-030-01-01	AFL		888				
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 24-030-02 DETAIL INSPECTION RIGHT INTEGRATED DRIVE GENERATOR OF RIGHT IDG OIL LEVEL									
24.170	P/N: 761574 S/N: 0358 REF BTC 24-030-02-01 :	MOS HRS/MSC 400 AFL			17-AUG-2012 3655:09 888	4055:09		301:50	11-MAR-2015
+ 29-050-01 REPLACE "A" SYSTEM EDP CASE DRAIN FILTERS									
29.210		MOS HRS/MSC 2000 AFL			13-MAY-2005 2132:54 518	4132:54		379:35	06-MAY-2015
+ 35-050-00 VISUAL (CROSS) CHECK THE FLIGHT CREW OXYGEN CYLINDER PRESSURE INDICATOR AND THE CONTROL COMPARTMENT FLIGHT CREW OXYGEN INDICATOR									
35.100		MOS HRS/MSC 2000 AFL			13-MAY-2005 2132:54 518	4132:54		379:35	06-MAY-2015
+ 38-020-00 SERVICE TOILET WASTE LINES									
38.110		MOS HRS/MSC 2000 AFL			18-MAY-2005 2132:54 518	4132:54		379:35	06-MAY-2015
+ 52-170-00 INSPECT (DETAILED) THE AIRSTAIR SYSTEM (EXTENDED) FOR CONDITION									
52.185		MOS HRS/MSC 2000 AFL			13-MAY-2005 2132:54 518	4132:54		379:35	06-MAY-2015
+ 25-140-00 INSPECT (GENERAL VISUAL) THE STA 396 BULKHEAD PANELS FOR CONDITION AND SECURITY									
25.163		MOS HRS/MSC 900 AFL			22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 25-160-00 (01)	INSPECT (GENERAL VISUAL) THE FORWARD CARGO COMPARTMENT FLOOR, CEILING, AND SIDEWALL PANELS/LINERS FOR HOLES/TEARS, CONDITION, AND SECURITY.							
25.188	REF BTC 25-160-00-01 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015
+ 25-160-00 (02)	INSPECT (GENERAL VISUAL) AFT CARGO COMPARTMENT FLOOR, CEILING, AND SIDEWALL PANEL/LINES FOR HOLES/TEARS, CONDITION, AND SECURITY.							
25.177	REF BTC 25-160-00-02 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015
+ 29-030-01	REPLACE "A" HYDRAULIC SYSTEM ELECTRIC MOTOR DRIVEN PUMP (EMDP) CASE DRAIN FILTER							
29.190	REF BTC 29-030-01-01 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015
+ 29-030-02	REPLACE "B" HYDRAULIC SYSTEM ELECTRIC MOTOR DRIVEN PUMP (EMDP) CASE DRAIN FILTER							
29.200	REF BTC 29-030-02-01 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015
+ 29-090-00	GENERAL VISUAL INSPECTION OF THE DELTA "P" INDICATION OF "A" & "B" SYSTEM RETURN FILTER MODULE							
29.260	REF BTC 29-090-00-01 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015
+ 71-010-01	VISUALLY CHECK THE LEFT INLET COWL (INNER SIDE AND OUTER SKIN)							
71.080	REF BTC 71-010-01-01 :	MOS HRS/MSC 900 AFL		22-AUG-2008 3260:48 782	4160:48		407:29	27-MAY-2015

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 71-010-02	VISUAL CHECK THE RIGHT INLET COWL (INNER SIDE AND OUTER SKIN)								
71.081		MOS				22-AUG-2008			27-MAY-2015
		HRS/MSC 900				3260:48		407:29	
	REF BTC 71-010-02-01	AFL				782			
	:								
+ 29-050-02	REPLACE "B" SYSTEM EDP CASE DRAIN FILTERS								
29.220		MOS				07-SEP-2005			26-JUN-2015
		HRS/MSC 2000				2202:24		449:05	
	REF BTC 29-050-02-01	AFL				541			
	:								
FAA 2011-12-13 PARA (G)	TEST TO DETECT AND CORRECT A TAKEOFF WARNING SYSTEM SWITCH FAILURE THE STABILIZER TAKEOFF WARNING SWITCHES							MANDATORY	
		MOS				29-AUG-2011			16-AUG-2015
		HRS/MSC 750				3522:32		519:13	
	REF AD	AFL				863			
	:								
27-162-00	OPERATIONALLY CHECK THE FLAP ASYMMETRY SYSTEM								
27.990		MOS				29-AUG-2011			23-AUG-2015
		HRS/MSC 750				3533:32		530:13	
	REF BTC 27-162-00-01	AFL				863			
	:								
SB 737-27-1289	737 STABILIZER TAKEOFF WARNING SWITCHES - TEST OF THE TAKEOFF WARNING INDICATION, SERVICE BULLETIN							RECOMMENDED	
		DAYS				29-AUG-2011			23-AUG-2015
		HRS/MSC 750				3533:32		530:13	
	REF BULLETINS	AFL				863			
	:								
FAA 1974-08-09 R3	LAVATORY PAPER OR LINEN WASTE RECEPTACLE FIRE PREVENTION							MANDATORY	
		MOS				20-MAR-2012			16-APR-2016
		HRS/MSC 1000				3609:52		856:33	
	REF AD	AFL				879			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
25-120-00	OPERATIONAL CHECK THE LAVATORY WASTE COMPARTMENT FLAPPER DOOR SPRING. INSPECT THE WASTE RECEPTACLES PER AD 74-08-09R2.								
25.020		MOS			20-MAR-2012				16-APR-2016
		HRS/MSC 1000			3609:52	4609:52		856:33	
	REF BTC 25-120-00-01	AFL			879				
	:								
25-130-00	DETAILED INSPECTION OF THE LAVATORY WASTE COMPARTMENT FLAPPER DOOR AND WASTE COMPARTMENT ACCESS DOOR LATCHING MECHANISM FOR WEAR, CONDITION AND SECURITY. MEETS INTENT OF AD 74-08-09R2								
25.030		MOS			20-MAR-2012				16-APR-2016
		HRS/MSC 1000			3609:52	4609:52		856:33	
	REF BTC 25-130-00-01	AFL			879				
	:								
C + 29-230-00	OPERATIONAL CHECK STANDBY RUDDER SYSTEM TO INCLUDE OBSERVING LOW PRESSURE LIGHT ILLUMINATION AND THEN EXTINGUISHING.								
29.480		DAYS	150		12-FEB-2014	12-JUL-2014		<<<	
		HRS/MSC 1000			3743:34	4743:34		990:15	
	REF BTC 29-230-00-01	AFL			917				
	:								
	WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014, VP-BBJ MX DUE JAN. 2014								
+ 27-216-00	FUNCTIONAL CHECK AUTOSLAT SYSTEM TO INCLUDE A BITE CHECK OF STALL MANAGEMENT/YAW DAMPER (SMYD) COMPUTER								
27.655		MOS			29-AUG-2011				20-AUG-2016
		HRS/MSC 1250			3533:32	4783:32		1030:13	
	REF BTC 27-216-00-01	AFL			863				
	:								
+ 27-224-00	OPERATIONAL CHECK LEADING EDGE DEVICES UNCOMMANDED MOTION PROTECTION USING STANDBY HYDRAULIC SYSTEM								
27.675		MOS			29-AUG-2011				20-AUG-2016
		HRS/MSC 1250			3533:32	4783:32		1030:13	
	REF BTC 27-224-00-01	AFL			863				
	:								
+ 24-010-01	CHANGE LEFT INTEGRATED DRIVE GENERATOR LEFT IDG OIL								
24.120	P/N: 761574	MOS			22-AUG-2008				15-OCT-2016
	S/N: 0034	HRS/MSC 1600			3260:48	4860:48		1107:29	
	REF BTC 24-010-01-01	AFL			782				
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement) C - Task also due in calendar due list



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 24-010-02 CHANGE RIGHT INTEGRATED DRIVE GENERATOR RIGHT IDG OIL									
24.121	P/N: 761574 S/N: 0358 REF BTC 24-010-02-01 :	MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016
+ 24-040-01 REPLACE LEFT IDG CHARGE/SCAVENGE FILTERS									
24.180		MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016
+ 24-040-02 REPLACE RIGHT IDG CHARGE/SCAVENGE FILTERS									
24.190		MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016
+ 24-050-01 TORQUE CHECK LEFT INTEGRATED DRIVE GENERATOR QUICK ATTACH/DETACH									
24.200	P/N: 762246 S/N: 0334 REF BTC 24-050-01-01 :	MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016
+ 24-050-02 TORQUE CHECK RIGHT INTEGRATED DRIVE GENERATOR QUICK ATTACH/DETACH									
24.210	P/N: 762246 S/N: 0333 REF BTC 24-050-02-01 :	MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016
+ 26-050-00 VISUALLY CHECK ENGINE FIRE BOTTLE PRESSURE GAGES FOR CORRECT PRESSURE. (AND APU FIRE BOTTLE PRESSURE GAUGE IF INSTALLED)									
26.170		MOS HRS/MSC 1600 AFL				22-AUG-2008 3260:48 782	4860:48	1107:29	15-OCT-2016

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
FAA 2014-03-19 PARA DEATEDILED INSPECTION FOR CRACKS OF THE RADOME ASSEMBLY (G)								MANDATORY	
		MOS			(EFF)				27-JAN-2017
	REF AD	HRS/MSC 1250				5004:49		1251:30	
	:	AFL							
+ 27-154-00	OPERATIONAL CHECK FLAP LOAD RELIEF SYSTEM								
27.530		MOS			02-MAR-2006				30-JAN-2017
	REF BTC 27-154-00-01	HRS/MSC 2500			2509:38	5009:38		1256:19	
	:	AFL			609				
+ 38-030-00	RESTORE (CLEAN) OR REPLACE WASTE VACUUM BLOWER FILTER (IF INSTALLED)								
38.120	P/N: 606802-2	MOS			02-MAR-2006				30-JAN-2017
	S/N: 78-4698	HRS/MSC 2500			2509:38	5009:38		1256:19	
	REF BTC 38-030-00-01	AFL			609				
	:								
+ 21-100-00	CLEAN THE PRIMARY AND SECONDARY HEAT EXCHANGERS								
21.200		MOS			08-OCT-1999				24-FEB-2017
	REF BTC 21-100-00-01	HRS/MSC 5000			44	5044		1290:41	
	:	AFL			38				
+ 27-056-00	GENERAL VISUAL INSPECTION STANDBY RUDDER POWER CONTROL UNIT WITH HYDRAULIC POWER ON								
27.280		MOS			08-OCT-1999				24-FEB-2017
	REF BTC 27-056-00-01	HRS/MSC 5000			44	5044		1290:41	
	:	AFL			38				
+ 27-171-01	GENERAL VISUAL INSPECTION LEFT WING FLAP DRIVE SEAL RIB ANGLE GEAR BOX, MLG BEAM ANGLE GEAR BOX, FLAP DRIVE TORQUE TUBES, TORQUE TUBE COUPLINGS AND SUPPORTS AND FLAP TRANSMISSIONS								
27.570		MOS			08-OCT-1999				24-FEB-2017
	REF BTC 27-171-01-01	HRS/MSC 5000			44	5044		1290:41	
	:	AFL			38				

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-171-02	GENERAL VISUAL INSPECTION RIGHT WING FLAP DRIVE SEAL RIB ANGLE GEAR BOX, MLG BEAM ANGLE GEAR BOX, FLAP DRIVE TORQUE TUBES, TORQUE TUBE COUPLINGS AND SUPPORTS AND FLAP TRANSMISSIONS							
27.571		MOS		08-OCT-1999				24-FEB-2017
		HRS/MSC 5000		44	5044		1290:41	
	REF BTC 27-171-02-01	AFL		38				
	:							
+ 27-190-00	OPERATIONAL CHECK SPEEDBRAKES EXTENDED LIGHT							
27.620		MOS		08-OCT-1999				24-FEB-2017
		HRS/MSC 5000		44	5044		1290:41	
	REF BTC 27-190-00-01	AFL		38				
	:							
+ 78-110-01	OPERATIONAL CHECK OF THE LEFT ENGINE T/R SYNC LOCK						CMR	
78.180		MOS		08-OCT-1999				24-FEB-2017
		HRS/MSC 5000		44	5044		1290:41	
	REF BTC 78-110-01-01	AFL		38				
	:							
+ 78-110-02	OPERATIONAL CHECK OF THE RIGHT ENGINE T/R SYNC LOCK						CMR	
78.190		MOS		08-OCT-1999				24-FEB-2017
		HRS/MSC 5000		44	5044		1290:41	
	REF BTC 78-110-02-01	AFL		38				
	:							
+ 28-060-01 (001.1)	RESTORE LEFT FUEL TANK WATER SCAVENGE JET PUMP (WITHOUT DEFUELING THE TANK).						RESTORE	
28.380		MOS		27-AUG-2002				06-MAR-2017
	P/N: 68E125-9	HRS/MSC 4000		1057:48	5057:48		1304:29	
	S/N: 1433	AFL		271				
	REF BTC 28-060-01-01							
	:							
+ 28-060-02 (001.1)	RESTORE RIGHT FUEL TANK WATER SCAVENGE JET PUMP (WITHOUT DEFUELING THE TANK).						RESTORE	
28.390		MOS		27-AUG-2002				06-MAR-2017
	P/N: 68E125-9	HRS/MSC 4000		1057:48	5057:48		1304:29	
	S/N: 1266	AFL		271				
	REF BTC 28-060-02-01							
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 28-060-03 (001.1)	RESTORE LEFT CENTER FUEL TANK WATER SCAVENGE JET PUMP (WITHOUT DEFUELING THE TANK).							RESTORE	
28.065	P/N: 68E125-9 S/N: 1441 REF BTC 28-060-03-01 :	MOS HRS/MSC 4000 AFL		27-AUG-2002 1057:48 271		5057:48		1304:29	06-MAR-2017
28-060-03 (002.1)	RESTORE RIGHT CENTER FUEL TANK WATER SCAVENGE JET PUMP (WITHOUT DEFUELING THE TANK.)."							RESTORE	
	P/N: 68E125-9 S/N: 1265 REF BTC 28-060-03-01 :	MOS HRS/MSC 4000 AFL		27-AUG-2002 1057:48 271		5057:48		1304:29	06-MAR-2017
+ 78-090-01	VISUALLY CHECK THE LEFT ENGINE T/R FIRE SEAL								
78.140	REF BTC 78-090-01-01 :	MOS HRS/MSC 3000 AFL		07-SEP-2005 2202:21 541		5202:21		1449:02	19-JUN-2017
+ 78-090-02	VISUALLY CHECK THE RIGHT ENGINE T/R FIRE SEAL								
78.150	REF BTC 78-090-02-01 :	MOS HRS/MSC 3000 AFL		07-SEP-2005 2202:21 541		5202:21		1449:02	19-JUN-2017
C	FAA 2011-27-03 PARA (G)(1)(I)(2)	LUBRICATE TO PREVENT AN UNDETECTED FAILURE OF THE PRIMARY LOAD PATH FOR THE BALLSCREW IN THE DRIVE MECHANISM OF THE HSTA AND SUBSEQUENT WEAR AND FAILURE OF THE SECONDARY LOAD PATH IN ACCORDANCE SERVICE BULLETIN 737-27A1277 R2						MANDATORY	
	REF AD :	MOS 12 HRS/MSC 1600 AFL		03-JUL-2013 3723:21 908		03-JUL-2014 5323:21		<<< 1570:02	
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									
(N)(3)	FAA 2010-17-19 PARA	DETAILED INSPECTION TO PREVENT FROM REPORTS OF FAILURE OF THE AFT ATTACH LUGS ON ELEVATOR TAB CONTROL MECHANISMS (SUPERSEDED BY FAA AD 2013-06-05) FOR DISCREPANCIES OF THE INBOARD AND OUTBOARD AFT ATTACH LUGS OF THE LEFT AND RIGHT ELEVATOR TAB CONTROL MECHANISMS (GROUP 3)						MANDATORY	
	REF :	DAYS HRS/MSC 1800 AFL		28-FEB-2011 3525:36 857		5325:36		1572:17	16-SEP-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement) C - Task also due in calendar due list



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
SB 737-27A1297 R2 TABLE (1)	DETAILED INSPECTION FLIGHT CONTROLS - ELEVATOR TAB CONTROL MECHANISM DETAILED INSPECTION, SERVICE BULLETIN OF THE LEFT SIDE ELEVATOR TAB CONTROL MECHANISM						RECOMMENDED	
		MOS						16-SEP-2017
		HRS/MSC 1800			5325:36		1572:17	
	REF BULLETINS	AFL						
	:							
SB 737-27A1297 R2 TABLE (2)	DETAILED INSPECTION FLIGHT CONTROLS - ELEVATOR TAB CONTROL MECHANISM DETAILED INSPECTION, SERVICE BULLETIN OF THE RIGHT SIDE ELEVATOR TAB CONTROL MECHANISM						RECOMMENDED	
		MOS						16-SEP-2017
		HRS/MSC 1800			5325:36		1572:17	
	REF BULLETINS	AFL						
	:							
27-093-00 (01)	DETAILED VISUAL INSPECTION OF THE LEFT ELEVATOR TAB RODS, TAB MECHANISM						CMR	
27.940		MOS			22-AUG-2003			28-SEP-2017
		HRS/MSC 4000			1342	5342	1588:41	
	REF BTC 27-093-00-01	AFL 2000			351	2351	1429	
	:							
27-093-00 (02)	DETAILED VISUAL INSPECTION OF THE RIGHT ELEVATOR TAB RODS, TAB MECHANISM						CMR	
27.945		MOS			22-AUG-2003			28-SEP-2017
		HRS/MSC 4000			1342	5342	1588:41	
	REF BTC 27-093-00-02	AFL 2000			351	2351	1429	
	:							
27-099-00 (01)	FUNCTIONALLY CHECK THE LEFT ELEVATOR TAB FREEPLAY						CMR	
27.950		MOS			22-AUG-2003			28-SEP-2017
		HRS/MSC 4000			1342	5342	1588:41	
	REF BTC 27-099-00-01	AFL 2000			351	2351	1429	
	:							
27-099-00 (02)	FUNCTIONALLY CHECK THE RIGHT ELEVATOR TAB FREEPLAY						CMR	
27.955		MOS			22-AUG-2003			28-SEP-2017
		HRS/MSC 4000			1342	5342	1588:41	
	REF BTC 27-099-00-02	AFL 2000			351	2351	1429	
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 73-010-01 NO. 1 ENGINE - REPLACE FUEL FILTER									
73.010		MOS				01-MAR-2007			16-OCT-2018
		HRS/MSC 3000				2871:05	(5871:05) 5871:05	2117:46	
	REF BTC 73-010-01-01	ENC				646			
:									
+ 73-010-01 NO. 2 ENGINE - REPLACE FUEL FILTER									
73.010		MOS				01-MAR-2007			16-OCT-2018
		HRS/MSC 3000				2871:05	(5871:05) 5871:05	2117:46	
	REF BTC 73-010-02-01	ENC				646			
:									
+ 26-300-00 DETAILED VISUAL INSPECTION LAVATORY FIRE BOTTLES FUSIBLE TIPS AND DISCHARGE TUBES									
26.370		MOS				24-AUG-2007			26-DEC-2018
		HRS/MSC 3000				2968:28	5968:28	2215:09	
	REF BTC 26-300-00-01	AFL				699			
:									
+ 26-150-00 FUNCTIONAL CHECK OF THE ENGINE FIRE EXTINGUISHING DISTRIBUTION SYSTEM (PRESSURE CHECK)									
26.241		MOS				08-OCT-1999			18-JAN-2019
		HRS/MSC 6000				0	6000	2246:41	
	REF BTC 26-150-00-01	AFL				0			
:									
+ 26-170-00 GENERAL VISUAL INSPECTION OF THE ENGINE FIRE EXTINGUISHING DISTRIBUTION SYSTEM									
26.242		MOS				08-OCT-1999			18-JAN-2019
		HRS/MSC 6000				0	6000	2246:41	
	REF BTC 26-170-00-01	AFL				0			
:									
+ 20-110-01 GENERAL VISUAL INSPECTION OF THE LEFT ENGINE EXTERNAL (COWL OPEN) HARNESS CONDITION AND SECURITY									
20.160		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 20-110-01-01	AFL				38			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFL	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 20-110-02	GENERAL VISUAL INSPECTION OF THE RIGHT ENGINE EXTERNAL (COWL OPEN) HARNESS CONDITION AND SECURITY.							
20.170		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 20-110-02-01	AFL		38				
	:							
+ 20-130-01	GENERAL VISUAL INSPECTION OF THE TWO ENGINE BONDING STRAPS RELATED TO HIRF/LIGHTNING FOR CONDITION AND SECURITY ON THE LEFT ENGINE							
20.200		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 20-130-01-01	AFL		38				
	:							
+ 20-130-02	GENERAL VISUAL INSPECTION OF THE TWO ENGINE BONDING STRAPS RELATED TO HIRF/LIGHTNING FOR CONDITION AND SECURITY ON THE RIGHT ENGINE.							
20.210		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 20-130-02-01	AFL		38				
	:							
21-015-00	DETAILED INSPECTION OF THE RECIRCULATION FAN CHECK VALVE(S) FOR CONDITION, SECURITY AND, PROPER OPERATION.							
21.020		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 21-015-00-01	AFL		38				
	:							
+ 21-050-00	OPERATIONAL CHECK THE OVERBOARD EXHAUST VALVE IN SMOKE CLEARANCE MODE							
21.150		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 21-050-00-01	AFL		38				
	:							
+ 21-060-00	OPERATIONAL CHECK THE OUTFLOW VALVE MANUAL MODE (MOTOR), SELECTOR PANEL, INDICATOR, INDICATOR FEEDBACK MODULE							
21.160		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 21-060-00-01	AFL		38				
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 26-010-00 OPERATIONAL CHECK LAVATORY SMOKE DETECTORS									
26.140		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-010-00-01	AFL				38			
:									
26-080-00 FUNCTIONAL CHECK THE ENGINE SQUIB FIRING CIRCUIT USING THE ENGINE FIRE HANDLE SWITCH									
26.250		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-080-00-01	AFL				38			
:									
+ 26-110-00 OPERATIONAL CHECK ENGINE FIRE HANDLE (INCLUDING FIRE HANDLE LOCK OVERRIDE CIRCUITRY) FOR ENGINE SHUTDOWN AND ISOLATION									
26.250		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-110-00-01	AFL				38			
:									
26-220-00 FUNCTIONAL CHECK OF APU SQUIB FIRING CIRCUIT USING THE APU FIRE HANDLE SWITCH AND VERIFY SQUIB CONTINUITY									
26.250		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-220-00-01	AFL				38			
:									
26-230-00 OPERATIONAL CHECK APU FIRE HANDLE (INCLUDING FIRE HANDLE LOCK OVERRIDE CIRCUITRY AND P28 REMOTE APU CONTROL PANEL) FOR APU SHUTDOWN AND ISOLATION									
26.250		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-230-00-01	AFL				38			
:									
+ 26-250-00 GENERAL VISUAL INSPECTION APU REMOTE CONTROL PANEL FOR CONDITION AND SECURITY OF INSTALLATION									
26.320		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-250-00-01	AFL				38			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 26-280-00 DETAILED VISUAL INSPECTION APU FIRE EXTINGUISHER DISTRIBUTION SYSTEM AND APU FIRE BOTTLE									
26.330		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 26-280-00-01	AFL				38			
:									
+ 26-370-00 OPERATIONAL CHECK CARGO FIRE EXTINGUISHING ARM/DISCHARGE SWITCHES TO VERIFY CIRCUITRY									
26.500		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF See Workcard	AFL				38			
:									
+ 26-400-00 FUNCTIONALLY CHECK CARGO FIRE EXTINGUISHING 60 MINUTE TIMER									
26.530		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF See Workcard	AFL				38			
:									
+ 27-012-00 GENERAL VISUAL INSPECTION OF THE AILERON TRANSFER MECHANISM									
27.175		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-012-00-01	AFL				38			
:									
+ 27-016-00 OPERATIONAL CHECK THE AILERON SPRING CARTRIDGE AND TRANSFER MECHANISM									
27.190		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-016-00-01	AFL				38			
:									
+ 27-028-00 DETAILED VISUAL INSPECTION OF THE AILERON FEEL AND CENTERING SPRINGS									
27.215		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-028-00-01	AFL				38			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-030-00	OPERATIONAL CHECK HYDRAULIC POWER OFF, THE AILERON CONTROL SURFACES FOR FULL RANGE OF TRAVEL AND FREEDOM OF MOVEMENT							
27.220		MOS HRS/MSC 6000 AFL		08-OCT-1999 44 38	6044		2290:41	18-FEB-2019
	REF BTC 27-030-00-01 :							
+ 27-036-00	DETAIL INSPECTION OF AFT RUDDER QUADRANT TORQUE TUBE ASSEMBLY, FEEL AND CENTERING UNIT AND ASSOCIATED INPUT/OUTPUT RODS. 1. AFT RUDDER QUADRANT. 2. AFT RUDDER QUADRANT INPUT ROD. 3. AFT RUDDER LOWER BELLCRANK. 4. RUDDER POWER CONTROL INPUT CRANK. 5. RUDDER TRIM AND FEEL ROD. 6. RUDDER TORQUE TUBE. 7. RUDDER TORQUE TUBE CENTER CRANK. 8. RUDDER TORQUE TUBE UPPER CRANK. 9. FEEL AND CENTERING UNIT. 10. FEEL AND CENTERING UNIT OUTPUT ROD.							
27.245		MOS HRS/MSC 6000 AFL		08-OCT-1999 44 38	6044		2290:41	18-FEB-2019
	REF BTC 27-036-00-01 :							
+ 27-038-00	GENERAL VISUAL INSPECTION OF RUDDER FORWARD MECHANICAL CONTROL PATH							
27.250		MOS HRS/MSC 6000 AFL		08-OCT-1999 44 38	6044		2290:41	18-FEB-2019
	REF BTC 27-038-00-01 :							
+ 27-058-00	DETAILED VISUAL INSPECTION STANDBY RUDDER POWER CONTROL UNIT FORE AND AFT ATTACHMENT POINTS (STRUCTURE TO PCU TO RUDDER SURFACE)							
27.285		MOS HRS/MSC 6000 AFL		08-OCT-1999 44 38	6044		2290:41	18-FEB-2019
	REF BTC 27-058-00-01 :							
+ 27-060-00	OPERATIONAL CHECK WHEEL TO RUDDER INTERCONNECT SYSTEM (WTRIS)							
27.290		MOS HRS/MSC 6000 AFL		08-OCT-1999 44 38	6044		2290:41	18-FEB-2019
	REF See Workcard :							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-062-00 OPERATIONAL CHECK RUDDER TRIM THROUGH THE FULL RANGE OF MOVEMENT									
27.291		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF See Workcard	AFL			38				
:									
+ 27-068-00 OPERATIONAL CHECK ELEVATOR FEEL SHIFT FUNCTION									
27.311		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-068-00-01	AFL			38				
:									
+ 27-073-00 GENERAL VISUAL INSPECTION OF THE ELEVATOR MECHANICAL CONTROL PATH									
27.320		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-073-00-01	AFL			38				
:									
+ 27-074-00 OPERATIONAL CHECK HYDRAULIC POWER OFF, THE ELEVATOR CONTROL SURFACES FOR FULL RANGE OF TRAVEL AND FREEDOM OF MOVEMENT									
27.325		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-074-00-01	AFL			38				
:									
+ 27-075-01 GENERAL VISUAL INSPECTION OF THE LEFT ELEVATOR BALANCE WEIGHT INSTALLATION AND ELEVATOR TAB CONTROL MECHANISM									
27.330		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-075-01-01	AFL			38				
:									
+ 27-075-02 GENERAL VISUAL INSPECTION OF THE RIGHT ELEVATOR BALANCE WEIGHT INSTALLATION AND ELEVATOR TAB CONTROL MECHANISM									
27.331		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-075-02-01	AFL			38				
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-076-00 GENERAL VISUAL INSPECTION OF THE ELEVATOR POWER CONTROL UNITS WITH HYDRAULIC POWER ON									
27.335		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-076-00-01	AFL			38				
:									
+ 27-080-00 DRAIN AND LEAK CHECK ELEVATOR PITOT-STATIC SYSTEM									
27.340		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-080-00-01	AFL			38				
:									
+ 27-086-00 OPERATIONAL CHECK ELEVATOR TAB CONTROL SYSTEM									
27.355		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-086-00-01	AFL			38				
:									
+ 27-088-00 FUNCTIONAL CHECK STALL WARNING SYSTEMS									
27.360		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-088-00-01	AFL			38				
:									
+ 27-094-00 BITE CHECK ELEVATOR AUTOPILOT SERVO PRESSURE REGULATOR									
27.370		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-094-00-01	AFL			38				
:									
+ 27-112-00 OPERATIONAL CHECK STABILIZER TRIM LIMIT SWITCHES (FLAPS UP AND FLAPS DOWN)									
27.425		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-112-00-01	AFL			38				
:									
+ 27-114-00 OPERATIONAL CHECK STABILIZER TRIM CONTROL COLUMN SWITCHING.									
27.430		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000			44		6044	2290:41	
	REF BTC 27-114-00-01	AFL			38				
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-116-00 OPERATIONAL CHECK MAIN CONTROL COLUMN CUTOUT SWITCHES									
27.435		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-116-00-01	AFL				38			
:									
+ 27-118-00 OPERATIONAL CHECK AISLE STAND STABILIZER TRIM OVERRIDE SWITCH									
27.440		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-118-00-01	AFL				38			
:									
+ 27-120-00 DETAILED VISUAL INSPECTION OF THE UPPER AND LOWER STABILIZER TRIM FORWARD MECHANISM RETENTION TURNBUCKLES AND TURNBUCKLE ATTACHMENT POINTS									
27.445		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-120-00-01	AFL				38			
:									
+ 27-121-00 GENERAL VISUAL INSPECTION OF THE FORWARD STABILIZER TRIM MECHANISM AND THE SPEEDBRAKE LEVER ASSEMBLY AND AUTO SPEEDBRAKE ELECTRIC ACTUATOR, ACTUATOR ROD END, AND FORWARD ATTACHMENT POINT									
27.460		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-121-00-01	AFL				38			
:									
+ 27-122-00 OPERATIONAL CHECK CONTROL COLUMN STABILIZER TRIM ARM AND DIRECTIONAL SWITCHES FOR MOVEMENT OF A SINGLE SWITCH TO CAUSE STABILIZER MOVEMENT									
27.470		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-122-00-01	AFL				38			
:									
+ 27-158-00 FUNCTIONAL CHECK THE ALTERNATE FLAP DRIVE SYSTEM									
27.540		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-158-00-01	AFL				38			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 27-164-00	OPERATIONAL CHECK THE FLAP UN COMMANDED MOTION PROTECTION SYSTEM BY INITIATING A BITE CHECK OF THE FLAP SLAT ELECTRONICS UNIT.								
27.550		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-164-00-01	AFL				38			
	:								
+ 27-178-00	CHECK ALTERNATE FLAP DRIVE GEARBOX OIL LEVEL AND SERVICE AS REQUIRED								
27.590		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-178-00-01	AFL				38			
	:								
+ 27-188-00	OPERATIONAL CHECK SPEEDBRAKE REFUSED TAKEOFF (RTO) SYSTEM								
27.615		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-188-00-01	AFL				38			
	:								
+ 27-214-00	OPERATIONAL CHECK LEADING EDGE STANDBY ACTUATION SYSTEM								
27.645		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-214-00-01	AFL				38			
	:								
+ 27-225-01	GENERAL VISUAL INSPECTION LEFT WING LEADING EDGE FLAP AND SLAT ACTUATORS AND LEFT WING LEADING EDGE FLAP AND SLAT ACTUATION MECHANISMS								
27.680		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-225-01-01	AFL				38			
	:								
+ 27-225-02	GENERAL VISUAL INSPECTION RIGHT WING LEADING EDGE FLAP AND SLAT ACTUATORS AND RIGHT WING LEADING EDGE FLAP AND SLAT ACTUATION MECHANISMS								
27.681		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 27-225-02-01	AFL				38			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
29-100-00	OPERATIONAL CHECK OF THE A & B SYSTEM ENGENE PUMP (EDP) SHUTOFF VALVES								
29.095		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 29-100-00-01	AFL				38			
	:								
29-200-00	OPERATIONAL CHECK STANDBY HYDRAULIC ELECTRIC MOTOR DRIVEN PUMP TO INCLUDE OBSERVING LOW PRESSURE LIGHT ILLUMINATION AND THEN GOING OUT.								
29.065		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 29-200-00-01	AFL				38			
	:								
+ 29-240-00	OPERATIONAL CHECK ALTERNATE LEADING EDGE FLAPS AND SLATS SYSTEM								
29.500		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 29-240-00-01	AFL				38			
	:								
+ 29-250-00	OPERATIONAL CHECK POWER TRANSFER UNIT CONTROL SYSTEM TO INCLUDE A VISUAL CHECK OF THE CONTROL VALVE FOR PROPER POSITION								
29.510		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 29-250-00-01	AFL				38			
	:								
+ 31-010-00	FUNCTIONAL CHECK AURAL WARNING MODULE (AWM) USING BITE CHECK								
31.060		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 31-010-00-01	AFL				38			
	:								
+ 31-020-00	FUNCTIONAL CHECK CABIN PRESSURE SWITCH								
31.070		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 31-020-00-01	AFL				38			
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 31-030-00 OPERATIONAL CHECK MACH/AIRSPEED SYSTEMS 1 AND 2 DISCRETE OUTPUTS FOR AURAL WARNING SYSTEM									
31.080		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 31-030-00-01	AFL				38			
:									
+ 31-040-00 OPERATIONAL CHECK OF LANDING GEAR LOGIC MODULE OUTPUT TO THE AWM SYSTEMS 1 AND 2									
31.090		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 31-040-00-01	AFL				38			
:									
+ 31-050-00 FUNCTIONAL CHECK OF THE: TRAILING EDGE AND LEADING EDGE FLAP, THRUST LEVER, UPPER AND LOWER STABILIZER TRIM LIMIT, GROUND SPOILER PRESSURE, SPEED BRAKE, PARK BRAKE AND GROUND SPOILER BYPASS VALVE SWITCHES FOR THE AURAL WARNING MODULE (AWM).									
31.100		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 31-050-00-01	AFL				38			
:									
+ 31-120-00 FUNCTIONAL CHECK OF REQUIRED PARAMETERS (FDR, INTERFACING SYSTEMS)									
31.110		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 31-120-00-02	AFL				38			
:									
31-130-00 FUNCTIONALLY CHECK OF REQUIRED PARAMETERS (FDR, DFDAU OUTPUT).									
31.085		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 31-130-00-02	AFL				38			
:									
+ 34-070-00 DETAIL INSPECTION OF THE PITOT PROBES.									
34.405		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 34-070-00-01	AFL				38			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 34-080-00 DETAIL INSPECTION OF THE STATIC PORTS.									
34.410		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 34-080-00-01	AFL				38			
:									
+ 34-090-00 DETAILED INSPECTION FOR MOISTURE IN THE PITOT SYSTEMS									
34.415		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 34-090-00-01	AFL				38			
:									
34-140-00 OPERATIONALLY CHECK THE INTEGRATED STANDBY FLIGHT DISPLAY DEDICATED BATTERY/CHARGER.									
34.440		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 34-140-00	AFL				38			
:									
+ 38-100-00 REPLACE WASTE TANK WATER SEPARATOR									
38.170		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	6044	2290:41	
	REF BTC 38-100-00-01	AFL				38			
:									
+ 72-070-01 NO. 1 ENGINE - VISUAL CHECK ENGINE TRANSFER AND/OR ACCESSORY GEARBOX MOUNT FLANGES AND FAN CASE AND FAN FRAME ATTACHMENT MOUNTS									
72.090		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	(6044) 6044	2290:41	
	REF BTC 72-070-01-01	ENC				15			
:									
+ 72-070-01 NO. 2 ENGINE - VISUAL CHECK ENGINE TRANSFER AND/OR ACCESSORY GEARBOX MOUNT FLANGES AND FAN CASE AND FAN FRAME ATTACHMENT MOUNTS									
72.090		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44	(6044) 6044	2290:41	
	REF BTC 72-070-02-01	ENC				15			
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 72-110-01	VISUAL CHECK OF THE LEFT ENGINE THRUST MOUNT FITTINGS.							
72.300		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 72-110-01-01	AFL		38				
	:							
+ 72-110-02	VISUAL CHECK OF THE RIGHT ENGINE THRUST MOUNT FITTINGS							
72.310		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 72-110-02-01	AFL		38				
	:							
+ 72-300-01	VISUAL CHECK OF THE LEFT ENGINE AFT MOUNTS CLEVIS FOR STRUCTURAL INTEGRITY FAILURE.							
72.740		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 72-300-01-01	AFL		38				
	:							
+ 72-300-02	VISUAL CHECK OF THE RIGHT ENGINE AFT MOUNTS CLEVIS FOR STRUCTURAL INTEGRITY FAILURE.							
72.750		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 72-300-02-01	AFL		38				
	:							
+ 78-050-01	VISUALLY CHECK THE LEFT ENGINE THRUST REVERSER FAN DUCT WALLS.							
78.060		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-050-01-01	AFL		38				
	:							
+ 78-050-02	VISUALLY CHECK THE RIGHT ENGINE THRUST REVERSER FAN DUCT WALLS.							
78.065		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-050-02-01	AFL		38				
	:							
+ 78-060-01	DETAILED INSPECTION LEFT ENGINE THRUST REVERSER DRAG LINK SPHERICAL BEARINGS							
78.070		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-060-01-01	AFL		38				
	:							

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 78-060-02 DETAILED INSPECTION RIGHT ENGINE THRUST REVERSER DRAG LINK SPHERICAL BEARINGS								
78.075		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-060-02-01	AFL		38				
:								
+ 78-070-01 VISUALLY CHECK THE LEFT ENGINE BLOCKER DOORS								
78.100		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-070-01-01	AFL		38				
:								
+ 78-070-02 VISUALLY CHECK THE RIGHT ENGINE BLOCKER DOORS								
78.110		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-070-02-01	AFL		38				
:								
+ 78-080-01 VISUAL CHECK LEFT ENGINE BULLNOSE SEAL AND RETAINER								
78.120		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-080-01-01	AFL		38				
:								
+ 78-080-02 VISUAL CHECK RIGHT ENGINE BULLNOSE SEAL AND RETAINER								
78.130		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-080-02-01	AFL		38				
:								
+ 78-100-01 DETAILED INSPECTION OF THE LEFT ENGINE T/R FIRE SEAL								
78.160		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-100-01-01	AFL		38				
:								
+ 78-100-02 DETAILED INSPECTION OF THE RIGHT ENGINE T/R FIRE SEAL								
78.170		MOS		08-OCT-1999				18-FEB-2019
		HRS/MSC 6000		44	6044		2290:41	
	REF BTC 78-100-02-01	AFL		38				
:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 78-130-01 OPERATIONAL CHECK OF THE LEFT ENGINE "REVERSER" LIGHT INDICATION SYSTEM									
78.220		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 78-130-01-01	AFL				38	6044		
:									
+ 78-130-02 OPERATIONAL CHECK OF THE RIGHT ENGINE "REVERSER" LIGHT INDICATION SYSTEM									
78.230		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 78-130-02-01	AFL				38	6044		
:									
+ 79-010-01 NO. 1 ENGINE - REMOVE AND REPLACE OIL SUPPLY FILTER ELEMENT									
79.010		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 79-010-01-01	ENC				15	(6044) 6044		
:									
+ 79-010-01 NO. 2 ENGINE - REMOVE AND REPLACE OIL SUPPLY FILTER ELEMENT									
79.010		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 79-010-02-01	ENC				15	(6044) 6044		
:									
+ 79-040-01 NO. 1 ENGINE - REMOVE AND REPLACE SCAVANGE FILTER ELEMENT									
79.040		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 79-040-01-01	ENC				15	(6044) 6044		
:									
+ 79-040-01 NO. 2 ENGINE - REMOVE AND REPLACE SCAVANGE FILTER ELEMENT									
79.040		MOS				08-OCT-1999			18-FEB-2019
		HRS/MSC 6000				44		2290:41	
	REF BTC 79-040-02-01	ENC				15	(6044) 6044		
:									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

AFL Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
72-025-01	LUBRICATE LEFT ENGINE FAN BLADES DOVETAIL							
		MOS						20-OCT-2017
	REF BTC 72-025-01-01	HRS/MSC						
	:	AFL	1500		1500 M		578	
72-025-02	LUBRICATE RIGHT ENGINE FAN BLADES DOVETAIL							
		MOS						20-OCT-2017
	REF BTC 72-025-02-01	HRS/MSC						
	:	AFL	1500		1500 M		578	

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

ENC Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE (ENH) AFH	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 74-010-01	NO. 1 ENGINE - DETAILED INSPECTION MAIN IGNITER PLUG								
74.010		MOS				08-OCT-1999			22-AUG-2018
		HRS/MSC				44			
	REF BTC 74-010-01-01	ENC	1600			15		(1615) 1651	729
	:								
+ 74-010-01	NO. 2 ENGINE - DETAILED INSPECTION MAIN IGNITER PLUG								
74.010		MOS				08-OCT-1999			22-AUG-2018
		HRS/MSC				44			
	REF BTC 74-010-02-01	ENC	1600			15		(1615) 1651	729
	:								
SB 72-0326	NO. 1 ENGINE - ON-WING BORESCOPE INSPECTION OF HPT BLADES, SERVICE BULLETIN								
		MOS				22-AUG-2008			14-MAY-2019
		HRS/MSC				3260:48			
	REF BULLETINS	ENC	1000			746		(1746) 1782	860
	:								
SB 72-0326	NO. 2 ENGINE - ON-WING BORESCOPE INSPECTION OF HPT BLADES, SERVICE BULLETIN								
		MOS				22-AUG-2008			14-MAY-2019
		HRS/MSC				3260:48			
	REF BULLETINS	ENC	1000			746		(1746) 1782	860
	:								

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)



Due List

APU Hours Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
+ 49-190-00 APU - VISUAL INSPECTION LUBE MODULE FOR LEAKAGE, GENERAL CONDITION, AND SECURITY OF INSTALLATION									
49.100	P/N: PN S/N: SN-UNKNOWN REF BTC 49-190-00-01 :	MOS HRS/MSC 1000 APUS				28-SEP-2009 2905:08 2397	3905:08	449:50	13-JUL-2015
+ 49-200-00 APU - DETAILED INSPECTION OIL FILTER DELTA P INDICATOR									
49.105		MOS HRS/MSC 1000 APUS				28-SEP-2009 2905:08 2397	3905:08	449:50	13-JUL-2015
49-102-00 APU - DISCARD FUEL CONTROL INLET FILTER									
49.055	P/N: PN S/N: SN-UNKNOWN REF BTC 49-102-00-01 :	MOS HRS/MSC 4000 APUS		TSI:77 TSI:98		08-OCT-1999 77 98	4000	544:42	23-SEP-2015
+ 49-110-00 APU - GENERAL VISUAL INSPECTION FUEL CONTROL OF THE FCU SEALS,FUEL LINES AND INTERFACING CONNECTIONS FOR LEAKAGE, GENERAL CONDITION, AND SECURITY OF INSTALLATION.									
49.060	P/N: PN S/N: SN-UNKNOWN REF BTC 49-110-00-01 :	MOS HRS/MSC 1600 APUS				22-AUG-2008 2778 2287	4378	922:42	06-JUL-2016
+ 49-212-00 APU - VISUAL INSPECT EDUCATOR (ON THE APU) FOR GENERAL CONDITION									
49.120		MOS HRS/MSC 5000 APUS		TSI:77 TSI:98		08-OCT-1999 77 98	5000	1544:42	22-OCT-2017
+ 49-132-00 APU - DETAILED INSPECTION IGNITER PLUG									
49.070	P/N: 305766-1 S/N: N/SN REF BTC 49-132-00-01 :	MOS HRS/MSC 2000 APUS				25-JUN-2010 3001 2487	5001	1545:42	23-OCT-2017

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
* - Estimated Due (applies to New Requirement)



Due List

Special Requirements Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE <small>(ENH) AFH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
C 28-AWL-19	FUNCTIONALLY CHECK THE CENTER TANK FUEL BOOST PUMP AUTOMATIC SHUTOFF SYSTEM PER AMM 28-22-00							ALI	
28.205		MOS	12			30-OCT-2013			
		HRS/MSC				3728:53		86 d	30-OCT-2014
	REF BTC 28-AWL	AFL				911			
	:								
WO: VP-BBJ DUE CARDS JUNE 2013, VP-BBJ DUE LIST JULY 2014									

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement) C - Task also due in calendar due list



Due List

APH Section

737-72UBJ REVISION 21 S/N 29273 (YG006) (VP-BBJ): 3753:19 HRS, 922 AFL as of 30-Jun-2014

Operator: PICTON II LTD.

Report Date: 05-AUG-2014

TASK NO	TASK DESCRIPTION	UNIT	INTERVAL	TIME SINCE	COMPLIANCE	NEXT DUE <small>(ENH) APH</small>	MAX LIMIT	DISPOSITION TIME REMAINING	EST. DUE
49-090-00	GENERAL VISUAL INSPECTION OF THE APU DRAIN MAST FOR FLUIDS LEAKAGE								
		MOS				22-AUG-2008			06-JUL-2016
	REF BTC 49-090-00-01	HRS/MSC							
	:	AFL							
		APH	1600		2778		4378	922:42	
49-140-00	OPERATIONAL CHECK OF THE FOLLOWING BY INTERROGATING THE CDU'S APU MAINTENANCE PAGES. APU DATA MEMORY MODULE(DMM)-ELECTRONICS CONTROL UNIT(ECU)-SPEED SENSOR-EGT RAKE								
		MOS				22-AUG-2008			06-JUL-2016
	REF BTC 49-140-00-01	HRS/MSC							
	:	AFL							
		APH	1600		2778		4378	922:42	
49-180-00	OPERATIONAL CHECK APU MUFFLER ASSEMBLY OF THE DRAIN FITTING ON THE EXHAUST DUCT MUFFLER								
		MOS				08-OCT-1999			22-OCT-2017
	REF BTC 49-180-00-01	HRS/MSC							
	:	AFL							
		APH	5000		77		5000 M	1544:42	

(xEXT) - Extension incorporated in the next due (s) - Suppressed Requirement + - FAA manual flag is set (EBT) - Estimated Base Time (EFF) - Effective C/W
 * - Estimated Due (applies to New Requirement)