

From: Larry Visoski <[REDACTED]>

To: Je vacation <jeevacation@gmail.com>, Rich Kahn <[REDACTED]>

Subject: Boeing engine update

Date: Tue, 15 Apr 2014 21:04:20 +0000

Attachments: 20140407073609311.pdf

Inline-Images: IMG_4020.JPG; IMG_4022.JPG; IMG_4025.JPG; IMG_4036.JPG; IMG_4044.JPG

Jeffrey,

Boeing Engine shop estimate date is May 26th completion for shipping to Brunswick, install time is 3 days for engine runs and rigging.,

First week of June Boeing back in service is best guess at this point.,

Corrosion photos attached.,adjusted price will be fwd after engine internal inspection is completed.,

Thx

Larry

Message from FJ Gas Turbine Miami:

Good morning Larry:

We are estimating completion about [May 26](#), once inspection is completed we can make a estimate.

ESN 726122 is completing disassembly, HPC disks went out to strip this morning.,

Disks from ESN 726121 due back from strip tomorrow.

We are finding substantial corrosion on both engines.

Will keep you informed.

Regards,

Manny Castañedo

Vice President

[REDACTED]

Sent from my iPhone

Sent from my iPhone

Begin forwarded message:

From: [REDACTED]

Date: April 8, 2014 at 5:07:32 AM MDT

To: [REDACTED], [REDACTED]

Cc: [REDACTED], [REDACTED]

Subject: Re: Pree-inductiontest of ESN 726121 - WO 800724

Good morning Larry:

ESN 726122

Attached are the pre-induction test results for ESN 726122, test was good, it has 1°C margin to EHM. This engine will go into disassembly tomorrow.

ESN 726121

Engine in disassembly, finding heavy corrosion, delaminating and loss of acoustical liners inside the fan duct (pictures attached).

Regards,

Manny Castañedo
Vice President



Hi Manny
Make sure to cc Larry Morrison on these emails,. It's very important to include him,.
Thx
Larry Visoski
JECE Inc
N908JE

Sent from my iPad

On Apr 2, 2014, at 4:46 PM, [REDACTED] wrote:

Mike:

Engine tested today, attached test cell report.

It was rejected for being -2°C on EHM margin and slow acceleration and auto reserve power (related to FCU).

Recommend to OH FCU.

ESN 726122 will go to test cell tomorrow and test later tomorrow or Friday.

Regards,

Manny Castañedo
Vice President
E. J. Turbine Power, Inc.



2014040214442655.pdf

=









