



CUSTOMER QUOTE

Name Brice Gordon
 Company LSJ Employees, LLC

Tel [Redacted]
 Fax [Redacted]

Quote Date
 Valid Through

Street 6100 Red Hook Quarter, # B3
 City St Thomas
 State ZZ Zip 00802
 Country US Virgin Islands

Email [Redacted]

Project ID BS23415
 Sales Rep Brian Buck

Page 1 of 2

Project Building 2

b 6 B C B G B
 S Z Z B G B

Engineering

Width 60'	Code IBC 2009	Snow Gnd 0	Seismic Ss	Shell Enclosed	Occupancy Normal
Length 120'	Wind Load 145 MPH	Snow Roof 0	Seismic S1	Column Tapered	Thermal Unheated
Height 12'	Exposure C	Snow Is 1.0		Base Deluxe Formed Trim	Snow Exp Sheltered
Roof Pitch 1.5:12	Live Load 20	Snow Ct 1.0	Collateral 0.5	Frame Gable Symmetrical	
	Reducible Yes	Snow Ce 1.0			

Left Endwall Spacing 25'/23'6"/21'6"	Type Post and Beam	Bracing Cable	Girt Bypass
Right Endwall Spacing 21'6"/23'6"/25'	Type Post and Beam	Bracing Cable	Girt Bypass
Front Sidewall Spacing 21'4@20'/21'	Type N/A	Bracing Cable	Girt Bypass
Back Sidewall Spacing 21'4@20'/21'	Type N/A	Bracing Cable	Girt Bypass

Primary Frame Coating Red Oxide Primer Secondary Frame Coating Red Oxide Primer

Roof Panel Gauge 24 Style RROL	Screw Type-Length Long Life-1 1/4"	Color Not Specified
Wall Panel Gauge 24 Style PBR	Screw Type-Length Long Life-1 1/4"	Color Not Specified

Engineering Notes EXPORT BUILDING with final destination of XXXX via PORT XXXX with unloading and freight forwarding by others. Export package includes extra sheeting, nuts, bolts, fasteners, girts and purlins with all rollup doors specifically crated for export to provide additional protection. It is the customer's responsibility to VERIFY ALL CODES & LOADS used to determine weight is estimated as XX,XXX lbs. COD amount is to be paid in full 2 weeks prior to delivery to port.

Building Pricing

Qty	Description	Included
1	Base Building as per Engineering Specifications	Included
1	Stamped Engineered Building Drawings (3 Sets)	Included
1	Erecting Drawings (2 Sets)	Included
1	Letter of Certification	Included
1	Anchor Bolt Plans	Included
1	All Frames Hot-Dipped Galvanized, Secondary Members Pre-Galvanized	Included
1	FSW 1'- 53/64" Below BSW Grade	Included
1	LEW, BSW Open to 5'-6" For Block, REW Open to 2'-4" For Block	Included
5	Misc Steel Columns To Support Roof From Below Floor(Max 30lb. per ft., Bracing At Floor W/Hardware	Included
1	Mod-2 Design 40', 20' Framelines #2-#6	Included
1	Full Trim Package Including: Corner Trim, Eave Trim, Sculptured Rake Trim	Included
1	Die-formed Ridge Cap	Included
1	Closure Strip Package	Included
1	Gutters & Downspouts	Included
2	Framed Opening Standard 18' x 10' Rolling Steel Doors	Included
1	Framed Opening Standard 4' x 4' For CUSTOMER Provided Louvers	Included
2	Framed Opening Standard 5' x 4', 1' AFF For CUSTOMER Provided Louver	Included
1	Personnel Door 3070-M White Insulated Pre-Assembled Windlock Certified w/ Lever Handle w/ Threshold	Included
2	Roll Up Windlock Certified Non-Insulated w/ Chainhoist 18' x 10'	Included
1	Roof Insulation 6"/ R19 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Wall Insulation 4"/ R13 WMP-VR w/ Starter Roll w/ Patch Tape	Included
1	Building & Accessory Freight To Port Everglades	Included
1	Export Package Including Extra Components and Special Crating	Included

Total Building 83,640.00



CUSTOMER QUOTE

Name Brice Gordon
Company LSJ Employees, LLC

Tel [Redacted]
Fax [Redacted]

Quote Date
Valid Through

Street 6100 Red Hook Quarter, # B3
City St Thomas
State ZZ Zip 00802
Country US Virgin Islands

Email [Redacted]

Project ID BS23415
Sales Rep Brian Buck

Page 2 of 2



**Questions about this quote?
Contact Brian Buck at (866) 574-2826 Ext.114**