

From: "Doug Schoettle"

To: "[REDACTED]" <[REDACTED]>,
"[REDACTED]" <[REDACTED]>

Subject: Air conditioning at lake room at 358 El Brillo Way

Date: Tue, 01 Sep 2009 15:40:59 +0000

Dear Randy and Dave,

Regarding the noisy air conditioning unit serving the Lake room: Mr. Epstein would like the ductwork to be offset and extended from the existing supply discharge opening, extending along the wall the length of the wall (approx. 6 feet) so that the discharge will be adjacent to the sliding glass door at the same height. This offset should reduce the AC noise in the Lake room. The ductwork extension would be enclosed in drywall to create a false beam (soffit/fascia) at the end of the room. Please contact Januez at [REDACTED] to schedule access to the house.

Thank You, Doug